

**POWER GRID COMPANY OF BANGLADESH LTD.**  
**NATIONAL LOAD DESPATCH CENTER**  
**DAILY REPORT**

QF-LDC-08  
Page -1

Till now the maximum generation is :-

**6415 MW** at

**19:30**

**Hrs**

Reporting Date : 9-Jun-13  
on 6-Jun-13

The Summary of Yesterday's ( 8-Jun-13 )		Generation & Demand		Today's Actual Min Gen. & Probable Gen. & Demand			
Day Peak Generation :	5214.0	MW	Hour :	12:00	Min. Gen. at 7:00	4734	MW
Evening Peak Generation :	6303.0	MW	Hour :	20:00	Max Generation :	6345	MW
E.P. Demand (at gen end) :	6303.0	MW	Hour :	20:00	Max Demand :	6450	MW
Maximum Generation :	6303.0	MW	Hour :	20:00	Shortage :	105	MW
Total Gen. (MKWH) :	124.26	System L/ Factor :		91.31%	Load Shed :	94	MW

**EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR**

Export from East grid to West grid :- Maximum	700	MW	at 2:00	Energy	13.538	MKWHR.
Import from West grid to East grid :- Maximum	-	MW	at -	Energy	-	MKWHR.
Water Level of Kaptai Lake at 6:00 A M on 9-Jun-13						
Actual :	78.73	Ft.(MSL) ,	Rule curve :	78.08	Ft.(MSL)	

Gas Consumed :	Total	958.05	MMCFD.	Oil Consumed (PDB) :		
				HSD :		Liter
				FO :		Liter

Cost of the Consumed Fuel (PDB+Pvt) :	Gas :	Tk76,504,115				
	Coal :	Tk16,673,930	Oil :	Tk335,674,847	Total :	Tk428,852,893

**Load Shedding & Other Information**

Area	Yesterday		Estimated Demand(s/s end) from 10MW	Today	
	MW			Estimated Shedding (s/s end) MW	Rates of Shedding (On Estimated Demand)
Dhaka	-	0:00	2292	-	-
Chittagong Area	-	0:00	607	21	3%
Khulna Area	-	0:00	662	23	3%
Rajshahi Area	-	0:00	644	22	3%
Comilla Area	-	0:00	444	15	3%
Mymensing Area	-	0:00	356	-	-
Sylhet Area	-	0:00	290	-	-
Barisal Area	-	0:00	129	-	-
Rangpur Area	-	0:00	377	13	3%
<b>Total</b>	<b>0</b>		<b>5801</b>	<b>94</b>	

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal 6(18/07/10) 2) Ashuganj-#1(15/1/13) 3) Khulna-60 MW(24/1/12) 4) Shahjibazar #5 & 6(21/7/11) 5) Sikalbaha-150 MW(12/5/13) 6) WMPL #1(1/5/12) 7) WMPL #2(24/4/13) 8) Sikalbaha-60 MW(28/05/2013)
	9) Sylhet 20 MW(03/06/13) 10) Ghorasal #2 (3/6/13) 11) B.Barla-70 MW (07/06/13)

**Additional Information of Machines. lines. Interruption / Forced Load shed etc.**

Description	Forced load shaded / Interrupted Areas
a) Matuail-Maniknagar 132 kV Ckt was under shut down from 08:40 to 10:54 due to project work. b) After maintenance Ashuganj #4 was synchronized at 09:28. c) Rampura-Bashundhara 132 kV Ckt-1 was under shut down from 10:14 to 13:54 due to maintenance work. d) Fenchuganj 132/33 kV T1 Transformer tripped at 11:58 showing lock out relay and was switched on at 12:56. e) Ishurdi-Bheramara 132 kV Ckt-1 tripped at 17:12 from both end showing dist. Relay and was switched on at 18:55. f) Fenchuganj 132/33 kV T1 transformer tripped at 16:17 showing lock out relay and was switched on at 17:31. g) Khulna South- Khulna Central 132 kV Ckt was under shut down from 05:51 to 07:27 (09/06/13) due to project work. h) Khulna Central-Noapara 132 kV Ckt-2 was under shut down from 05:38 to 07:07( 09/06/13) due to project work. i) Khulna Central 132/33 kV T1 transformer was under shut down from 05:39 to 07:21(09/06/13) due to project work.	
Deputy / Asstt. Manager Network Operation Division	Manager Network Operation Division
	Deputy General Manager Load Despatch Circle