

Till now the maximum generation is :-

7418 MW

21:00

Hrs

Reporting Date : 23-Nov-14
on 18-Jul-14

The Summary of Yesterday's (22-Nov-14				Generation & Demand				Today's Actual Min Gen. & Probable Gen. & Demand			
Day Peak Generation	:	4138.0	MW	Hour :	12:00	Min. Gen.	at 4:00	3374	MW		
Evening Peak Generation	:	6131.0	MW	Hour :	18:30	Max Generation	:	6530	MW		
E.P. Demand (at gen end)	:	6131.0	MW	Hour :	18:30	Max Demand	:	6300	MW		
Maximum Generation	:	6131.0	MW	Hour :	18:30	Shortage	:	-230	MW		
Total Gen. (MKWH)	:	101.5	System L/ Factor	:	78.37%	Load Shed	:	0	MW		

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Export from East grid to West grid :- Maximum				-200	MW	at	4:00	Energy	7.867	MKWHR.
Import from West grid to East grid :- Maximum				-	MW	at	-	Energy	-	MKWHR.
Water Level of Kaptai Lake at 6:00 A M on				23-Nov-14						
Actual	:	87.64	Ft.(MSL)	Rule curve	:	106.80	Ft.(MSL)			

Gas Consumed :	Total	806.59	MMCFD.	Oil Consumed (PDB) :						
						HSD	:		Liter	
						FO	:		Liter	
Cost of the Consumed Fuel (PDB+Pvt) :				Gas	:	Tk61,200,051				
				Coal	:	Tk0		Oil	:	Tk153,795,693
						Total		: Tk214,995,743		

Load Shedding & Other Information

Area	Yesterday		Today	
	MW		MW	
Dhaka	-	0.00	2421	-
Chittagong Area	-	0.00	622	-
Khulna Area	-	0.00	680	-
Rajshahi Area	-	0.00	660	-
Comilla Area	-	0.00	454	-
Mymensingh Area	-	0.00	375	-
Sylhet Area	-	0.00	305	-
Barisal Area	-	0.00	136	-
Rangpur Area	-	0.00	383	-
Total	0		6036	

Information of the Generating machines under shut down.

	Planned Shut- Down	Forced Shut- Down
	1) Haripur GT: Unit-3 (18/06/2009)	1) Ghorasal ST: Unit-6 (18/07/2010) 2) Ashuganj ST: Unit-1(23/08/2014) 4) Baghabari 71 MW (22/10/2014) 5) Khulna ST 110 MW (04/11/2014) 6) Fenchuganj CCP-2 ST (07/11/2014) 7) Sylhet 150 MW GT (07/11/2014) 8) Ghorashal ST : Unit-4 (11/11/2014) 9) Barapukuria ST: Unit-2 (17/11/2014)

Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) Hathazari - Feni 132 kV Ckt-1 was shut down from 08:26 to 15:59 due to A/M. b) Ishurdi - Bheramara HVDC 230 kV Ckt-1 was shut down from 08:16 to 17:13 due to A/M. c) Comilla(N) 230/132 kV T01 Transformer was shut down from 08:16 to 16:13 due to A/M d) Bogra - Sirajganj 132 kV Ckt-1 was shut down from 08:35 to 15:45 due to A/M. e) Halishar - Khulsi 132 kV Ckt-2 was shut down from 08:40 to 14:28 due to A/M. f) Rampura - Bashundhara 132 kV Ckt-2 was shut down from 09:03 to 15:48 due to A/M. g) Tongi - Kabirpur 132 kV Ckt-1 was shut down from 09:14 to 16:34 due to A/M. h) Naopara 132/33 kV T1 Transformer was shut down from 09:26 to 13:35 due to A/M. i) Kabirpur - Manikganj 132 kV Ckt-1 was shut down from 09:30 to 17:11 due to A/M. j) Noagaon 132/33 kV T1 Transformer was shut down from 09:15 to 17:20 due to A/M. k) Shyampur 132/33 kV T2 Transformer was shut down from 09:26 to 17:34 due to A/M. l) Jessore 132/33 kV T1 Transformer was shut down from 09:18 to 12:58 due to A/M. m) Lalmonirhat 132/33 kV T1 Transformer was shut down from 10:20 to 14:50 due to A/M. n) Chandaghana 132/33 kV T1 Transformer was shut down from 11:58 to 12:48 due to maintenance work at 33 kV side o) Joydebpur - Kabirpur 132 kV Ckt-2 was closed at 12:20. p) Joydebpur - Kabirpur 132 kV Ckt-1 was shut down at 12:25 due to CB problem. q) Ashuganj - Kishoreganj 132 kV Ckt-1 was shut down from 08:10 to 16:44 due to A/M. r) Aminbazar - Mirpur 132 kV Ckt-1 was shut down from 08:38 to 18:35 due to A/M. s) Sahajadpur 132/33 kV T4 Transformer was shut down from 09:06 to 17:09 due to A/M. t) Manikganj - Kabirpur 132 kV Ckt-1 was shut down from 09:10 to 17:11 due to A/M. u) Manikganj GT-3 was shut down from 09:10 to 17:11 due to A/M. v) Naogaon -Santahar Peaking 132 kV Ckt was shut down from 12:10 to 14:24 due to post insulator flushing. w) Jamalpur 132/33 kV T2 Transformer was shut down from 13:50 to 15:40 due to CB change at 33 kV bus. x) Mymensingh 132/33 kV T2 Transformer 33 kV bus was shut down from 06:26 to 07:39 (23/11/2014) due to development work. y) After maintenance Ullon - Haripur Ckt closed at 07:02 (23/11/2014). z) Moghbazar - Rampura Ckt-2 closed at 07:06 (23/11/2014) aa) Patuakhali 132/33 kV T1 Transformer was shut down at 07:02 (23/11/2014) due to A/M. ab) Khulna © 132/33 kV T2 Transformer is shut down at 07:15 (23/11/2014) due to A/M. ac) Gallamari 132/33 kV T1 & T2 Transformer tripped at 07:06 showing E/F relay and was switched on at 07:18(23/11/2014).	
Sub Divisional Engineer Network Operation Division	Executive Engineer Network Operation Division
	Superintendent Engineer Load Despatch Circle