POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER, LDC,DHAKA. DAILY REPORT

						DAILY REP	ORT					Page
									Reporti	ing Date :	9-Jan-08	
Till now the max	imum generatior	n is : -		4130.0	MW at		20:00	on	17-Se	ep-07		
The Summary of	Yesterday's (8-Jan-08) Genera	tion & Demand			Today's Actual Mi	in Gen. &	Probable G	en. & Demand	
Day Peak Generat	tion :		2809.0	MW	Hour :		9:00	Min Gen. at		4:00	20	30 MW
Evening Peak Generation : 3219.1		MW	Hour :	Hour : 18:30		Max Generation	۱ :		3202 MW			
E.P. Demand (at gen end) : 3900.0			MW	Hour :		Max Demand :		3900 MW				
Maximum Generation : 3229.1			MW Hour : 19:30			Shortage :		698 MW				
Total Gen. (MKWH) : 63.13			System L/ Factor : 81.46%			Load Shed	:		5	99 MW		
			EXPORT	/ IMPORT	THROUGH EAST	-WEST INTERCO	NNECTOR					
Export from Ghorasal to Ishurdi :- Maximum						306	MW at	21:00		Energy	61545	00 KWHR.
Import from Ishurdi to Ghorasal:- Maximum				-		MW at	-		Energy	-	KWHR.	
		Water	Level of Kaptai	Lake at 6	6:00 A M of		9-Jan-08					
Actual :	99.52	Ft.(MS	SL),			Rule curve :	101.48	B Ft.(MSL)				
Gas Consumed :	: PDB		447.68	MMCFt.			Oil Consume					
	WMPL		11.33	MMCFt.			PDE	3	SKO	:	0	Liter
	RPCL		33.40	MMCFt.					HSD	:	272713	Liter
	NEPC		18.57	MMCFt.					FO	:	411499	Liter
	CDC (H+M)		57.49	MMCFt.								
	Total		568.46	MMCFt.								
Cost of the Consu	med Fuel (PDB)	: Gas	:			Tk33,088,343	Oil	: Tk11,840,3	38	Total :	Tk44,928,6	81
		Load §	Shedding & Otl	her Infor	mation							
				1								
Area	Yesterday						Today					
		0.	s/s end), MW	Estima	ated Demand(s/s			Estimated Shedd			Rates of Shedo	
	from 17:15	to	22:30			MW			MW	(On Estimated D	
haka	100					1390			100			%
Chittagong Area	77					410			104		25	
Chulna Area	81					360			91		25	
Rajshahi Area	86					310			80		26	
Comilla Area	63					291			73		25	
lymensing Area	62					190			50		26	
Sylhet Area	50					165			42		25	
Barisal Area	13					65			17		26	
Rangpur Area	52					165			42		25	%
otal	584	(18:30)		3346			599			
	Information	n of the	Generating mach	nines unde	r maintenance							
Planned Shut- Down			Forced Shut-Down									
				1) Haripur	SBU GT -1 (19/05/05	5)		9) Ashuganj CCPP S	St-(20/10/07	') 1	16) Ashuganj -1 (07	/01/08)
				2) Haripur	SBU GT-3 (25/05/05))		10) Khulna BMPP -2	(03/12/07)		17) Raozan unit -1 (

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description		Forced load shaded / Interrupted Areas
a) There was generation shortage in the ev	ening peak hour yesterday.	So about 584 MW (18:30) of load shed was imposed over the whole area of the National grid.
b) After maintenance, Sikalbaha 60 MW ste	am was synchronized at 15:46.	
	synchronized at 17:20 (on test), But again it was shut	
	11 due to filter change and was synchronized at 10:03.	:
	230 KV line -1 and Hasnabad 230/132 KV TR2 transformer 32 to 11:21, 09:05 to 17:54 and 09:00 to 17:50 respectively.	
line -2, Dohazari 132/33 KV T2 transform	t 132/33 KV T4 transformer, Goalpara - Khulna (C) 132 KV er, Kalyanpur - Hasnabad 132 KV line -2, Kalyanpur	
o 1	ur 132 KV line -1 were under annual maintenance from	
09:10 to 17:54, 08:59 to 12:30, 09:49 to 1 09:45 to 17:01 respectively.	5:53, 09:05 to 15:15, 09:20 to 16:30, 09:27 to 16:11 and	
g) Haripur - Matuail 132 KV line was under a		Power interruption occurred (8 MW) under Matuail S/S areas from 10:26 to 14:12.
oil at Siddhirganj 210 MW P/Stn's transfo		
	- Basundhara 132 KV line -1 tripped at 06:05 (09/01/08) t. supervision' and were switched on at 06:11 and 06:14	
j) Halisahar 33 KV bus is under shut down s	ince 06:50 (09/01/08) due to project work.	About 40 MW of load shed has been running since 06:50 at Halisahar S/S areas.
 k) After annual maintenance, Barisal - Mada switched on at 16:15 and 16:40 respectiv 	aripur 132 KV line -2 and Bhulta - Haripur 132 KV line were ely.	
 Sylhet - Chatak 132 KV line -1 is under sh optical fiber. 	ut down since 06:50 (09/01/08) due to installation of	
m) Barisal - Madaripur 132 KV line -2 and G maintenance since 07:12 (09/01/08) and G	Bhorasal - Bhulta 132 KV line are under annual 07:45 respectively.	
n) Sikalbaha 132 KV Bus-A is under shut do	own since 00:42 (09/01/08) due to protection work.	
Deputy / Asstt. Manager	Manager	Deputy General Manager
Load Despatch Division	Load Despatch Division	Load Despatch Circle

PDF created with FinePrint pdfFactory Pro trial version http://www.fineprint.com