

Till now the maximum generation is :- **12893 MW** **21:00 Hrs** on **29-May-19** Reporting Date : 28-Nov-19

The Summary of Yesterday's	27-Nov-19	Generation & Demand	Today's Actual Min Gen. & Probable Gen. & Demand
Day Peak Generation	7267.2 MW	12:00	Min. Gen. at 5:00 5752 MW
Evening Peak Generation	9185.0 MW	19:00	Available Max Generation 14483 MW
E.P. Demand (at gen end)	9185.0 MW	19:00	Max Demand (Evening) : 9300 MW
Maximum Generation	9185.0 MW	19:00	Reserve(Generation end) 5183 MW
Total Gen. (MKWH)	172.4	System Load Factor : 78.19%	Load Shed : 0 MW

**EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR**

Export from East grid to West grid :- Maximum	-190 MW	at	7:00	Energy	MKWHR.
Import from West grid to East grid :- Maximum	-	MW	at	-	- MKWHR.
Water Level of Kaptai Lake at 6:00 A M on	28-Nov-19	Rule curve :	106.30	Ft.( MSL )	
Actual :	100.22	Ft.(MSL) :			

Gas Consumed :	Total =	1167.52 MMCFD.	Oil Consumed (PDB) :		
			HSD :		Liter
			FO :		Liter
Cost of the Consumed Fuel (PDB+Pvt) :	Gas :	Tk129,570,545	Oil :	Tk77,974,748	Total : Tk225,852,543
	Coal :	Tk18,307,249			

**Load Shedding & Other Information**

Area	Yesterday		Today		Rates of Shedding (On Estimated Demand)
	MW	Estimated Demand (S/S end)	MW	Estimated Shedding (S/S end)	
Dhaka	0	0:00	3276	0	0%
Chittagong Area	0	0:00	1109	0	0%
Khulna Area	0	0:00	993	0	0%
Rajshahi Area	0	0:00	897	0	0%
Mymensingh Area	0	0:00	811	0	0%
Sylhet Area	0	0:00	654	0	0%
Bairisal Area	0	0:00	372	0	0%
Rangpur Area	0	0:00	169	0	0%
	0	0:00	504	0	0%
<b>Total</b>	<b>0</b>		<b>8755</b>	<b>0</b>	

Information of the Generating Units under shut down.

**Planned Shut- Down**

**Forced Shut- Down**

- 1) Barapukuria ST: Unit-1.
- 2) Sylhet-150 MW.
- 3) Ghorasal Unit-2,4,5
- 4) Ashuganj unit-4 & 5
- 5) Chandpur CAPP ST
- 6) Sylhet 150 MW
- 7) Sirajganj unit-2
- 8) Barapukuria ST: unit-2

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

**Description**

**Comments on Power Interruption**

- a) Sherpur-Sirajganj 132 kV Ckt-1 was under shut down from 08:33 to 16:49 for project work.
- b) Hathazari-Kaptai 132 kV Ckt-1 was under shut down from 08:16 to 15:58 for A/M.
- c) Bakulia-Khulshi 132 kV Ckt-1 was under shut down from 08:33 to 14:17 for A/M.
- d) Rampura-Bashundhara 132 kV Ckt-1 was under shut down from 09:37 to 16:31 for A/M.
- e) Jamalpur 132/33 kV T-2 transformer was under shut down from 08:29 to 15:45 for A/M.
- f) Kaliakoir-Dhamrai 132 kV Ckt-2 was under shut down from 09:30 to 14:39 for A/M.
- g) Netrokona 132/33 kV T-3 transformer was under shut down from 08:11 to 16:10 for A/M.
- h) Sherpur 132/33 kV T-1 transformer was under shut down from 08:17 to 15:53 for A/M.
- i) RPCL-Mymensingh 132 kV Ckt-2 was under shut down from 09:04 to 16:40 for A/M.
- j) Srimangal 132/33 kV T-1 transformers was under shut down from 08:38 to 16:43 for A/M.
- k) Kabirpur-Manikganj 132 kV Ckt-1 & T3,T4 transformers were under shut down from 08:16 to 15:53 for A/M.
- l) Haripur 230/132 kV T-3 transformer was under shut down from 09:02 to 12:58 for A/M.
- m) Rangpur-Saidpur 132 kV Ckt-2 was under shut down from 08:25 to 17:03 for A/M.
- n) Jhenaidah-Magura 132 kV Ckt-2 was under shut down from 08:14 to 15:59 for A/M.
- o) Noapara-Noapara B.T 100 MW 132 kV Ckt was under shut down from 09:56 to 16:50 for A/M.
- p) Tongi-Kaliakoir 132 kV Ckt-2 was under shut down from 08:56 to 14:26 for A/M.
- q) Khulna-Noapara 132 kV Ckt-1 was under shut down from 09:58 to 13:13 for C/M.
- r) Bibiyana 400/230 kV T-1 transformer was under shut down from 09:10 to 16:22 for D/W.
- s) Ashuganj unit-4 was synchronized at 12:40.
- t) Shahjibazar 330 MW GT-1 was synchronized at 13:48.
- u) Sirajganj unit-1 tripped at 19:59 due to internal fault.
- v) Gopalganj 400/132 kV T1 transformer was switched on at 14:02.
- w) Gopalganj 400 kV Bus was switched on at 14:18 and was shut down at 16:33.
- x) Kushiara 163 MW ST was shut down at 19:38.
- y) Meghnaghat Summit CAPP GT-2 was force shut down at 00:49(28/11/2019) for high DP.
- z) Sirajganj 225 MW unit-1 GT was synchronized at 02:34(28/11/2019).
- aa) Sirajganj 225 MW unit-1 STG was synchronized at 05:14(28/11/2019).
- ab) Ghorasal unit-7 STG was shut down at 05:39(28/11/2019) for maintenance work.
- ac) Hasnabad 230/132 kV TR-1 transformer was shut down at 07:07(28/11/2019) for A/M.
- ad) Ashuganj Unit-4 tripped at 22:10 due to condensate pump trip

Sub Divisional Engineer  
Network Operation Division

Executive Engineer  
Network Operation Division

Superintendent Engineer  
Load Despatch Circle