

Till now the maximum generation is :-		12893 MW		21:00 Hrs		on 29-May-19		Reporting Date : 14-Nov-19	
The Summary of Yesterday's		13-Nov-19		Generation & Demand		Today's Actual Min Gen. & Probable Gen. & Demand			
Day Peak Generation :	7701.3 MW	12:00	Min. Gen. at	5:00	6170 MW				
Evening Peak Generation :	9123.0 MW	19:00	Available Max Generation		14915 MW				
E.P. Demand (at gen end) :	9123.0 MW	19:00	Max Demand (Evening) :		9500 MW				
Maximum Generation :	9123.0 MW	19:00	Reserve(Generation end)		5415 MW				
Total Gen. (MKWH) :	178.7	System Load Factor	81.62%	Load Shed	0 MW				

<b>EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR</b>										
Export from East grid to West grid :- Maximum		150 MW		at		18:00		Energy		MKWHR.
Import from West grid to East grid :- Maximum		-		MW		at		Energy		- MKWHR.
Water Level of Kaptai Lake at 6:00 A.M on		14-Nov-19		Rule curve :		107.70		Ft.( MSL )		
Actual :		101.57		Ft.(MSL) :						

Gas Consumed :		Total = 1090.54 MMCFD.		Oil Consumed (PDB) :		HSD :		Liter	
						FO :		Liter	
Cost of the Consumed Fuel (PDB+Pvt) :		Gas : Tk123,311,125		Coal : Tk24,290,101		Oil : Tk120,829,207		Total : Tk268,430,433	

**Load Shedding & Other Information**

Area	Yesterday		Estimated Demand (S/S end)		Today		Estimated Shedding (S/S end)		Rates of Shedding (On Estimated Demand)
	MW	0:00	MW	0:00	MW	0:00	0:00		
Dhaka	0	0:00	3389	0:00	0	0:00	0	0%	
Chittagong Area	0	0:00	1148	0:00	0	0:00	0	0%	
Khulna Area	0	0:00	1028	0:00	0	0:00	0	0%	
Rajshahi Area	0	0:00	929	0:00	0	0:00	0	0%	
Mymensingh Area	0	0:00	840	0:00	0	0:00	0	0%	
Sylhet Area	0	0:00	677	0:00	0	0:00	0	0%	
Sylhet Area	0	0:00	384	0:00	0	0:00	0	0%	
Barisal Area	0	0:00	175	0:00	0	0:00	0	0%	
Rangpur Area	0	0:00	522	0:00	0	0:00	0	0%	
<b>Total</b>	<b>0</b>		<b>9093</b>		<b>0</b>		<b>0</b>		

Information of the Generating Units under shut down.

Planned Shut- Down	Forced Shut- Down
	1) Barapukuria ST: Unit-1&2.
	2) Sylhet-150 MW.
	3) Ghorasal Unit-2,3 & 5
	4) Ashuganj unit-4 & 5
	5) Chandpur CCPP ST
	6) Sylhet 150 MW
	7) Sirajganj unit-2

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Comments on Power Interruption
-------------	--------------------------------

- a) Hathazari-Baroirhat 132 kV Ckt-2 was under shut down from 08:20 to 14:37 for A/M.
- b) Aminbazar-Hasnabad 132 kV Ckt-1 was under shut down from 09:03 to 16:57 for A/M.
- c) Mirpur-Uttara 132 kV Ckt was under shut down from 09:35 to 16:50 for A/M.
- d) Halisahar-Khulshi 132 kV Ckt-2 was under shut down from 08:50 to 14:49 for A/M.
- e) Tangail 132/33 kV T-2 transformer was under shut down from 09:10 to 16:15 for A/M.
- f) Kabirpur-Kodda 132 kV Ckt-2 was under shut down from 09:20 to 13:58 for A/M.
- g) Cumilla(n)-Meghnaghat 132 kV Ckt-2 was under shut down from 18:28 to 16:38 for A/M.
- h) Jamalpur 132/33 kV T-1 transformer was under shut down from 08:20 to 14:12 for A/M.
- i) Sherpur 132/33 kV T-2 transformer was under shut down from 08:22 to 16:00 for A/M.
- j) Hathazari 230/132/33 kV T-2 transformer was shut down at 10:41 for A/M.
- k) Noapara 132/33 kV T-2 transformer was under shut down from 08:58 to 14:30 for A/M.
- l) Ashuganj-Sirajganj 230 kV Ckt-1 tripped at 12:25 from Ashuganj end showing dist. Z1, 67N relay at RST-phase of Ashuganj end and was switched on at 12:50.
- m) Haripur-Siddhirganj 132 kV Ckt-2 was under shut down from 09:20 to 13:39 for A/M.
- n) Rangpur-Confidence 132 kV Ckt-2 was under shut down from 08:50 to 17:20 for A/M.
- o) Confidence-Palashbari 132 kV Ckt-2 was under shut down from 08:55 to 16:20 for A/M.
- p) Boropukuria-Bogura 230 kV Ckt-1 was under shut down from 08:47 to 16:15 for A/M.
- q) Bheramara HVDC-Khulna(s) 132 kV Ckt-1 was under shut down from 08:35 to 16:44 for A/M.
- r) Barishal-Madaripur 132 kV Ckt-2 was under shut down from 12:18 to 13:50 for C/M.
- s) Chattak 132/33 kV T-3 transformer was under shut down from 13:19 to 15:13 for A/M.
- t) Ashuganj-Sirajganj 230 kV Ckt-1 was under shut down from 12:52 to 21:45 for red hot maintenance at Ashuganj end.
- u) Maniknagar-Bangabhaban 132 kV Ckt-2 was switched on at 14:51 from Maniknagar end.
- v) Jamalpur 132/33 kV T-2 transformer was under shut down from 14:22 to 16:36 for isolatc About 12 MW power interruption occurred under Je of 33 kV Jamuna feeder(PDB). from 14:22 to 16:36.
- w) Norsingdi 132/33 kV T-2 transformer was under shut down from 16:59 to 07:54(14/11/2019) for R/H maintenance at R-phase of 33 kV incomer bus isolator.
- x) Baghabari 100 MW was synchronized at 17:32.
- y) Raozan unit-2 was synchronized at 23:32 , tripped at 01:25(14/11/2019) and again synchronized at 02:13(14/11/2019).
- z) Sonargaon-Daudkandi 132 kV Ckt-1 was shut down at 07:40(14/11/2019) for A/M.
- aa) Dohazari-Cox;s bazar 132 kV Ckt-1 was shut down from 07:15(14/11/2019) for A/M.
- ab) Hasnabad 132/33 kV T-1 transformer was shut down at 07:01(14/11/2019) for A/M.
- ac) Baqerhat 132/33 kV T-1 & T-2 transformer tripped at 06:18(14/11/2019) for Pirozpur wz About 15 MW power interruption occurred under B from 06:18(14/11/2019) to 06:25.

Sub Divisional Engineer Network Operation Division	Executive Engineer Network Operation Division	Superintendent Engineer Load Despatch Circle
---	--	---