CENTRAL LOAD DESPATCH CENTER

CENTRAL LOAD DESPATCH CENTER					MIS=302		
		DAILY	REPORT				Page -1
Till now the maximum generation is :	MW at	3782.1	20:00	Repo 30-O	orting Date :	27-Apr-07	
Till now the maximum generation is : -							<u> </u>
The Summary of Yesterday's (26-Apr-07) Generation & D	emand	Today's Actual Min	Gen. & Proba	ible Gen. & Der	nand
Day Peak Generation :	2977.0	MW Ho	12:00	Min Gen. at	7:00	2231	MW
Evening Peak Generation :	3281.5	MW Ho	19:30	Max Generation	:	3690	MW
E.P. Demand (at gen end) :	3650.0	MW Ho	19:30	Max Demand	:	4000	MW
Maximum Generation :	3281.5	MW Ho	19:30	Shortage	:	310	MW
Total Gen. (MKWH) :	68.42	System L/ Factor	86.87%	Load Shed	:	273	MW
EXI	PORT/IMPORT TH	ROUGH EAST-WE	ST INTERCO	NNECTOR			
Export from Ghorasal to Ishurdi :- Maximum		330 N	/W at	20:00	Energy	6319500	KWHR.
Import from Ishurdi to Ghorasal:- Maximum		- N	/W at	-	Energy	-	KWHR.
Water Level of Kaptai Lake at 6:027-Apr-07							
Actual : 74.87	Ft.(MSL),	Rule curve :	82.80	Ft.(MSL)			
Gas Consume: PDB	431.77	MMCFt. C	Dil Consumed	1:			
WMPL	21.34	MMCFt.	PDB	SKO	:	40833	Liter
RPCL	24.08	MMCFt.		HSD	:	334458	Liter
NEPC	13.46	MMCFt.		FO	:	0	Liter
CDC (H+M)	105.93	MMCFt.					
Total	596.58	MMCFt.					
Cost of the Consumed Fuel (PDB): Gas :		Tk31,912,240	Oil :	Tk9,505,544	Total :	Tk41,417,784	

Load Shedding & Other Information

Area	Yesterday		Today		
	Actual Shedding (s/s end),	MW	Estimated Demand(s/s end Estimated Shedding (s/s end) Rates		Rates of Shedding
from	to 18:30	7:05	MW	MW	(On Estimated Demand)
DESA	120		1461	142	10%
Chittagong Are	-		458	29	6%
Khulna Area	110		383	24	6%
Rajshahi Area	50		360	23	6%
Comilla Area	-		273	17	6%
Mymensing Area	-		189	12	6%
Sylhet Area	-		154	10	6%
Barisal Area	20		75	5	7%
Rangpur Area	24		167	11	7%
	(
Total	324	19:30	3520	273	

Information of the Generating machines under maintenance

Planned Shut- Down	Forced SI	Forced Shut-Down		
1) Sahjibazar GT-5(09/03/05)	1) Haripur SBU GT -1 (19/05/05)	8) Khulna 60 MW (05/07/06)	15) Khulna 110 MW (25/04/07)	
2) Sahjibazar GT-6(16/11/04)	2) Haripur SBU GT-3 (25/05/05)	9) Bheramara GT-3 -(27/02/07)		
3) Ashuganj -5 (25/12/05),	3) Haripur SBU GT-2 (06/03/06).	10) Kaptai -5 (30/07/06)		
	4) Sikalbaha BMPP-1(15/12/01)	11) Sikalbaha Steam (27/11/06)		
	5) Ghorasal -1 (23/03/07)	12) Baghabari-71MW(26/02/2006)		
	6) Sahjibazar GT-8(29/07/06	13) Barisal GT-2 (20/03/07)		
	7) Sahjibazar GT-9(09/02/06)	14) Siddhirgonj -50 MW(25/04/07)		

Additional Information of Machines, lines, Interruption / Forced Load shed etc

Description	Forced load s	haded / Interrupted Areas
······		
a) There was generation shortage in the evening pea		MW (19:30) of load shed was imposed over the Khulna, R ESA areas of the national grid.
b) Haripur NEPC tripped at 20;06 due to E/F and was	swnchronized at 20:57. Again it is	
 under shut down since 06:34 (27/04/07) due to ma c) Ghorasal unit -2 tripped at 05:50 (27/04/07) showin synchronized 07:29. d) CDC (Haripur) steam unit tripped at 20:06 showing at 01;07 (27/04/07). 	ng 'Drum level low low' and was	
 e) Chowmuhani 132/33 KV T1 transformer was under to oil filling . f) Kabirpur - Tangail 132 KV line -1 was under shut de 		
tripped at 20:06 from Siddhirganj (new) S/S end sl and Z2' respectively . At the same time, Siddhirgan line and Ullon - Rampura 132 KV line also tripped, were fully interrupted. Power supply was normalize 132 KV at 20:15.Siddhirganj (new) - Haripur 132 K 20:15 and 21:24 respectively.Siddhirganj (new) - S switched on at 21:07.	howing 'EPAC-V6' and 'DIS Ullon S/S area aj (new) - Siddhirganj (old) 132 KV So Ullon and Dhanmondi S/S d by switched on Ullon -Rampura V line1 & 2 were switched on at iddhirganj (old) 132 KV line was	
 h) Siddhirganj (new) 132/33 KV T2 transformer trippe was switched on at 22:19. i) Rampura - Magbazar 132 KV line was under shut d for attending red-hot maintenance at Magbazar S/S 	(new) S/S area lown from 05:47 (27/04/07) to 07:48	/ of partial power interruption occurred under Siddhirganj as from 22:12 to 22;19.
Deputy Manager Load Despatch Division	Manager Load Despatch Division	Deputy General Manager Load Despatch Circle

PDF created with FinePrint pdfFactory Pro trial version http://www.fineprint.com