## QF-LDC-08 Page -1

## POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT

Reporting Date : 30-Aug-13 Till now the maximum generation is : **6675 MW** at 21:00 Hrs on 12-Jul-13 The Summary of Yesterday's ( 29-Aug-13 ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand 12:00 Day Peak Generation 4882.0 MW Hour: Min. Gen. at 7:00 4348 MW Evening Peak Generation 5931.0 MW 21:00 Max Generation 6065 MW Hour : E.P. Demand (at gen end) : 6450.0 MW Max Demand 6350 MW Maximum Generation 5935.0 MW Hour : 22:00 Shortage 285 MW Total Gen. (MKWH) 123.60 System I / Factor 81.11% Load Shed 264 MW

EXPORT/IMPORT THROUGH EAST-WEST INTERCONNECTOR

Export from East grid to West grid :- Maximum 560 MW at 2:00 Energy 9.996 MKWHR. Import from West grid to East grid :- Maximum - MW at - Energy - MKWHR.

 Water Level of Kaptai Lake at 6:00 A M on
 30-Aug-13

 Ft.(MSL) ,
 Rule curve : 98.34

899.30 MMCFD. Oil Consumed (PDB):

HSD : Liter

FO : Liter

Cost of the Consumed Fuel (PDB+Pvt) : Gas : Tk71,812,693

91.69

Actual

Deputy / Asstt. Manager

Network Operation Division

Gas Consumed :

: Tk13,552,700 Oil : Tk366,106,050 Total : Tk451,471,444

Ft.( MSL )

Deputy General Manager

Load Despatch Circle

## Load Shedding & Other Information

Area	Yesterday		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s end	Rates of Shedding
	MW		from toww	MW	(On Estimated Demand)
Dhaka	200	(18:35-23:50)	2324	73	3%
Chittagong Area	-	0:00	608	33	5%
Khulna Area	76	(18:35-23:50)	663	36	5%
Rajshahi Area	60	(18:35-23:50)	646	35	5%
Comilla Area	44	(18:35-23:50)	446	24	5%
Mymensing Area	32	(18:35-23:50)	371	20	5%
Sylhet Area	24	(18:35-23:50)	302	16	5%
Barisal Area	10	(18:35-23:50)	134	7	5%
Rangpur Area	34	(18:35-23:50)	379	20	5%
Total	480	21:00	5873	264	

Information of the Generating machines under shut down.

Planned Shut- Down		Forced Shut- Down	
1) Haripur SBU GT-3 (18/06/09)	1	) Ghorasal #6(18/07/10)	10) Shahjibazar #9 (14/08/13)
	2	) Khulna 110 MW (21/07/13)	11) Ghorasal #2 (21/08/13)
	3	s) Khulna-60 MW(24/1/12)	12) Sikalbaha 60 MW (15/08/13)
	4	) Shahjibazar #5 & 6(21/7/11)	13) Raozan #1 (15/08/13)
	6	6) WMPL #1(1/5/12)	15) Ghorasal #1(29/08/13)
	7	') WMPL #2(24/4/13)	
	9	) Raojan #2 (31/07/13)	
	40	0) Achugani #1/7/8/13)	

## Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) There was apparation photography the quaries made how vectorial	0
a) There was generation shortage in the evening peak hour yesterday.	So about 480 MW (21:00) of load shed was imposed over the whole areas(Except Chittageng) of the national grid.
<ul> <li>b) Madaripur 132/33 kV T3 transformer was under shut down from 10:32 to13:50 due to red hot maintenance at 33 kV end.</li> </ul>	
c) Sonargaon 132/33 kV T1 transformer was under shut down from 10:30 to 11:50 due to auxiliary transformer cable lug work.	Power interruption occurred (about 10 MW) under Sonargaon S/S areas from 10:30 to 11:50.
d) Goalpara-Bagerhat 132 kV line tripped at 13;18 showing O/C relay and was switched on at 13:28.	
e) Ashuganj CCPP GT-1 was shut down at 17:55 due to cooling fan motor problem.	
f) After maintenance Ghorashal #3 was synchronized at 18:25.	
g) Bheramara-Ishurdi Ckt-2 was under shut down from 19:06 to 21:49 due to conductor strand damage at Bheramara end.	
h) Ullon 132 kV T3 ntransformer tripped at 20:52 due to LA burst . At the same time	
Ullon-Rampura 132 kV Ckt-1 also tripped showing Dist. Z1, AN relay and was switched on at 23:08, 21:23 respectively.	
i) Ghorashal #1 was force shut down at 21:23 due to boiler tube leakage.	
j) Haripur 132 kV Bus is under shut down since 06:30(30/8/13) to due to project work.	

Manager

Network Operation Division