

Till now the maximum generation is :-			6675 MW at		21:00		Hrs on 12-Jul-13	
The Summary of Yesterday's (11-Feb-14)) Generation & Demand			Today's Actual Min Gen. & Probable Gen. & Demand		
Day Peak Generation :		4986.0	MW	Hour :	12:00	Min. Gen. at 5:00		3528 MW
Evening Peak Generation :		6028.0	MW	Hour :	19:00	Max Generation :		6250 MW
E.P. Demand (at gen end) :		6028.0	MW	Hour :	19:00	Max Demand :		6200 MW
Maximum Generation :		6028.0	MW	Hour :	19:00	Shortage :		-50 MW
Total Gen. (MKWH) :		110.23	System L/ Factor :	81.11%		Load Shed :		0 MW
EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR								
Export from East grid to West grid :- Maximum				170	MW	at 18:00	Energy	8.251 MKWHR.
Import from West grid to East grid :- Maximum				-	MW	at -	Energy	- MKWHR.
Water Level of Kaptai Lake at 6:00 A M on					12-Feb-14			
Actual :		91.36	Ft.(MSL) ,		Rule curve :		95.46	Ft.(MSL)
Gas Consumed :		Total	699.45	MMCFD.		Oil Consumed (PDB) :		
						HSD :		Liter
						FO :		Liter
Cost of the Consumed Fuel (PDB+Pvt) :		Gas :	Tk55,853,873					
		Coal :	Tk18,604,163			Oil :	Tk128,049,919	Total : Tk202,507,956

Load Shedding & Other Information

Area	Yesterday		Today		
	MW		Estimated Demand(s/s end) from tð/MW	Estimated Shedding (s/s end) MW	Rates of Shedding (On Estimated Demand)
Dhaka	-	0:00	2280	-	-
Chittagong Area	-	0:00	582	-	-
Khulna Area	-	0:00	635	-	-
Rajshahi Area	-	0:00	619	-	-
Comilla Area	-	0:00	427	-	-
Mymensing Area	-	0:00	354	-	-
Sylhet Area	-	0:00	289	-	-
Barisal Area	-	0:00	128	-	-
Rangpur Area	-	0:00	363	-	-
Total	0		5677	0	

Information of the Generating machines under shut down.

	Planned Shut- Down	Forced Shut- Down		
	1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal #6 (18/07/10)	9) Barisal GT#2 (09/01/14)	17) B.Pukuria #1(12/02/14)
		2) Khulna-60MW (24/1/12)	10) Fenchuganj old GT #1(17/01/14)	
		3) Shahjibazar #5 & 6 (21/7/11)	11) Ashuganj #1(CCPP) (06/01/14)	
		4) WMPL #1(1/5/12)	12) Ashuganj #2 (25/01/14)	
		5) WMPL #2(24/4/13)	13) Sikalbaha 150MW (24/01/14)	
		6) Raojan #2(31/07/13)	14) Ashuganj #1 (10/02/2014)	
		7) Raozan #1(15/08/13)	15) Shahjibazar #9 (03/02/14)	
		8) Khulna-110MW(03/12/13)	16) Ghorasal #4(06/02/14)	

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) Haripur-Rahim steel Ckt shut down from 08:10 to 16:10 due to tree teeming. b) Narsingdi-Ghorasal Ckt was shut down from 08:46 to 15:09 due to A/M. c) Jessore-Jhenaidah Ckt-2 was shut down from 09:09 to 16:27 due to A/M. d) Chowmohoni 132/33 kV T1 transformer was shut down from 09:42 to 14:29 due to A/M. e) Baghabari 230/132 kV T2 transformer was shut down from 10:40 to 15:09 due to A/M. f) Daudkandi - Comilla(N) Ckt-1 was shut down from 10:50 to 14:50 due to A/M. g) Maniknagar main bus was shut down from 11:50 to 17:07 due to project work. h) Faridpur 132/33 kV T1 transformer was shut down from 13:22 to 18:01due to painting work . i) Siddirganj S/S-Siddirganj 210 MW 132 kV Ckt was tripped from S/S end at 19:26 showing trip Ckt not healthy and was switch on at 19:55. j) Barapukuria #1 was tripped at 05:55(12/02/14) due to economizer leakage & coal mill trip k) Tongi-Kabirpur 132 kv Ckt-1 was shut down from 06:11 to 07:30(12/02/14) due to red hot at B-phase isolator at Kabirpur end.	
Deputy / Asstt. Manager Network Operation Division	Manager Network Operation Division
Deputy General Manager Load Despatch Circle	