

**POWER GRID COMPANY OF BANGLADESH LTD.  
NATIONAL LOAD DESPATCH CENTER  
DAILY REPORT**

QF-LDC-08  
Page -1

Till now the maximum generation is :-		7356 MW at	20:00	Hrs on	30-Mar-14	Reporting Date : 14-Apr-14
<b>The Summary of Yesterday's (</b>		<b>13-Apr-14</b>	<b>Generation &amp; Demand</b>		<b>Today's Actual Min Gen. &amp; Probable Gen. &amp; Demand</b>	
Day Peak Generation :	6115.0	MW	Hour :	12:00	Min. Gen. at	7:00 5005 MW
Evening Peak Generation :	7067.0	MW	Hour :	20:00	Max Generation :	7065 MW
E.P. Demand (at gen end) :	7067.0	MW	Hour :	20:00	Max Demand :	6850 MW
Maximum Generation :	7067.0	MW	Hour :	20:00	Shortage :	-215 MW
Total Gen. (MKWH) :	145.0	System L/ Factor :	78.37%	Load Shed :	0	MW
<b>EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR</b>						
Export from East grid to West grid :-	Maximum	-70	MW	at 16:00	Energy	7.867 MKWHR.
Import from West grid to East grid :-	Maximum	-	MW	at -	Energy	- MKWHR.
Water Level of Kaptai Lake at 6:00 A M on 14-Apr-14						
Actual :	87.64	Ft.(MSL) ,	Rule curve :	85.54	Ft.( MSL )	
Gas Consumed : Total	951.90	MMCFD.	Oil Consumed (PDB) :		HSD :	Liter
					FO :	Liter
Cost of the Consumed Fuel (PDB+Pvt) :	Gas :	Tk87,355,543	Oil :	Tk430,898,445	Total :	Tk534,737,950
	Coal :	Tk16,483,963				

**Load Shedding & Other Information**

Area	Yesterday		Estimated Demand(s/s end)			Today		Rates of Shedding (On Estimated Demand)
	MW		from	to	MW	Estimated Shedding (s/s end) MW		
Dhaka	-	0:00			2631	-		-
Chittagong Area	-	0:00			681	-		-
Khulna Area	-	0:00			747	-		-
Rajshahi Area	-	0:00			720	-		-
Comilla Area	-	0:00			494	-		-
Mymensingh Area	-	0:00			405	-		-
Sylhet Area	-	0:00			330	-		-
Barisal Area	-	0:00			146	-		-
Rangpur Area	-	0:00			414	-		-
<b>Total</b>	<b>0</b>				<b>6568</b>	<b>0</b>		

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal #6 (18/07/10) 2) Khulna-60MW (24/1/12) 3) Shahjibazar #5 & 6 (21/7/11) 4) WMPL #1(1/5/12) 5) WMPL #2(24/4/13) 6) Ashuganj GT-1(CCPP) (06/01/14) 7) Khulna 110MW (10/04/2014) 8) Sikalbaha-150 MW (12/4/14)

**Additional Information of Machines. lines. Interruption / Forced Load shed etc.**

Description	Forced load shaded / Interrupted Areas
<p>a) Ashuganj-Ghorashal 230 kV Ckt-1 was shut down from 10:05 to 16:10 due to red hot maintenance work at Ashuganj end.</p> <p>b) Mirpur-Tongi 132 kV Ckt was shut down at 12:54 due to project works.</p> <p>c) Mirpur-Uttara 132 kV Ckt was shut down at 12:57 due to project works.</p> <p>d) Mymensingh 132/33 kV T1 &amp; T2 transformers were switched on at 13:55, 14:25 respectively.</p> <p>e) Hasnabad 33 kV bus (partial) was shut down from 23:08 to 00:22 (14/04/2014) due to red hot maintenance work at 33 kV Pangaon feeder.</p> <p>f) Thakurgaon RPP tripped at 23:51 due to over current relay and was synchronized on at 00:01 (14/04/2014) and again tripped at 00:44(14/04/2014).</p>	
Deputy / Asstt. Manager Network Operation Division	Deputy General Manager Load Despatch Circle
Manager Network Operation Division	