

**POWER GRID COMPANY OF BANGLADESH LTD.
NATIONAL LOAD DISPATCH CENTER
DAILY REPORT**

Till now the maximum generation is :-		8177 MW	21:00	Hrs on	Reportine Date : 20-Mar-16
The Summary of Yesterday's (19-Mar-16	Generation & Demand	Today's Actual Min Gen. & Probable Gen. & Demand	13-Aug-15
Day Peak Generation :	6611.0	MW	Hour :	12:00	Min. Gen. at 5:00 5599
Evening Peak Generation :	7711.0	MW	Hour :	21:00	Max Generation : 8095
E.P. Demand (at gen end) :	7711.0	MW	Hour :	21:00	Max Demand (Evening) : 7900
Maximum Generation :	7711.0	MW	Hour :	21:00	Reserve (Generation end) : 195
Total Gen. (MKWH) :	148.9	System L/ Factor :	80.44%	Load Shed :	0

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Export from East grid to West grid :-	Maximum	-270	MW	a 10:00	Energy	7.867
Import from West grid to East grid :-	Maximum	-	MW	a -	Energy	-

Actual :	87.97	Water Level of Kapt 20-Mar-16	Rule curve :	89.96	Ft.(MSL)
----------	-------	-------------------------------	--------------	-------	------------

Gas Consumed :	Total	889.93	MMCFD.	Oil Consumed (PDB) :	HSD : FO :
----------------	-------	--------	--------	----------------------	---------------

Cost of the Consumed Fuel (PDB+Pvt) :	Gas :	Tk59,180,918	Oil :	Tk370,286,271	Total : Tk438,992,199
	Coal :	Tk9,525,010			

Load Shedding & Other Information

Area	Yesterday		Today	
	MW	Estimated Demand (S/S end)	Estimated Shedding (S/S end)	Rates of Shedding (On Estimated Demand)
Dhaka	-	0:00	2923	-
Chittagong Area	-	0:00	818	-
Khulna Area	-	0:00	819	-
Rajshahi Area	-	0:00	795	-
Comilla Area	-	0:00	606	-
Mymensingh Area	-	0:00	461	-
Sylhet Area	-	0:00	289	-
Barisal Area	-	0:00	161	-
Rangpur Area	-	0:00	447	-
Total	0	7319		

Information of the Generating Units under shut down.

Planned Shut- Down	Forced Shut- Down
Nil	1) Ghorasal ST: Unit-6 (18/07/2010) 2) Ashuganj ST: Unit-1(12/09/2015) 3) Siddhirgonj GT: Unit-1,2 4) Khulna ST 110 MW (04/11/2014) 5) Ghorasal ST: Unit-4 (05/01/2015) 6) Haripur GT- 3 7) Chandpur CAPP 8) Chittagong ST: Unit-1 (17/03/2016) 9) Tongi GT 10) Sikalbaha 60MW (23/11/15) 11)Ghorasal ST: Unit-1 12) Saidpur GT 13) Bhola GT-2 14) Sikalbaha 150MW (10/3/16) 15)Ashuganj ST:Unit-2(16/03/2016) 16) Summit Bibiyana (19/03/2016)

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Comments on Power Interruption
a) Bibiyana-Fenchuganj 230 kV Ckt-2 was under shut down from 08:44 to 12:37 for E/S maintenance work at Bibiyana end. The line was again shut down at 12:39 for E/S maintenance at Bibiyana end and was switched on at 13:38. b) Kamrangirchar-Lalbag 132 kV Ckt was under shut down from 10:32 to 14:02 for maintain safety clearance of civil work at Kamrangirchar end. The line was again shut down at 16:50 for maintenance work at Kamrangirchar end. c) Jumper linked Ckt Haripur-Maniknagar-Siddhirganj-Ullon(2) 132 kV Ckt was under shut down from 10:18 to 15:26 for development work. d) Aminbazar-Savar 132 kV Ckt-1 was under shut down from 11:52 to 12:20 for removing wire from bus at Savar end. e) Saidpur-Barapukuria 132 kV Ckt-2 was under shut down from 08:15 to 08:38 for red hot maintenance work. f) Summit Bibiyana- 2 was shut down at 10:31 for turbine filter replacement and off-line compressore wash. g) Bibiyana-Comilla(N) 230 kV Ckt-2 is under shut down since 07:37 (20/03/2016) for making proper alignment of earth switched at Bibiyana end. and was switched on at 11:27. h) Hasnabad-Kamrangirchar 132 kV Ckt was under shut down 14:36 to 16:50 for string maintenance work at Kamrangirchar end. i) Rampura-Moghbazar 132 kV Ckt-2 was shut under down from 06:20 to 08:20 (20/03/2016) for red hot maintenance at Moghbazar end. j) Baghabari GT 71 MW was shut down at 06:08 (20/03/2016) for filter replacement and was synchronized at 11:16 (20/03/2016).	

Sub Divisional Engineer
Network Operation Division

Executive Engineer
Network Operation Division

Superintendent Engineer
Load Dispatch Circle