POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER **DAILY REPORT**

Till now the maximum g	eneration is:-	8348 MW		21:00	Hrs	on	9-Apr-16	
The Summary of Yesterd	20-May-16	Generation & Demar	nd		Today's Ac	tual Mir	n Gen. & Probable	Gen. & Demand
Day Peak Generation :	5505.0	MW		12:00	Min. Gen.	at	6:00	4074
Evening Peak Generation :	7425.0	MW		21:00	Max General	ation	:	7765
E.P. Demand (at gen end):	7425.0	MW		21:00	Max Demar	nd (Eveni	ing) :	7000
Maximum Generation :	7425.0	MW		21:00	Shortage(G	eneration	n end):	765
Total Gen. (MKWH) :	142.6	System L/ Factor	:	80.00%	Load Shed		:	0
EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR								

Export from East grid to West grid :- Maximum 7.867 -310 MW a 13:00 Energy Import from West grid to East grid :- Maximum MW Energy

Water Level of Kaptai Lake at 21-May-16

69.43 Ft.(MSL) Rule curve : 78.20 Ft.(MSL)

Gas Consumed: Total 911.51 MMCFD. Oil Consumed (PDB):

> HSD FO

Comments on Power Interruption

Total : Tk394,222,774

Reporting Date:

21-May-16

Cost of the Consumed Fuel (PDB+Pvt): Tk65,683,086

Coal Tk12,030,950 : Tk316,508,737

Load Shedding & Other Information

Area Yesterday		sterday	Today			
İ			Estimated Demand (S/S end)	Estimated Shedding (S/S end)	Rates of Shedding	
	MW		MW	MW	(On Estimated Demand	
Dhaka	-	0:00	2561	-	-	
Chittagong Area	-	0:00	716	-	-	
Khulna Area	-	0:00	705	-	-	
Rajshahi Area	-	0:00	690	-	-	
Comilla Area	-	0:00	536	-	-	
Mymensingh Area	-	0:00	410	-	-	
Sylhet Area	-	0:00	246	-	-	
Barisal Area	-	0:00	143	-	-	
Rangpur Area	-	0:00	394	-	-	
Total	0		6401	0		

Information of the Generating Units under shut down.

Planned Shut- Down	Forced Shut-Down	
	1) Ghorasal ST: Unit-6 (18/07/:9) Sikalbaha 60MW (23/11/15)	
Nil	2) Ashuganj ST: Unit-1(12/09/210) Saidpur GT	
	3) Ashuganj CCPP 225 MW 11) Bhola GT-2	
	4) Khulna ST 110 MW (04/11/212) Chittagong ST: Unit-1	
	5) Ghorasal ST: Unit-4 (05/01/:13) Kaptai Hydro: Unit-5,	
	6) Haripur GT- 3 14)Summit Bibiana- 2(15/05/2016)	
	7) Sirajganj-210 MW 15) Ashuganj-5(20/5/16)	
	8) Meghan 450 MW(24/04/201 16) Ghorasal-1(20/5/16)	

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

- a) Sylhet 132/33 kV T4 transformer was under shut down from 09:10 to 10:19 for re About 20 MW power interruption occurred under Sylhet S/S area Boroikandi feeder from 09:10 to 10:19.
- b) Bhola 225 MW tripped at 08:48 due to DC E/F and was synchronized at 11:20.

Description

- c) Aminbazar bus-B was under shut down from 08:35 to 12:55 for red hot maint at B phase DS of Kalyanpur end.
- d) Barisal-Bhola 230 kV Ckt-2 was under shut down from 10:13 to 15:38 due to project work.
- e) Sikalbaha 132 kV B-bus was under shut down from 12:21 to 12:51 for DS checking by ECPV.
- f) Bibiyana -Comilla (N) 230 kV Ckt-1 was under shut down from 08:28 to 21:15 for project work.
- g) Bibiyana 400/230 kV T1 transformer was under shut down from 07:28 to 11:55 for oil leakage maintenance.
- h) Joydevpur 132/33 kV GT3 & GT4 transformer tripped at 16:40 due to CB burst st About 72 MW power interruption occurred under Joydabpur S/S area from 16:40 to 17:04. and were switched on at 17:04,18:14 respectively.
- i) Sikalbaha-Sikalbaha RPP Ckt tripped at 04:13(21/5/16) due to lightning arrestor burst at Sikalbaha RPP end at the same time ECPV tripped due to voltage fluctuation.
- j) Maniknagar-Bangabhaban 132 kV Ckt-2 tripped at 05:46 from both end showing pilot were protection
- k) Polashbari 132/33 kV bus section under TR3 & TR4 transformer is under shut down since 05:38(21/5/16) for changing bus ber.

Sub Divisional Engineer **Executive Engineer** Superintendent Engineer **Network Operation Division Network Operation Division Load Dispatch Circle**