5016000 KWHR.

**KWHR** 

## DAILY REPORT

Reporting Date : 19-May-08 οn

1:00

Ft.( MSL )

Till now the maximum generation is 4130.0 MW at 18-May-08 The Summary of Yesterday's ( ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand MW Day Peak Generation 9:00 2213 MW 3239.0 Min Gen. at Hour 6:00 **Evening Peak Generation** 3294.3 MW Hour 22:00 Max Generation 3347 MW 22:00 4300 MW E.P. Demand (at gen end) 4300.0 MW Hour Max Demand Maximum Generation 3349 4 MW Hour 1.00 Shortage 953 MW Total Gen. (MKWH) 89.73% 72.13 System L/ Facto Load Shed 871 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Import from Ishurdi to Ghorasal:-MW

Water Level of Kaptai Lake at 6:00 A M of 19-May-08 Ft.(MSL) Rule curve 78.58

> Oil Consumed : PDB

264 MW

SKO 0 Liter HSD 242071 Liter Liter

FO 413764

Energy

Energy

Gas Consumed: Total 601.00 MMCFt.

Export from Ghorasal to Ishurdi :- Maximum

71 85

Actual

Cost of the Consumed Fuel (PDB) : Tk11,091,971 Tk45,991,266 Gas Total

## **Load Shedding & Other Information**

Area	Yesterday			Today		
	Actual She	dding (s/	s end), MW	Estimated Demand(s/s end)	Estimated Shedding (s/s end)	Rates of Shedding
	from 18:30	to	1:30	MW	MW	(On Estimated Demand)
Dhaka	136			1620	287	18%
Chittagong Area	187			500	127	25%
Khulna Area	137			425	107	25%
Rajshahi Area	142			385	97	25%
Comilla Area	148			295	74	25%
Mymensing Area	56			225	56	25%
Sylhet Area	60			178	46	26%
Barisal Area	19			75	20	27%
Rangpur Area	35			230	57	25%
Total	920	(	22:00	) 3933	871	

Information of the Generating machines under maintenance

Planned Shut- Down	Forced Shut- Down		
1) Khulna 60 MW (05/07/06)	1) Haripur SBU GT-3 (25/05/05)	9) Sikalbaha St -(08/05/08)	
	2) Ashuganj CCPP St-(20/10/07)	10) Ashuganj -3 (13/05/08)	
	3) Shahjibazar -6 (12/05/08)	11) Fenchuganj St -(17/05/08)	
	4) Kaptai unit-3 (19/04/08)	12) Ashuganj GT-1 (18/05/08)	
	5) Bheramara -2 (18/04/08)		
	6) 4 units of KPCL		
	7) Raozan 2 -(18/05/08)		
	8) Ashugani 5-(11/05/08)		

## Additional Information of Machines, lines, Interruption / Forced Load shed etc.

a) There was generation shortage in the evening peak hour yesterday .The system demand dropped

So about 920 MW (22:00) of load shed was imposed over the whole area of the national grid.

- b) Due to gas limitation, Ghorasal (835 MW), Raozan (180 MW), RPCL (210 MW) and Siddhirganj (190 MW) were limited to 760 MW, 110 MW,105 MW, 120 MW respectively
- c) Due to gas limitation, Raozan -2, Sikalbaha Steam & Barge and Shahjibazar 6 were under shut down
- d) Raozan unit -1 was synchronized at 10:57. Unit -2 was forced shut down at 13:24 due to gas problem e) RPCL unit-1, 2, 3, 4 and steam tripped at 14:27 due to fluctuation and were synchronized at 14:46, 14:52 15:31 and 15:36 respectively.
- f) After maintenance, Tongi GT was synchronized at 15:45. But it tripped at 15:59 due to gas booster temperature high and was synchronized at 20:52.
- g) Ashuganj CCPP GT-1 tripped at 17:19 due to auxiliary fail. It is now under maintenance.
- h) Ashuganj unit -4 was under shut down from 05:29 (19/05/08) to 07:08 due to installation of DFDR.
- i) Siddhirganj 132/33 KV T1 transformer tripped at 12:38 showing 'O/C and E/F' and was switched on at 12:45.But again it tripped at 23:28 showing 'Lockout relay and ins E/F' and was switched on at 23:34
- j) Jamalpur 132/33 KV T1 and T2 tripped at 14:25 showing 'E/F and O/C ' due to crow fallen at 33KV bus and were switched on at 14:32.
- k) Kabirpur Tangail 132 KV line -1 and 2 tripped at 22:15 from Tangail end showing ' General trip. DIST T and were switched on at 22:20 and 22:55 respectively.
- I) Ashuganj Ghorasal 132 KV line -2 tripped from both side showing; DIST A-phase' .It is now under inspection and maintenance
- m) Shahjibazar 132/33 KV TR5 transformers breaker no.- 852B and 952 B tripped at 17:23 due to descripency possition between CB & CS. At that time RPCL unit -2,3,4 and Shahjibazar unit- 8 & 9 went under floating. The breakers were switched on at 17:35 and the machines were synchronized at 18:01, 18:06, 18:10, 17:46 and 17:39 respectively.
- n) Natore Bogra 132 KV line -2, Bogra Serajganj 132 KV line -1 and 2 are under shut down since 06:54 (19/05/08), 07:02 and 07:26 respectively due to development work of 230 KV Bogra - Barapukuria line
- o) Siddhirganj Haripur 132 KV line -1 is under shut down since 07:05 (19/05/08) due to installation of optical fiber

Power interruption (50 MW) and (45 MW) occurred under Siddhirganj S/S areas from 12:38 to 12:45 and 23:28 to 23:34 respectively

Power interruption (25 MW) occurred under Jamalpur S/S areas for 7 minutes.

Power interruption (6 MW) occurred under Tangail S/S areas for 5 minutes

Partial power interruption (30 MW) has been occuring under Siddhirganj and Ullon S/S areas since 07:05.

Deputy / Asstt. Manager Load Despatch Division

due to heavy rain and storm.

Manager Load Despatch Division Deputy General Manager Load Despatch Circle