QF-LDC-08 Page -1

4554000 KWHR.

Reporting Date: 14-Nov-0.

Till now the maximum generation is:- MW at 4130.0 20:00 17-Sep-07

The Summary of Yesterday's (13-Nov-08) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Today's Actual Min Gen. & Demand Today's

The Summary of Yesterday's (Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation MW Hour 11:00 Min Gen. at 2290 MW **Evening Peak Generation** 3844.7 1/1/1/ Hour 20:00 Max Generation 3852 MM E.P. Demand (at gen end) 4100.0 MW Hour 20:00 Max Demand 3900 MW Maximum Generation MW 20:00 48 MW 3844.7 Hour Shortage Total Gen. (MKWH) 76.43% 41 MW 70.53 System L/ Factor Load Shed EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

276 MW at

Import from Ishurdi to Ghorasal:- Maximum - MW at - Energy - KWHR.

Water Level of Kaptai Lake at 6:00 A M of 14-Nov-08

6:00

Actual: 84.78 Ft.(MSL). Rule curve: 107.70 Ft.(MSL)

Gas Consumed : Total 612.77 MMCFt. Oil Consumed (PDB) : SKO : 0 Liter HSD : 271253 Liter

FO : 613550 Liter

Energy

Cost of the Consumed Fuel (PDB): Gas : Tk45,289,831 Oil : Tk14,227,997 Total : Tk59,517,828

Load Shedding & Other Information

Area	Yes	terday				Today	
	Actual Shedding (s/s end), MW		Estimated Demand(s/s end)		Estimated Shedding (s/s end)	Rates of Shedding	
	frtoom 17	7:15	21:10	ľ	WW	MW	(On Estimated Demand)
Dhaka		41		1	526	-	-
Chittagong Area		39		4	418	9	2%
Khulna Area		35		;	373	8	2%
Rajshahi Area		26		:	298	7	2%
Comilla Area		26		:	228	5	2%
Mymensing Area		17			173	4	2%
Sylhet Area		15			138	3	2%
Barisal Area		7			70	2	3%
Rangpur Area		15			145	3	2%
		(
Total		221	20:00	3	369	41	

Information of the Generating machines under maintenance

Planned Shut- Down		Forced Shut- Down			
1) Khulna 60 MW (05/07/06)	1) Kaptai- 3 (19/04/08)	8) Meghnaghat GT-1 (31/10/08)			
	2) Raozan -2(02/11/08)	9) Haripur SBU GT-2 (02/11/08)			
	3) Sikalbaha St- (19/06/08)	10) Haripur SBU GT-3 (03/11/08)			
	4) Shajibazar-2 (13/07/08)	11) Shajibazar-6 (11/11/08)			
	5) Shajibazar-4 (18/10/08)				
	6) Ghorasal-1 (30/09/08)				
	7) Ashuganj 2 (13/11/08)				

Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description Porced load shaded / Interrupted Areas

a) There was generation shortage in the evening peak hour yesterday .

Export from Ghorasal to Ishurdi :- Maximum

- b) Due to gas limitation, Raozan -2, Haripur SBU GT-2, GT-3, Sikalbaha Steam and Shahjibazar -2, 4 & 6 are under shut down.
 c) Ashuganj CCPP GT-2 and Steam tripped at 09:37 due to DC supply failure and were synchronized at
- 12:17 and 14:11 respectively.
 d) After maintenance, Barapukuria unit -1 was synchronized at 12:45.
- e) After maintenance, Baghabari WMPL unit -1 was synchronized at 15:11. But it tripped again at 18:25 due to breaker problem and was synchronized at 20:47.
- f) Ashuganj Steam unit -2 was forced shut down at 22:55 due to HP heater tube leakage
- g) Fenchuganj CCPP GT-1 and Steam tripped at 23:18 due to vibration high. They may be synchronized before evening peak hour today.
- h) Ishurdi Ghorasal 230 KV line -1 was under annual maintenance from 08:20 to 17:12
- Fenchuganj 132/33 KV T1 transformer, Pabna 132/33 KV T2 transformer, Basundhara Rampura 132 KV line -2 & 1 and Feni Chowmuhani 132 KV line -2 were under annual maintenance from 08:50 to 15:42, 10:16 to 17:10, 09:53 to 17:06, 07:59 to 17:05 and 11:42 to 13:48 respectively.
- j) Serajganj 132KV & 33KV both buses were under annual maintenance from 09:22 to 12:33. Due to the same reason, Serajganj Bogra 132 KV line -1 and 2, Serajganj Baghabari 132 KV line and Serajganj Shahjadpur 132 KV lines and Baghabari GT-1 (71 MW) were under shut down from 09:22 to 12:17, 08:58 to 12:26, 09:22 to 12:17, 10:16 to 17:10 and 09:22 to 13:05 respectively
- k) Madaripur 132/33 KV T2 transformer was under shut down from 10:54 to 13:33 due to circuit breaker gas filling.
- I) Ishurdi Bheramara 132 KV line -1 & 2 are under shut down since 07:07 (14/11/08) and 07:19 respectively
 due to project work.
- j) Halisahar 33 KV and 132 KV bus are under shut down since 06:33 (14/11/08) and 06:35 respectively due due to maintenance work by distribution division.
- k) Kulshi Halisahar 132 KV line -1 & 2 are under shut down since 07:20 (14/11/08) for annual maintenance

Power interruption occurred (22 MW) under Serajganj S/S areas from

So about 221 MW (20:00) of load shed was imposed over the whole

area of the national grid.

09:22 to 12:33

Power interruption is occurring (60 MW) under Halisahar S/S areas since 06:33 (14/11/08).

Deputy / Asstt. Manager Load Despatch Division Manager Load Despatch Division Deputy General Manager Load Despatch Circle