POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER. LDC.DHAKA DAILY REPORT

Oil Consumed (PDB):

Revised

QF-LDC-08

Reporting Date: 16-Apr-10 Till now the maximum generation is: 4606.0 MW at 15-Apr-10 The Summary of Yesterday's () Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand MW Day Peak Generation 4085.0 10:00 Min Gen. at Hour 8:00 2623 ΜW Evening Peak Generation 4191.0 MW Max Generation MW 19:30 4305 E.P. Demand (at gen end) 5300.0 MW Hour 19:30 Max Demand 5000 MW Maximum Generation 4460 0 MW Hour 1.00 Shortage 695 MW Total Gen. (MKWH) 96.37 System L/ Factor 85.41% Load Shed 587 MW

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Rule curve

Export from East grid to West grid :- Maximum 12597000 KWHR. MW Energy Import from West grid to East grid :- Maximum N/N/ **KWHR**

Water Level of Kaptai Lake at 6:00 A M of 16-Apr-10

85.00 Ft.(MSL)

MMCFt

HSD 259331 Liter

FO 0 Liter

Cost of the Consumed Fuel (PDB): Gas Tk58,547,067 : Tk10,373,230 Total: Tk68,920,297

Load Shedding & Other Information

Area	Yesterday		Today		
	Actual Shedding (s/s end)		Estimated Demand(s/s end)	Estimated Shedding (s/s e	Rates of Shedding
	MW		from toMW	MW	(On Estimated Demand)
Dhaka	397	(18:30- 23:42, gen. shortage)	1768	202	11%
Chittagong Area	136	(18:30- 22:52, gen. shortage)	480	80	17%
Khulna Area	125	(18:30- 22:52, gen. shortage)	452	79	17%
Rajshahi Area	126	(18:30- 22:33 gen. shortage)	412	70	17%
Comilla Area	75	(18:30- 23:02, gen. shortage)	332	58	17%
Mymensing Area	53	(18:30- 22:33 gen. shortage)	245	42	17%
Sylhet Area	-	0	200	-	-
Barisal Area	24	(18:30- 22:52, gen. shortage)	92	16	17%
Rangpur Area	-	0	240	40	17%
Total	936	19:30	4221	587	

Information of the Generating machines under shut down.

DI 101 / D			
Planned Shut- Down	Forced Shut- Down		
	1) Kaptai- 3 (19/04/08)		
	2) Khulna 110MW (31/03/09)		
	3) Haripur SBU GT-3 (18/06/09)		
	4) Ashuganj CCPP ST (05/12/09)		
	5) Kaptai -4 (17/01/10)		
	6) Ghorasal-2 (29/03/10)		
	7) HPL St (15/04/10)		

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hour yesterday.	So about 936 MW (19:30) of load shed was imposed over
	the whole area (except Sylhet and Rangpur) of the national grid.

- b) Due to low gas pressure, RPCL (175 MW), Raozan (360 MW), NEPC (110 MW), and Siddhirganj GT-1 (120 MW) were limited to 104 MW, 320 MW, 40 MW and 50 MW respectively.
- c) Haripur Power Ltd. Steam was shut down at 11:27 due to turbine bearing vibration high.
- d) After maintenance, Tongi GT was synchronized at 12:25.

Actual

Gas Consumed:

77.45

Ft.(MSL)

e) Barapukuria unit -1 & 2 tripped at 06:19 (16/04/10) and 06:35 (16/04/10) showing 'Generator failure ' and ' Auxiliary failure' respectively. Unit -2 may be synchronized before evening peak hour today.

Due to heavy rain and storm, the demand was dropped and also some lines and transformers tripped. The trpping Details has given bellow:

- f) Jhenidaha 132/33 KV T1, T2 and T3 transformers tripped at 23:15 showing 'O/C' and were switched on at 23:22.
- g) Tongi (on DIST Z1) Aminbazar (on DIST RST) 230 KV line -2 tripped at 01:15 (16/04/10) from both end and was switched on from Aminbazar end only at 08:00 (16/04/10)
- h) Haripur Madanganj 132 KV line tripped at 01:34 (16/04/10) from Haripur end showing 'E/F' and was switched on at 02:25 916/04/10).
- i) Kabirpur (on DREW) Tongi (on (DIST prot) 132 KV line -1 tripped at 01:35 (16/04/10) from
- both end and was switched on at 02:40 (16/04/10). j) Haripur - Shyampur 132 KV line tripped at 01:36 (16/04/10) from Haripur end showing 'ABN Z2'
- and was switched on at 02:28 (16/04/10). k) Joydevpur - Ghorasal 132 KV line -2 tripped from Ghorasal end at 01:02 (16/04/10) showing
- Remote prot' and was switched on at 02:38 (16/04/10). I) Shyampur 132/33 KV T2 and T3 transformers tripped at 01:36 (16/04/10) showing no relay and
- were switched on at 02:30 (16/04/10). m) Hasnabad 132/33 KV T2, T5 and T6 transformers tripped at 01:30 (16/04/10) showing 'LVTHI
- O/C at B& C-phase' and were switched on at 02:30 (16/04/10),02:25 and 02:26 respectively. n) Hasnabad - Shyampur 132 KV line tripped at 01:45 (16/04/10) from Hasnabad end showing DIST Z2 AB' and was switched on at 02:42 (16/04/10)
- o) Ishurdi Bheramara 132 KV line -2 tripped at 01:50 (16/04/10) from Ishurdi end sowing 'CAR CD, DIST' and was switched on at 01:59 916/04/10).
- p) Bottail 132/33 KV T1 and T2 tripped at 01:49 (16/04/10)showing ' 86 X & E/F' and were switched on at 01:53 (16/04/10) respectively.
- q) Bheramara P/S GK project tripped at 03:48 (16/04/10) from GK project end showing ' Diff. lockout' and was switched on at 03:55 (16/04/10). But it tripped again at 04:50 (16/04/10) showing same relay and was switched on at 04:54 (16/04/10).
- r) After errection of tower Tongi Aminbazar 230 KV line -1 & 2 was switched on at 18:16. Again it is under shut down since 07:35 (16/04/10) due to the same reason.

Power interruption occurred (60 MW) under Jhenida S/S areas for 7 minutes

Power interruption occurred (85 MW) under Shyampur S/S areas from 01:06 to 02:30.

No interruption

Power interruption occurred (3.5 MW) under Bottail S/S areas from 01:06 to 02:30.