POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER. LDC.DHAKA DAILY REPORT

				Dener	ting Data .	24-Mav-10	=
T U		1000 0 1 101	00.00			24-iviay-10	
Till now the maximum generation is	S:-	4606.0 MW at	22:00	Hrs on '	14-Apr-10		
The Summary of Yesterday's (23-May-10) Generation & Demand		Today's Actual M	lin Gen. & Pı	robable Gen. &	Demand
Day Peak Generation :	3639.0	MW Hour :	9:00	Min Gen. at	6:00	3364	MW
Evening Peak Generation :	4129.5	MW Hour :	20:00	Max Generation	:	4230	MW
E.P. Demand (at gen end) :	5100.0	MW Hour :	20:00	Max Demand	:	5100	MW
Maximum Generation :	4129.5	MW Hour :	20:00	Shortage	:	870	MW
Total Gen. (MKWH) :	90.41	System L/ Factor :	85.41%	Load Shed	:	743	MW
	EXPO	RT/IMPORT THROUGH EAS	T-WEST INTERCONNECTOR				
Export from East grid to West grid :-	Maximum	550	MW at	2:00	Energy	11236000	KWHR.
Import from West grid to East grid :-	Maximum	-	MW at	-	Energy	-	KWHR.
	Water Level of Kaptai La	ke at 6:00 A M of	24-May-10				
Actual : 75.85	Ft.(MSL),		Rule curve : 77.60	Ft.(MSL)			
Gas Consumed : Total	803.30	MMCFt.	Oil Consume	ed (PDB):			
				ŀ	HSD :	241682	Liter
				F	FO :	0	Liter

Cost of the Consumed Fuel (PDB): Gas :

Tk59,371,903

Oil : Tk9,667,262 Total : Tk69,039,165

Load Shedding & Other Information

Area	Yesterday					Today		
	Actual Shedding (s/s end)		Estimated Demand(s/s end)		Estimated Shedding (s/s e Rates of Shedding			
	MW		from	toA/W		MW	(On Estimated Demand)	
Dhaka	319	(18:30 - 03:15, gen. shortage)		1890		248	13%	
Chittagong Area	122	(18:30 - 03:20, gen. shortage)		547		118	22%	
Khulna Area	109	(18:30 - 03:05, gen. shortage)		477		104	22%	
Rajshahi Area	90	(18:30 - 03:10, gen. shortage)		398		87	22%	
Comilla Area	69	(18:30 - 03:00, gen. shortage)		308		67	22%	
Mymensing Area	51	(18:30 - 03:00, gen. shortage)		230		51	22%	
Sylhet Area	-	0		197		-	-	
Barisal Area	21	(18:30 - 03:05, gen. shortage)		95		21	22%	
Rangpur Area	48	(18:30 - 03:10, gen. shortage)		214		47	22%	
Total	829	20:00		4356		743		

Information of the Generating machines under shut down.

Planned Shut- Down		Forced Shut-Down
	1) Kaptai- 3 (19/04/08)	9) Barapukuria -2 (18/05/10)
	2) Khulna 110MW (31/03/09)	10) Shahjibazar 9 (20/05/10)
	3) Haripur SBU GT-3 (18/06/09)	11) Ashuganj -3 (20/05/10)
	4) Ashuganj CCPP ST (05/12/09)	
	5) Raozan -1 (08/05/10)	
	6) Sikalbaha St (02/05/10)	
	7) Ghorasal 2(26/04/10)	
	8) Kaptai- 4 (17/01/10)	

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hour yesterday.	So about 829 MW (20:00) of load shed was imposed over the
	whole (except Sylhet) areas of the national grid.
b) Due to gas limitation, Tongi GT (105 MW), RPCL (210 MW), NEPC (110 MW) and Siddhirganj	
peaking plant (120 MW) were limited to 25 MW, 88 MW, 60 MW and 66 MW respectively.	
c) After maintenance, Shahjibazar GT-9 was synchronized at 12:27. d) After maintenance, Barapukuria -1 was synchronized at 16:19.	
e) Ashuganj unit - 4 was shut down at 23:46 due to condenser problem. It may be synchronized before evening peak hour today.	
f) Siddhirganj 210 MW was shut down at 00:56 (24/05/10) due to turbine regulating valve problem. It may be synchronized before evening peak hour today.	
g) Jamalpur 132/33 KV T3 transformer was under shut down from 12:05 to 13:55 due to maintenance of 132 KV breaker.	Partial power interruption occurred (10 MW) under Jamalpur S/S areas from 12:05 to 13:55.
h) Sylhet 132/33 KV T1, T2 and T3 transformers tripped at 20:07 showing ' Lockout' relay due to 33 KV Golapgani feeder fault and were switched on at 20:10, 20:21 and 20:22 respectively.	Power interruption occurred (102 MW) under Sylhet S/S areas for 3 minutes.
g) Jamalpur 132/33 KV T1 transformer tripped at 23:11 showing ' Lockout' relay and was switched on at 23:28.	Partial power interruption occurred (28 MW) under Jamalpur S/S areas from 23:11 to

Deputy / Asstt. Manager Load Despatch Division

Manager Load Despatch Division

Deputy General Manager Load Despatch Circle

QF-LDC-08 Page -1