

QF-LDC-08  
Page -1

Till now the maximum generation is : - MW at 4296.0

20:00

Hrs

on 18-Sep-09

29-Nov-09

## EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

630 MW at 19:30

19:30

Energy

10362000 KWHR.

650 MW	at	15.50
MW	at	-

-

Energy  
Energy

- KWHR.

Water Level of Kaptai Lake at 6:00 A.M. of

29-Nov-09

Actual	100.06	Ft (MSL)
--------	--------	----------

Rule curve : 106.20 Ft (MSL)

Gas Consumed : Total

454.21

MMCFt.

Oil Consumed (PDB) :

HSD	:	160021	Liter
FO	:	0	Liter

Cost of the Consumed Fuel (PDB) : Gas : Tk33,570,661

Oil : Tk6,400,854

Total : Tk39,971,515

Area	Yesterday			Today			
	Actual Shedding (s/s end)			to	Estimated Demand(s/s end)	Estimated Shedding (s/s end)	Rates of Shedding (On Estimated Demand)
	MW	fro					
Dhaka	-	0		1418		-	-
Chittagong Area	-	0		370		-	-
Khulna Area	-	0		317		-	-
Rajshahi Area	-	0		248		-	-
Comilla Area	-	0		263		-	-
Mymensing Area	-	0		178		-	-
Sylhet Area	-			162		-	-
Barisal Area	-	0		65		-	-
Rangpur Area	-	0		139		-	-
<b>Total</b>	<b>0</b>			<b>3160</b>		<b>0</b>	

Information of the Generating machines under maintenance

Planned Shut- Down	Forced Shut- Down
1) Khulna 60 MW (05/07/06)	9) Shahjibazar -6 (11/10/09).
2) Shajibazar- 2 (13/07/08)	10) Raozan -1 (19/10/09)
3) Shajibazar-4 (18/10/08)	11) Raozan -2 (08/11/09)
4) Khulna 110 (31/03/09)	12) Ghorasal -2 (14/11/09)
5) RPCL GT-4 (06/06/09)	13) Ghorasal -1 (24/11/09)
6) Haripur SBU GT-3 (18/06/09).	
7) Baghabari GT-2 (02/07/09)	
8) Shahjibazar 5 (05/08/09)	

**Additional Information of Machines. lines. Interruption / Forced Load shed etc.**

Description	Forced load shaded / Interrupted Areas
a) There was no generation shortage in the evening peak hour yesterday.	So no load shed required.
b) Due to gas limitation , Raozan -1, 2 and Shahjibazar - 4 & 5 were under shut down.	
c) RPCL Steam tripped at 14:57 due to high frequency and was synchronized at 18:16.	
d) Siddhirganj Peaking plant tripped at 19:07 and was synchronized at 19:20. Again it was shut down (on test) at 00:21 (29/11/09) .	
e) Comilla (N) - Chandpur 132 KV line tripped at 12:44 from Comilla end showing 'DIST C-phase' and was switched on at 12:56.	

Deputy General Manager  
Load Despatch Circle