## POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTEF DAILY REPORT

: Tk50,817,988

Total: Tk102,119,658

QF-LDC-08

12-Sep-10 Reporting Date: Till now the maximum generation is: 4698.5 MW at on 20-Aug-10 The Summary of Yesterday's ( 11-Sep-10 ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation 3027.0 2737 Hour 12:00 Min Gen. at Evening Peak Generation 4308.5 MW Max Generation 4462 MWHour : 20:00 E.P. Demand (at gen end) : 4309.0 MW MW 20:00 Max Demand 4400 Hour: 4363.5 MW Maximum Generation Hour : 1:00 Shortage 0 MW Total Gen. (MKWH) 84.15 System L/ Factor 85.41% Load Shed MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR Export from East grid to West grid :- Maximum MW 12723000 KWHR. at Energy Import from West grid to East grid :- Maximum MW Energy KWHR. at Water Level of Kaptai Lake at 6:00 A M of 12-Sep-10 106.96 101.53 Ft.( MSL ) Actual : Ft.(MSL) Rule curve : Gas Consumed : MMCFt. Oil Consumed (PDB): HSD : 1270450 Liter FO 0 Liter

Tk51,301,670

## **Load Shedding & Other Information**

Area	Yesterday		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s e	Rates of Shedding
	MW		from toMW	MW	(On Estimated Demand)
Dhaka	-	0	1774	-	-
Chittagong Area	-	0	478	-	-
Khulna Area	-	0	435	-	-
Rajshahi Area	-	0	358	-	-
Comilla Area	-	0	282	-	-
Mymensing Area	-	0	188	-	-
Sylhet Area	-	0	224	-	-
Barisal Area	-	0	85	-	-
Rangpur Area	-	0	199	-	-
Total	0		4023	0	

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut-Down
	1) Kaptai- 3 (19/04/08)
	2) Khulna 110MW (31/03/09)
	3) Haripur SBU GT-3 (18/06/09)
	4) Ghorasal 2(26/04/10)
	5) Siddirganj GT-1 (18/06/10)
	6 ) Ghorasal 6(18/07/10)
	7)Ghorasal-4(11/09/10)

## Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description Forced load shaded / Interrupted Areas a) There was generation shortage in the evening peak hour yesterday.

b) Due to gas limitation RPCL (210 MW) and HPL (360 MW) were limited to 75 MW and 350 MW respectively.

c) Ashuganj -4 was shut down at 00:32(12/09/10) due to maintenance.

d) Baghabari -100 MW was shut down at 22:36 due to attend power compressor bleed value problem.

Deputy / Asstt. Manager Network Operation Division

Cost of the Consumed Fuel (PDB): Gas

Manager

Network Operation Division

Deputy General Manager Load Despatch Circle