

QF-LDC-08
Page -1

Reporting Date : 16-Jun-12
on 22-Mar-12

HSD : Liter
FO : Liter

Oil : Tk228.211.274 Total : Tk315.715.507

Area	Yesterday		Today		
	MW		Estimated Demand (s/s end) from to MW	Estimated Shedding (s/s end) MW	Rates of Shedding (On Estimated Demand)
Dhaka	151	18:40-Till now	2230	173	8%
Chittagong Area	-	0	613	76	12%
Khulna Area	26	18:40-Till now	669	83	12%
Rajshahi Area	24	18:40-Till now	634	79	12%
Cornilla Area	19	18:40-Till now	414	51	12%
Mymensing Area	13	18:40-Till now	311	38	12%
Sylhet Area	-	0	269	-	-
Barisal Area	8	18:40-Till now	119	14	12%
Rangpur Area	15	18:40-Till now	318	39	12%
Total	256	21:00	5577	553	

Planned Shut-Down	Forced Shut-Down
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal 6(18/07/10)
2) Ghorasal 2(26/04/10)	9) Haripur SBU-1(13/6/12)
3) Kaptai #3 (1/12/10)	2) Ashuganj-1(09/11/10)
4) Sikalbaha 60 MW(18/4/12)	10) Ashuganj-2(15/6/12)
	3) Khulna-60 MW(24/1/12)
	4) Shahjibazar #5 & 6(21/7/11)
	5) Ashuganj GT1 & ST(3/6/12)
	6) Siddhirganj ST 210 MW (1/8/11)
	7) WMPL #1(1/5/12)
	8) Ghorasal #3(10/6/12)

Description	Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hour yesterday.	So about 256 MW (21:00) of load shed was imposed over the whole areas (Except Sylhet & Chittagong) of the national grid .
b) Due to low gas pressure Haripur 360MW, Raozan-380MW,Tongi 105MW & Siddirganj-210MW were limited to 349 MW, 300 MW, 90 MW and 105 MW respectively.	
c) Siddirganj-Maniknagar 132 kV Ckt-1 was shut down at 09:21 due to trimming and was switched on at 17:21.	
d) After maintenance Madanganj-Haripur, Madanganj-Munsiganj Ckt-2 & 1, Madanganj-Sitalakhya 132 kV Ckts were switched on at 09:36, 09:43, 09:45 & 09:54 respectively.	
e) Madanganj-Munsiganj 132 kV Ckt-2 tripped at 11:40 showing gen.trip,DT,& 86 AB and was switched on at 11:52.	
f) Shahjibazar GT-9 tripped at 10: due to E/F relay.	
g) Bogra-Natore 132 kV ckt-1 was shut down at 12:40 due to removing a kite from the line and was switched on at 13:03.	
h) Ashuganj-Comilla 230 kV Ckt-2 tripped at 12:47 showing dist.B and was switched on at 12:58.	
i) Feni-Hathazari 132 kv Ckt-1 tripped at 17:30 showing dist.Z1 B-phase & E/F relays and was switched on at 17:45.	
j) Hathazari-Kaptai 132 kV Ckt2 tripped at 18:10 showing dist.R-phase & E/F relay and was switched on at 18:25.	
k) Fenchuganj S/S-Fenchuganj P/S 132 kV Ckt-2 was shut down at 00:43(16/6/12) due to red hot maintenance and was switched on at 02:49(16/6/12).	Power interruption occurred (about 28 MW) under Mymensing S/S areas from 00:52 to 01:24(16/6/12).
l) Mymensing 132/33 kV T2 transformer tripped at 00:52(16/6/12) showing O/C & E/F relays and was switched on at 01:24(16/6/12).	
m) Tongi GT was shut down at 05:32(16/6/12) due to filter clean.	

Deputy General Manager
Load Despatch Circle