## POWER GRID COMPANY OF BANGLADESH LTD. NATIONAL LOAD DESPATCH CENTER DAILY REPORT

Oil : Tk199,715,582 Total : Tk283,194,485

Forced load shaded / Interrupted Areas

Deputy General Manager

Load Despatch Circle

QF-LDC-08

Reporting Date : on 4-Aug-12 10-May-13 Till now the maximum generation is:-**6350 MWW** at 21:00 The Summary of Yesterday's ( 9-May-13 ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation Evening Peak Generation 4475.0 MW Hour 12:00 Min. Gen. at 8:00 4020 MW 5723.0 MW MW Max Generation 5815 Hour : 21:00 E.P. Demand (at gen end) : 5723.0 MW Max Demand 5700 MW Hour Maximum Generation 5723.0 MW Hour : 21:00 Shortage -115 MW Total Gen. (MKWH) 104.86 System L/ Factor 84.92% Load Shed 0 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR MW Export from East grid to West grid :- Maximum 610 Energy MKWHR. at 14:00 12.740 Import from West grid to East grid :- Maximum MW MKWHR. Energy at Water Level of Kaptai Lake at 6:00 A M on 10-May-13 Actual: 79.21 Ft.(MSL) Rule curve : 80.29 Ft.( MSL ) Gas Consumed : Total Oil Consumed (PDB): 931.22 MMCFD. HSD : Liter FO : Liter Cost of the Consumed Fuel (PDB+Pvt) : Tk74,361,633 Gas

Tk9,117,271

## Load Shedding & Other Information

Area	Yesterday		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s end	Rates of Shedding
	MW		from toMW	MW	(On Estimated Demand)
Dhaka	-	0:00	2149	-	-
Chittagong Area	-	0:00	546	-	-
Khulna Area	-	0:00	594	-	-
Rajshahi Area	-	0:00	581	-	-
Comilla Area	-	0:00	402	-	-
Mymensing Area	-	0:00	336	-	-
Sylhet Area	-	0:00	273	-	-
Barisal Area	-	0:00	122	-	-
Rangpur Area	-	0:00	343	-	-
Total	0		5346	0	

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal 6(18/07/10)
2) Ghorasal 2(26/04/10)	2) Ashuganj-#1(15/1/13)
	3) Khulna-60 MW(24/1/12)
	4) Shahjibazar #5 & 6(21/7/11)
	5) Ashuganj #4(10/5/13)
	6) WMPL #1(1/5/12)
	7) WMPL #2(24/4/13)
	8) Sikalbaha-60 MW(6/5/13)

## Additional Information of Machines. lines. Interruption / Forced Load shed etc.

Description

Deputy / Asstt. Manager

Network Operation Division

a) After maintenance Ashuganj #3 was synchronized at 09:02.	
b) After maintenance Chandpur-163 MW was synchronized at 11:31.	
c) Shahjadpur-Baghabari 132 kV Ckt was shut down at 09:50 due to maintenance work at PT	
and was switched on at 16:10.	
d) Tongi 132/33 kV T1 transformer was shut down at 11:22 due to red hot maintenance	
and was switched on at 17:38.	
e) Chowmohani 132/33 kV T3 transformer tripped at 18:45 due to winding temperature high	
and was switched on at 18:50.	
f) Haripur SBU #1 was force shut down at 19:55 due to cooler fan problem.	
g) Kaptai-Madunaghat 132 kV Ckt-1 tripped at 16:25 from both end showing dist.Z1 at Kaptai end	
& dist.C at Megnaghat end and was switched on at 17:55.	
h) B.Baria-Shahjibazar 132 kV Ckt-1 tripped at 19:31 showing O/C & dist.Z1 relay and was	
switched on at 19:49.	
i) Shahjibazar-86 MW tripped at 19:31 showing O/C & E/F relay and was synchronized at 20:18.	
j) Shahjibazar-50 MW tripped at 19:31 showing O/C relay and was synchronized at 19:50	
k) Haripur-Matuail 132 kV Ckt was shut down at 21:18 due to red hot maintenance at Haripur	
end and was switched on at 22:10.	
I) Ashuganj #4 was forced shut down at 00:26(10/5/13) due to boiler tube leakage.	
m) Sylhet-150 MW was forced shut down at 00:53(10/5/13) due to differential pressure high and was synchronized at 08:50(10/5/13).	
n) Siddirganj-Maniknagar-Ullon 132 kV Ckt was shut down at 06:12(10/5/13) due to project work.	
o) Pabna 132/33 kV T1 transformer was shut down at 07:16(10/5/13) due to oil leakage and	Power interruption occurred (about 10 MW) under Pabna S/S areas
was switched on at 10:47.	from 07:16(10/5/13) to 10:47(10/5/13).
p) Khulna-110 MW tripped at 05:05(10/5/13) due to drum level high and was sync.at 07:48(10/5/13).	
q) Julda 132/33 kV T1 transformer tripped at 07:40(10/5/13) showing E/F relay and was	
switched on at 07:55(10/5/13).	
	i e e e e e e e e e e e e e e e e e e e

Manager

Network Operation Division