## POWER GRID COMPANY OF BANGLADESH LTD.

NATIONAL LOAD DESPATCH CENTER DAILY REPORT

Oil : Tk82,114,232 Total : Tk145,943,884

Forced load shaded / Interrupted Areas

Reporting Date : 9-Jan-14 Till now the maximum generation is:-**6675 MW**V at 21:00 Hrs on 12-Jul-13 The Summary of Yesterday's ( 8-Jan-14 ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation 4006.0 MW Hour: 9:00 Min. Gen. at 4:00 2775 MW Evening Peak Generation 5507.0 MW 18:30 Max Generation 5689 Hour : E.P. Demand (at gen end) : 5507.0 MW Max Demand 5600 Maximum Generation 5507.0 MW Hour: 18:30 Shortage -89 MW Total Gen. (MKWH) 92.71 System I / Factor 81.11% Load Shed 0 MW EXPORT/IMPORT THROUGH EAST-WEST INTERCONNECTOR 140 MW Export from East grid to West grid :- Maximum at 18:30 Energy 4.553 MKWHR. MKWHR Import from West grid to East grid :- Maximum MW Energy Water Level of Kaptai Lake at 6:00 A M on 9-Jan-14 94.13 Ft.(MSL) Rule curve : 101.48 Ft.( MSL ) Actual: Gas Consumed : Total 703.67 MMCFD. Oil Consumed (PDB): HSD : FO : Liter

Tk56.190.857

Tk7,638,794

## **Load Shedding & Other Information**

Cost of the Consumed Fuel (PDB+Pvt) :

Description

Area	Yesterday		Today			
			Estimated Demand(s/s end)	Estimated Shedding (s/s er Rates of Shedding		
	MW		from toMVV	MW	(On Estimated Demand)	
Dhaka	-	0:00	2055	-	-	
Chittagong Area	-	0:00	520	-	-	
Khulna Area	-	0:00	564	-	-	
Rajshahi Area	-	0:00	554	-	-	
Comilla Area	-	0:00	383	-	-	
Mymensing Area	-	0:00	322	-	-	
Sylhet Area	-	0:00	262	-	-	
Barisal Area	-	0:00	117	-	_	
Rangpur Area	-	0:00	330	-	-	
Total	0		5107	0		

Information of the Generating machines under shut down.

Planned Shut- Down	Forced Shut- Down
1) Haripur SBU GT-3 (18/06/09)	1) Ghorasal #6(18/07/10) 9) Barapukuria #1(20/11/13)
	2) Khulna-60MW(24/1/12) 10) Chandpur-163MW(14/11/13)
	3) Shahjibazar #5 & 6(21/7/11) 11) Ashuganj #2(CCPP) (30/11/13)
	4) WMPL #1(1/5/12) 12) Sylhet-20MW (15/12/13)
	5) WMPL #2(24/4/13)
	6) Raojan #2(31/07/13)
	7) Raozan #1(15/08/13)
	8) Khulna-110MW(03/12/13)

\\(\text{\tin}\text{\tetx{\text{\tetx{\text{\text{\text{\texi}\text{\text{\text{\text{\text{\text{\tin\text{\text{\text{\text{\text{\texi}\tint{\text{\ti}}\tint{\titt}\text{\text{\text{\text{\text{\text{\text{\text{\tex{	0.54 . 40.45			
a) Khulshi-Halishahar 132 kV Ckt-1 was under shut down from 0				
b) Tongi (old)-Kabirpur 132 kV Ckt-1 was under shut down from	09:15 to 14:47 due to A/M.			
c) Comilla (N)-Hathazari 230 kV Ckt-1 was under shut down from	m 09:18 to 17:32 due to A/M.			
d) Tongi (New) 132/33 kV T2 transformer was under shut down	from 09:28 to 14:22 due to A/M.			
e) Saidpur-Purbasadipur 132 kV Ckt-2 was under shut down from	m 09:50 to 13:45 due to A/M.			
f) Haripur-Maniknagar 132 kV Ckt-2 was under shut down from	11:02 to 12:55 due to	Power interruption occurred (about 48 MW) under Maniknagar & Narinda S/S areas		
CT maintenance.		from 11:02 to 12:55.		
g) Kulshi-Halishahar 132 kV Ckt-2 was under shut down from 13	3:10 to 14:54 due to A/M.			
h) Madanhat-Kaptai 132 kV Ckt-1 was under shut down at 07:50	0 (09/01/2014) due to A/M.			
,				
Deputy / Asstt. Manager	Manager	Deputy General Manager		
Network Operation Division	Network Operation Division	Load Despatch Circle		
, ,	•	, ,		