

POWER GRID COMPANY OF BANGLADESH LTD.									
NATIONAL LOAD DESPATCH CENTER									
DAILY REPORT									
QF-LDC-08									
Page -1									
Till now the maximum generation is :- 9507 MW 19:30 Hrs on Reporting Date : 7-Nov-17 18-Oct-17									
The Summary of Yesterday's 6-Nov-17 Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand									
Day Peak Generation : 7101.1 MW 12:00 Min. Gen. at 5:00 5578 MW									
Evening Peak Generation : 8891.0 MW 19:00 Max Generation : 10093 MW									
E.P. Demand (at gen end) : 8891.0 MW 19:00 Max Demand (Evening) : 9100 MW									
Maximum Generation : 8891.0 MW 19:00 Reserve(Generation end) 993 MW									
Total Gen. (MkVh) : 169.9 System L/ Factor : 79.61% Load Shed : 0 MW									
EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR									
Export from East grid to West grid :- Maximum -200 MW at 16:00 Energy 7.867 MKWHR.									
Import from West grid to East grid :- Maximum - MW at - Energy - MKWHR.									
Water Level of Kaptai Lake at 6:00 7-Nov-17									
Actual : 108.37 Ft.(MSL) , Rule curve : 108.40 Ft.( MSL )									
Gas Consumed : Total 994.09 MMCFD. Oil Consumed (FDB) : HSD : Liter									
FO : Liter									
Cost of the Consumed Fuel (PDB+)									
Gas : Tk64,746,038									
Coal : Tk8,957,456 Oil : Tk198,713,963 Total : Tk272,417,457									
Load Shedding & Other Information									
Area Yesterday Estimated Demand (S/S end) Today Estimated Shedding (S/S end) Rates of Shedding (On Estimated Demand)									
MW MW MW									
Dhaka 0 0:00 3179 0 0%									
Chittagong Area 0 0:00 1096 0 0%									
Khulna Area 0 0:00 890 0 0%									
Rajshahi Area 0 0:00 850 0 0%									
Comilla Area 0 0:00 846 0 0%									
Mymensingh Area 0 0:00 691 0 0%									
Sylhet Area 0 0:00 287 0 0%									
Barisal Area 0 0:00 181 0 0%									
Rangpur Area 0 0:00 523 0 0%									
Total 0 8543 0									
Information of the Generating Units under shut down.									
Planned Shut- Down Forced Shut- Down									
Nil 1) Barapukuria ST: Unit-1 10) Ghorasal Max									
2) Kaptai Unit- 5 11) Siddirganj-210 MW ST									
3) Khulna ST 1 (04/11/14) 12) Haripur GT: Unit-1, 2									
4) Ghorasal Unit-2,4 13) Ashuganj CCPP 225 MW									
5) Baghabari 100 MW									
6) Tongi GT									
7) Chittagong Unit-1,2									
8) Sikalbaha ST									
9)Baghabari-71 MW									
Additional Information of Machines, lines, Interruption / Forced Load shed etc.									
Description Comments on Power Interruption									
a) Joydevpur-Ghorasal 132 kV Ckt-1 was under shut down n from 09:04 to 17:10 for A/M.									
b) Haripur-Sonargaon 132 kV Ckt-1 was under shut down n from 08:55 to 15:24 for A/M.									
c) Aminbazar-Kaliakoir 230 kV Ckt-1 along with Kaliakoir-Tongi 230 kV Ckt-1 were under shut down n from 09:14 to 17:22 for A/M.									
d) Hathazari-Feni 132 kV Ckt-1 was under shut down n from 08:25 to 16:34 for A/M.									
e) Bakulia-Khulshi 132 kV Ckt-1 was under shut down n from 09:03 to 16:26 for A/M.									
f) Mymensingh 132/33 kV T1 transformer was under shut down n from 08:10 to 16:02 for A/M.									
g) Jamalpur-Sherpur 132 kV Ckt-1 was under shut down n from 08:20 to 16:23 for A/M.									
h) Sirajganj-Baghabari 230 kV Ckt-1 was under shut down n from 08:24 to 16:57 for A/M.									
i) Bogra 132/33 kV T2 transformer was under shut down n from 08:30 to 13:32 for A/M.									
j) Sirajganj 132/33 kV T3 transformer was under shut down n from 08:19 to 16:02 for A/M.									
k) Natore-Ishurdi 132 kV Ckt-1 was under shut down n from 08:21 to 16:03 for A/M.									
l) Khulna(S) 230 kV Bus-1,2 (Alternatively) and B/C were under shut down n from 09:05 to 16:35 for A/M.									
m) Noapara 132/33 kV T1 transformer was under shut down n from 09:12 to 16:15 for A/M.									
n) Madaripur 132 kV Bus-A was under shut down n from 09:05 to 16:00 for A/M.									
o) Madaripur 132/33 kV T3 transformer was shut down n at 09:35 for A/M.									
p) Tongi-Mirpur 132 kV Ckt was under shut down n from 08:05 to 18:22 for A/M.									
q) Rangpur-Palashbari 132 kV Ckt-2 was under shut down n from 12:10 to 18:25 for loop replacement work at Palashbari end.									
r) Barisal 132/33 kV T1 transformer was under shut down n from 15:49 to 16:49 due to red hot at 33 kV Y-phase breaker terminal.									
s) Dohazari 132/33 kV T1 & T2 transformers were under shut down one after another from 16:22 to 17:45 for metering and other inspection.									
t) Ghorasal Unit-7 tripped at 05:26( 07/11/2017) due to gas booster problem.									
u) Patuakhali 132/33 kV T2 transformer is under shut down n at 07:03 (07/11/2017) for A/M.									
v) Madunaghat-Hathazari 132 kV Ckt-2 bay is under shut down n at 07:19 (07/11/2017) for A/M.									
Sub Divisional Engineer Executive Engineer Superintendent Engineer									
Network Operation Division Network Operation Division Load Dispatch Circle									