

QF-LDC-08
Page -1

The Summary of Yesterday's (1-Oct-08) Generation & Demand		Today's Actual Min Gen. & Probable Gen. & Demand	
Day Peak Generation :	2651.0	MW	Hour :	12:00	Min Gen. at	9:00	2262 MW
Evening Peak Generation :	3784.7	MW	Hour :	18:30	Max Generation		3868 MW
E.P. Demand (at gen end) :	4000.0	MW	Hour :	18:30	Max Demand		3800 MW
Maximum Generation :	3834.5	MW	Hour :	22:00	Shortage		0 MW
Total Gen. (MKWH) :	74.84	System L/ Factor		81.32%	Load Shed		-- MW

Export from Ghorasal to Ishurdi :-	Maximum	360 MW	at	19:00	Energy	7590000 KWHR.
Import from Ishurdi to Ghorasal:-	Maximum	-	at	-	Energy	- KWHR.
Water Level of Kaptai Lake at 6:00 A M of		2-Oct-08				
Actual :	88.58 Ft.(MSL) ,	Rule curve :	106.09	Ft.(MSL)		

Cost of the Consumed Fuel (PDB) : Gas		Tk45,546,298	Oil	Tk15,402,313	Total	Tk60,948,611
---------------------------------------	--	--------------	-----	--------------	-------	--------------

Area	Yesterday			Today		
	Actual Shedding (s/s end), MW			Estimated Demand(s/s end) MW	Estimated Shedding (s/s end) MW	Rates of Shedding (On Estimated Demand)
	from	18:00	0:45			
Dhaka		-		1300	-	-
Chittagong Area		36		400	-	-
Khulna Area		46		360	-	-
Rajshahi Area		42		320	25	8%
Comilla Area		33		320	94	29%
Mymensing Area		11		210	39	19%
Sylhet Area		5		180	43	24%
Barisal Area		11		75	6	8%
Rangpur Area		4		146	2	1%
Total		188	18:30	3311	209	

Planned Shut-Down	Forced Shut-Down
1) Khulna 60 MW (05/07/06)	9) Shajibazar-4 (27/09/08)
	10) Ghorasal-1 (30/09/08)
2) Kaptai- 3 (19/04/08)	11) Ghorasal-5 (01/10/08)
3) Raozan -1 (17/09/08)	12) Ashugonj CCPP GT-1 (01/10/08)
4) Sikkalbaha St- (19/06/08)	13) Ashugonj CCPP St (01/10/08)
5) 2 units of KPCL	
6) Shajibazar-2 (13/07/08)	
7) Haripur SBU GT1 (05/09/08)	
8) Haripur SBU GT2 (30/08/08)	
9) Haripur SBU GT3 (08/09/08)	

Description	Forced load shaded / Interrupted Areas
-------------	--

b) Due to gas limitation, Rozan -1, Sikalbaha Steam and Shahjibazar -2, 4 are under shut down.

c) Ghorasal unit-5 was forced shut down at 14:27 due to hydrogen leakage..

d) Ashuganj CCPP GT-1 & ST tripped at 18:02 due to governor system failure. and was synchronized at 18:58 again it forced shut down at 06:43 (02/10/08) due to excitation problem.

e) Haripur SBU -2 forced shut down at 06:43 (02/10/08) due to lube oil leakage.

f) Halisahar - Juida 132 KV line tripped at 07:58 (01/10/08) showing 'DIST- Z1, Z2' and was switched on at 21:25

Deputy General Manager
Load Despatch Circle