Deputy General Manager

Load Despatch Circle

DAILY REPORT Page -1 Reporting Date : 14-May-08 Till now the maximum generation is 4130.0 MW οn 13-May-08 The Summary of Yesterday's ( ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand Day Peak Generation MW 9:00 2970 MW 3154.5 Min Gen. at Hour 7:00 **Evening Peak Generation** 3420.5 MW Hour 19:30 Max Generation 3303 MW 4500.0 E.P. Demand (at gen end) MW Hour 19:30 Max Demand 4500 MW Maximum Generation 3420.5 MW Hour 19:30 Shortage 1197 MW Total Gen. (MKWH) 90.64% 1017 MW 74.41 System L/ Facto Load Shed EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR 6088500 KWHR. Export from Ghorasal to Ishurdi :- Maximum 300 MW 2:00 Energy MW **KWHR** Import from Ishurdi to Ghorasal:-Water Level of Kaptai Lake at 6:00 A M of 14-May-08 Actual 72 80 Rule curve 79.53 Ft.( MSL ) Oil Consumed : PDB SKO 0 Liter HSD 302675 Liter FO 331087 Liter Gas Consumed: Total 676.47 MMCFt. Cost of the Consumed Fuel (PDB): Tk39.104.264 Tk11,633,731 Gas Total Tk50,737,995 **Load Shedding & Other Information** Area Yesterday Today Actual Shedding (s/s end), MW Estimated Demand(s/s end) Estimated Shedding (s/s end) Rates of Shedding (On Estimated Demand) 18:30 00:00 from to Dhaka 279 377 1600 24% Chittagong Area 141 500 161 32% Khulna Area 145 410 119 29% Rajshahi Area 100 360 95 26% Comilla Area 84 300 99 33% 39 210 26% Mymensing Area 54 Sylhet Area 50 170 50 29% Barisal Area 24 72 22 31% 55 200 40 Rangpur Area 20% Total 917 3822 1017 19:30 Information of the Generating machines under maintenance Planned Shut- Down Forced Shut-Down 1) Haripur SBU GT-3 (25/05/05) 1) Khulna 60 MW (05/07/06 9) Sikalbaha St -(08/05/08) 10) Raozan 1 -(08/05/08) 2) Ashuganj CCPP St-(20/10/07) 3) Shahjibazar -6 (12/05/08) 11) Ashuganj CCPP GT-1-(13/05/08) 4) Kaptai unit-3 (19/04/08) 11) Ashuganj -3 (13/05/08) 5) Bheramara -2 (18/04/08) 6) 4 units of KPCL 7) Barapukuria unit-1(03/05/08) 8) Ashuganj 5-(11/05/08) Additional Information of Machines, lines, Interruption / Forced Load shed etc. Forced load shaded / Interrupted Areas a) There was generation shortage in the evening peak hour yesterday So about 917 MW (19:30) of load shed was imposed over the whole area of the national grid. b) Due to gas limitation, Ghorasal (835 MW), Raozan (180 MW), RPCL (210 MW) and Siddhirgani (190 MW ) were limited to 730 MW, 150 MW, 160 MW, 135 MW respectively Due to gas limitation, Raozan -1, Sikalbaha Steam & Barge and Shahjibazar - 6 d) Ashuganj CCPP GT-1 tripped at 02:33 (13/05/08) due to combustion problem e) Ghorasal unit- 2 tripped at 21:20 due to vacuum problem, and was synchronized at 23:18 f) Fenchugonj GT-1 was under shut down at 06:13 (14/05/08) due to filter cleaning. It may be synchronized before evening peak hour today g) Comilla- Hathazari 230 KV line 1 tripped at 10:04 from both end showing "distance 's" & "E/F" and was switched on at 10:26 h) Khulna (C) 132/33 KV T1. T2. & T3 transformers tripped at 10:27 due to tripping of Gollamary 33 KV Power interruption (45 MW ) occurred under Khulna (C) S/S feeder and were switched on at 10:33 . 10:37 & 10:39 Respectively areas from 10:27 to 10:33. i) Comilla(N) - Hathazari 230 KV line 1 and Comilla(N) - Feni 132 KV line 2 tripped at 11:34 from both end showing "distance 's" & "E/F" and were switched on at 15:12 & 16:02 respectively j) Noapara -Jessore 132 KV line tripped at 11:25 from both end showing "distance" L2345 , R-124 and was switched on at 11:51. j) Feni - Hathazari 132 KV line 2 tripped at 11:34 from both end showing "distance at B- phase and was switched on at 20:30 k) Haripur 230 KV S/S- HPL line-1 was under shut down from 06:01( 14/05/08) to 07:33 due to red hot maintenance at Haripur S/S end. I) Faridpur - Madaripur 132 KV line 1 & 2 and Barisal - Madaripur 132 KV line 1 & 2 tripped at 03:40 Power interruption (20 MW ) occurred under Madaripur S/S (14/05/08) due to burst of B-phase PT & lightning arrester at Madaripur end.and were switched on at 03:58 areas from 03:40 to 03:58 ,04:10 , 04:00 respectively except Barisal - Madaripur 132 KV line- 2. Now Barisal - Madaripur 132 KV line- 2 is under maintenance h) After installation of optical fiber, Haripur - Comilla (N) 132 KV line was switched on at 16:21. Again it is under shut down since 06:26 (14/05/08) due to the same reason. Due to generation shortage, about 200 MW of load shed has been running since morning (14/05/08) over the whole area of the national grid.

Load Despatch Division

Manager

Deputy / Asstt. Manager

Load Despatch Division