

QF-LDC-08  
Page -1

Reporting Date : 6-Nov-08  
17-Sep-07

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR									
Export from Ghorasal to Ishurdi :- Maximum			318	MW	at	21:00	Energy	4224000	KWHR.
Import from Ishurdi to Ghorasal:- Maximum			-	MW	at	-	Energy	-	KWHR.
Water Level of Kaptai Lake at 6:00 A M of					6-Nov-08				
Actual :	85.42	Ft.(MSL) ,	Rule curve :		108.50	Ft.( MSL )			

Cost of the Consumed Fuel (PDB): Gas		Tk47,699,297	Oil	Tk13,404,976	Total	Tk61,104,273
--------------------------------------	--	--------------	-----	--------------	-------	--------------

Area	Yesterday		Today			
	Actual Shedding (s/s end), MW		Estimated Demand(s/s end)	Estimated Shedding (s/s end)	Rates of Shedding (On Estimated Demand)	
	from 17:15	23:50				
Dhaka	160		1497	89	6%	
Chittagong Area	61		445	71	16%	
Khulna Area	62		397	63	16%	
Rajshahi Area	48		316	50	16%	
Comilla Area	42		242	38	16%	
Mymensing Area	25		184	29	16%	
Sylhet Area	23		145	21	14%	
Barisal Area	8		73	11	15%	
Rangpur Area	21		154	24	16%	
	(					
<b>Total</b>	<b>450</b>	<b>19:00</b>	<b>3453</b>	<b>396</b>		

Planned Shut- Down	Forced Shut- Down
1) Khulna 60 MW (05/07/06)	7) Barapukuria -1 (29/10/08) 8) Fenchuganj GT-1 (01/11/08) 9) Meghnaghat GT-1 (31/10/08) 10 ) Haripur SBU GT-2 (02/11/08) 11 ) Haripur SBU GT-3 (03/11/08) 12) Ashuganj -1 (02/11/08)
	1) Kaptai- 3 (19/04/08) 2) Raozan -2(02/11/08) 3) Sikalbaha St- (19/06/08) 4) Shajibazar-2 (13/07/08) 5) Shajibazar-4 (27/09/08) 6) Ghorasal-1 (30/09/08)

Description	Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hour yesterday .	: So about 450 MW (19:00) of load shed was imposed over the whole area of the national grid.
b) Due to gas limitation, Raozan -1, Haripur SBU GT-2, GT-3, Sikalbaha Steam and Shahjibazar -2, 4, 6 are under shut down.	
c) Fenchuganj GT-3 and GT-4 were shut down at 13:56 and 13:35 respectively.	
d) Barapukuria 230/132 KV T4 transformer was under annual maintenance from 10:40 to 16:53.	
e) Chowmuhani - Feni 132 KV line -1, Ishurdi - Bheramara 132 KV line -2 were under annual maintenance from 08:16 to 16:15 and 08:31 to 14:19 respectively.	
f) Bottail 132/33 KV T1 transformer, Sreemongal 132/33 KV T2 transformer, Bagerhat 132/33 KV T1 transformer, GK project 132/33 KV T1 transformers were under annual maintenance from 08:21 to 16:29, 08:52 to 16:32, 09:09 to 17:15, 09:40 to 11:55 respectively.	
g) Shahjadpur - Ullapara 66 KV line was under shut down from 10:10 to 11:55 due to red-hot maintenance of R-phase loop of 11 no. pole.	

Deputy / Asstt. Manager  
Load Despatch Division

Manager  
Load Despatch Division

Deputy General Manager  
Load Despatch Circle