POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER. LDC.DHAKA DAILY REPORT

Page -1 Reporting Date : 19-Feb-10 Till now the maximum generation is : -4296.0 MW at 20:00 Hrs 18-Sep-09 on 18-Feb-10 The Summary of Yesterday's (Day Peak Generation : Today's Actual Min Gen. & Probable Gen. & Demand) Generation & Demand 3640.0 MW 11:00 Min Gen. at 3021 MW 5:00 Hour Evening Peak Generation 3823.5 MW Hour 20:00 Max Generation 3834 MW E.P. Demand (at gen end) : 4700.0 MW Hour 20:00 Max Demand 4500 MW Maximum Generation Total Gen. (MKWH) 3823.5 MW Hour : 20:00 Shortage 666 MW 85.41% 82.45 System L/ Factor Load Shed 568 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR Export from East grid to West grid :- Maximum 496 MW at 8:00 Energy 11089000 KWHR. Import from West grid to East grid :- Maximum MW at Energy KWHR Water Level of Kaptai Lake at 6:00 A M of 19-Feb-10 94.48 Ft.(MSL) 87.76 Ft.(MSL) Rule curve : Actual : Gas Consumed : 703.93 MMCFt. Oil Consumed (PDB) : Total HSD : FO : 282408 Liter 0 Liter

Cost of the Consumed Fuel (PDB): Gas

Tk52,027,466

Oil : Tk11,296,330 Total : Tk63,323,796

QF-LDC-08

Load Shedding & Other Information

Area	Yesterday Actual Shedding (s/s end)		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s e Rates of Shedding	
	MW		from to/W	MW	(On Estimated Demand)
Dhaka	252	(17:40-00:05, gen. shortage)	1605	190	12%
Chittagong Area	117	(17:40-23:35, gen. shortage)	436	81	19%
Khulna Area	91	(17:40-22:40, gen. shortage)	404	76	19%
Rajshahi Area	80	(17:40-23:35, gen. shortage)	370	69	19%
Comilla Area	74	(17:40-23:35, gen. shortage)	298	56	19%
Mymensing Area	58	(17:40-23:30, gen. shortage)	218	40	18%
Sylhet Area	-	0	208	-	-
Barisal Area	21	(17:40-22:40, gen. shortage)	82	15	18%
Rangpur Area	55	(17:40-23:35, gen. shortage)	218	41	19%
Total	748	20:00	3839	568	

Information of the Generating machines under shut down.

Planned Shut- Down		Forced Shut-Down		
1) Khulna 60 MW (05/07/06)	1) Kaptai- 3 (19/04/08)	09) Ashuganj CCPP ST (05/12/09)		
	2) Shajibazar- 2 (13/07/08)	10) Raozan -1(19/12/09)		
	3) Shajibazar-4 (18/10/08)	11) Sikalbaha St (27/12/09)		
	4) Khulna 110 (31/03/09)	12) Kaptai -4 (17/01/10)		
	5) Haripur SBU GT-3 (18/06/09).	13) Baghabari GT-1 (17/01/10)		
	6) Shahjibazar 5 (05/08/09)	14) Ghorasal 3 (13/02/10).		
	7) Shahjibazar -6 (11/10/09).	15) Tongi GT - 17/02/10		
	8) Raozan -2 (08/11/09)			

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hour yesterday.	So about 748 MW (20:00) of load shed was imposed over
	the whole area (except Sylhet) of the national grid .
b) Due to gas limitation, RPCL (175 MW) , NEPC (110MW), Baghabari GT-1 (71 MW)	
& GT-2 (100 MW) and Siddhirganj 210 MW were limited to 89 MW, 50 MW , 50 MW,	
55 MW and 100 MW respectively.	
c) Due to gas limitation, Sikalbaha Steam, Haripur SBU GT-1 & 2 & Raozan -1, 2 were under shut down.	
d) Barapukuria unit -2 was shut down at 01:23 (19/02/10) due to maintenance of coal mill .	
e) Ashuganj CCPP GT-1 tripped at 05:2 4(19/02/10) showing ' Combustion abnormal'.	
f) Rampura 132 KV bus-II and I were under shut down from 11:57 to 14:50 and 15:08 to 16:42 due to installation of capacitor bank.	
g) Hathazari - Raozan 230 KV line -2 was under shut down from 09:55 to 18:01 for maintenance.	
h) Haripur - Comilla (N) 132 KV line -2 was under shut down from 08:15 to 17:03 for maintenance.	
i) Meghnaghat - Hasnabad 230 KV line -2 was under shut down from 14:16 to 16:07 due to maintenance of insulator disc.	
j) Netrokona 132/33 KV T1 transformer was under shut down from 10:15 to 15:50 due to oil leakage.	
k) Ashuganj - Shahjibazar 132 KV line -3 tripped at 17:39 from Ashuganj end showing ' Master trip' and was switched on at 18:23.	
I) Madanhat 132/33 KV T2 transformer and Dohazari - Cox's bazar 132 KV line -1 were under NLDC project work from 06:35 (19/02/10) to 13:35 (19/02/10) and 07:27 (19/02/10) to	
12:20 (19/02/10) respectively.	
m) Comilla (S) 132 KV bus was under shut down from 07:18 (19/02/10) to 12:50 (19/02/10) for annual maintenance.	Power interruption (50 MW) occurred under Comilla (S) S/S areas from 07:18 to 12:50.
n) Thakurgaon 132/33 KV T2 transformer was under shut down from 07:30 (19/02/10) to 14:35 (19/02/10) due to project work.	Partial power interruption (15 MW) occurred under Thakurga S/S areas from 07:30 to 14:35.
 Bagerhat 132/33 KV T1 and T2 transformer tripped at 16:50 showing ' E/F' and were switched on at 16:58 and 17:00 respectively. 	Power interruption (16 MW) occurred under Bagerhat S/S areas from 16:58 to 17:00.
p) Comilla (N) 230/132 KV T01 transformer tripped at 15:34 showing 'Fire protection '. At that time some lines and machines also tripped in Comilla, Chittagong and Sylhet Zones.	
The details about the tripping is attached herewith.	

Deputy / Asstt. Manager Load Despatch Division Manager Load Despatch Division Deputy General Manager Load Despatch Circle