# POWER GRID COMPANY OF BANGLADESH LTD. CENTRAL LOAD DESPATCH CENTER. LDC.DHAKA DAILY REPORT

Reporting Date : 14-Mar-10 Till now the maximum generation is : -4296.0 MW at 20:00 Hrs 18-Sep-09 on 13-Mar-10 The Summary of Yesterday's ( Day Peak Generation : ) Generation & Demand Today's Actual Min Gen. & Probable Gen. & Demand 3704.0 MW 9:00 Min Gen. at 3847 MW 4:00 Hour Evening Peak Generation 3877.5 MW Hour 19:00 Max Generation 3900 MW E.P. Demand (at gen end) : 5000.0 MW Hour 19:00 Max Demand 5100 MW Maximum Generation Total Gen. (MKWH) 4053.0 MW Hour : 1:00 Shortage 1200 MW 88.35 System L/ Factor 85.41% Load Shed 1019 MW EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR Export from East grid to West grid :- Maximum 620 MW at 5:00 Energy 11933000 KWHR. Import from West grid to East grid :- Maximum MW at Energy KWHR Water Level of Kaptai Lake at 6:00 A M of 14-Mar-10 Rule curve : 90.92 Ft.( MSL ) 91.27 Ft.(MSL) Actual : Gas Consumed : 774.03 MMCFt. Oil Consumed (PDB) : Total HSD : FO : 361720 Liter 0 Liter

Cost of the Consumed Fuel (PDB): Gas

Tk57,208,557

#### Oil : Tk14,468,784 Total : Tk71,677,341

## Load Shedding & Other Information

Area	Yesterday Actual Shedding (s/s end)		Today		
			Estimated Demand(s/s end)	Estimated Shedding (s/s e	Estimated Shedding (s/s e Rates of Shedding
	MW		from tot/W	MW	(On Estimated Demand)
Dhaka	332	(17:50-01:40, gen. shortage)	1815	384	21%
Chittagong Area	129	(17:50-01:32, gen. shortage)	498	135	27%
Khulna Area	126	(17:50-01:30, gen. shortage)	462	123	27%
Rajshahi Area	116	(17:50-01:30, gen. shortage)	424	114	27%
Comilla Area	92	(17:50-22:45, gen. shortage)	341	92	27%
Mymensing Area	68	(17:50-01:29, gen. shortage)	255	71	28%
Sylhet Area	-	0	185	-	-
Barisal Area	24	(17:50-01:30, gen. shortage)	95	26	27%
Rangpur Area	66	(17:50-01:30, gen. shortage)	255	74	29%
Total	953	19:00	4330	1019	

Information of the Generating machines under shut down.

Planned Shut- Down		Forced Shut-Down
	1) Kaptai- 3 (19/04/08)	09) Ashuganj CCPP ST (05/12/09)
	2) Shajibazar- 2 (13/07/08)	10) Kaptai -4 (17/01/10)
	3) Shajibazar-4 (18/10/08)	11) Khulna 60 MW (08/03/09)
	4) Khulna 110MW (31/03/09)	12) Ashuganj-1(10/03/09)
	5) Haripur SBU GT-3 (18/06/09).	
	6) Shahjibazar 5 (05/08/09)	
	7) Shahjibazar -6 (11/10/09).	
	8) Raozan -2 (08/11/09)	

## Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description		Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hou	ır yesterday.	So about 953 MW (19:00) of load shed was imposed over
		the whole area (except Sylhet ) of the national grid .
b) Due to gas limitation, GPS (830 MW), RPCL (175 MW	), Raozan (180 MW), Baghabari GT-2	
(100MW) and Siddhirganj 210 MW were limited to 750 100 MW respectively.	MW, 88 MW,140 MW, 60 MW and	
c) Due to gas limitation, Haripur SBU GT-1 & 2, Raozan -2	were under shut down.	
d) Tongi GT was shut down at 09:28 due to gas pressure I	ow and was synchronized at 18:06.	
e) After maintenance, Shahjibazar GT- 8 was synchronized	d at 11:01.	
f) After maintenance, Fenchuganj GT-2 was synchronized	at 17:40.	
g) After maintenance, Sikalbaha St was synchronized at 2	1:35.	
<ul> <li>h) Baghabari GT-1 (71 MW) tripped at 00:52 (14/03/10) du synchronized at 01:27 (14/03/100.</li> </ul>	e to problem of fuel system and was	
i) Ghorasal unit -2 tripped at 07:20 914/03/10) due to vacu before evening peak hour today.	uum problem. It may be synchronized	
j) Comilla (N) - Feni 132 KV line -1 was under annual main	tenance from 08:38 to 12:46.	
k) Bottail 33 KV bus was under shut down from 09:13 to 14	4:05 due to development work.	Power interruption (35 MW) occurred under Bottail S/S areas from 09:13 to
<ol> <li>Feni (on DIST Z1 C-phase) - Chowmuhani (Directional E both end and was switched on at 15:24.</li> </ol>	F) 132 KV line -1 tripped at 11:30 from	
m) Mymensing - Netrokona 132 KV line -2 was under shut	down from 12:38 to 12:55 due to red-hot	
maintenance of R & Y-phase lightning arrester at Myme		
n) TK Chemical 132 KV bus -A was under shut down from		
o) After project work, Ishurdi 230/132 KV T02 transformer	was switched on at 21:22.	
p) Kabirpur - Joydevpur 132 KV line -1 is under annual ma	intenance since 08:20 (14/03/10) .	
		Due to generation shortage, about 300 MW (09:00) of load shed
		has been running since morning (14/03/10) over the whole area
		(except Sylhet) of the national grid.
Dente / Acette Manager	Managan	Denote Operated Ma
Deputy / Asstt. Manager Load Despatch Division	Manager Load Despatch Division	Deputy General Manager Load Despatch Circle
Luau Despaton Division	Luau Despaton DIVISIUN	Load Despatch Circle

QF-LDC-08 Page -1