Bangladesh Power Development Board

DAILY ELECTRICITY GENERATION REPORT

Office of the Member, Generation
Tel : 9564667, 9551095

Month December, 2020 | Day : **Monday** | Date : **28.12.20**

Probable Maximum Demand : 9000 MW | **Probable Maximum Generation :** 13586 MW

Water Level of Kaptai Lake at 06:00 AM | Yesterday = **98.46** ft | Today = **98.38** ft. | Rule Curve = **103.40** ft.

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	27.12.20 (Yesterday) Actual Peak Generation (MW)		28.12.20 (Today) Probable Peak Generation (MW)		27.12.20 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
(A)	**Plants in operation:**													
1	a) Ghorasal TPP (Unit-1&2)	Gas	(PDB)	2 x 55	110	85	**0**	**0**	**0**	**0**		**85**	Under maint.	
	b) Ghorasal Repowered CCPP Unit-3	Gas	(PDB)	1 x 210	210	170	**92**	**73**	**94**	**94**	**97**		Gas Shortage	
	c) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	**0**	**0**	**0**	**0**		**180**	STG Commissionning	
	d) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	**0**	**0**	**0**	**0**		**190**	Under maint.	
2	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 126	365	365	**300**	**300**	**300**	**300**				
3	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	108	**11**	**12**	**12**	**12**				
4	Ghorashal 78.5 MW PP(MAX)	Gas	(QRPP)	2x40	78	78	**0**	**0**	**0**	**0**	**78**		Gas Shortage	
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	**0**	**0**	**0**	**0**	**105**		Gas Shortage	
6	Haripur GTPP	Gas	(PDB)	1 x 32	32	20	**0**	**0**	**0**	**0**	**20**		Gas Shortage	
7	Haripur 360MW CCPP(HPL)	Gas	(IPP)	1x235+1x125	360	360	**300**	**285**	**340**	**340**				
8	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	**225**	**225**	**225**	**225**	**225**		Gas Shortage	
9	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	**0**	**0**	**0**	**0**		**115**	Under Overhauling	
10	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	412	**362**	**354**	**412**	**412**				
11	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	210	**0**	**0**	**0**	**0**	**210**		Gas Shortage	
12	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x118	335	335	**0**	**0**	**0**	**0**		**335**	Under maint.	
13	Siddhirganj 100 PP(Dutch Bangla)	HFO	(QRPP)	12x8.9	100	100	**0**	**100**	**100**	**100**				
14	Meghnaghat CCPP(Summit)	GAS	(IPP)	2x110+1x110	305	305	**0**	**0**	**0**	**0**	**305**		Gas Shortage	
15	Meghnaghat 100 MW(IEL)	HFO	(QRPP)	12x8.9	100	100	**50**	**100**	**100**	**100**				
16	Madanganj 102 PP(Summit)	HFO	(QRPP)	6x17	102	100	**0**	**40**	**100**	**100**				
17	Madanganj-55 MW PP(Summit)	HFO	(IPP)	5x17.08+1x11.3	55	55	**55**	**30**	**55**	**55**				
18	Keraniganj 100 MW PP (Powerpac)	HFO	(QRPP)	8x13.45	100	100	**82**	**92**	**85**	**92**				
19	Gagnagar 102 MW PP (Digital Powe	HFO	(IPP)	12x8.924	102	102	**7**	**7**	**100**	**100**				
20	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90	22	22	**19**	**19**	**19**	**19**				
21	Summit Power,(Madhabdi+Ashulia)	Gas	(SIPP, REB)	6x3.67+7x8.73	80	80	**51**	**51**	**58**	**58**				
22	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	**17**	**17**	**17**	**17**				
23	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	**33**	**25**	**33**	**33**				
24	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	**0**	**0**	**52**	**52**				
25	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	**0**	**0**	**105**	**105**				
26	Kodda 150MW PP	HFO	(BPDB-RPCL)	9x17.06	149	149	**0**	**150**	**150**	**150**				
27	Katpotti 52 MW PP (Sinha)	HFO	(IPP)	7x7.90	51	51	**0**	**0**	**50**	**50**				
28	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	**54**	**54**	**54**	**54**				
29	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	**79**	**281**	**300**	**300**				
30	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	8x18.415+1x8.97	149	149	**30**	**101**	**149**	**149**				
31	Keranigonj 300 MW PP (APR)	HSD	(IPP)	256x1.4	300	300	**0**	**0**	**100**	**300**				
32	Bramhangoan 100 MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	**0**	**0**	**50**	**100**				
33	Aurahati 100MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	**0**	**0**	**60**	**100**				
34	Nababganj 55 MW PP (Southern po	HFO	(IPP)	3x19.3	55	55	**17**	**36**	**55**	**55**				
35	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	**55**	**55**	**55**	**55**				
36	Bosila 108MW PP(CLC)	HFO	(IPP)	12x8.775+1x3.5	108	108	**0**	**0**	**0**	**0**				
37	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	**104**	**104**	**104**	**104**				
38	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	**0**	**35**	**100**	**160**				
	Dhaka Zone Total				**6281**	**6057**	**1943**	**2546**	**3434**	**3791**	**1040**	**905**		
39	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	**46**	**46**	**49**	**49**	**184**		Low Water Level	
40	a) Chattogram TPP-1	Gas	(PDB)	1 x 210	210	180	**0**	**0**	**0**	**0**	**180**		Gas Shortage	
	b) Chattogram TPP-2	Gas	(PDB)	1 x 210	210	180	**0**	**0**	**0**	**0**		**180**	Under maint.	
41	Kaptai 7 MW Solar PP	Solar	(PDB)		7	7	**4**	**0**	**5**	**0**				
42	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	**0**	**0**	**25**	**25**				
43	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	**18**	**0**	**20**	**0**				
44	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	**0**	**50**	**50**	**50**				
45	Sikalbaha 105 MW PP (Baraka Sika	HFO	(IPP)	6x18.415	105	105	**0**	**0**	**100**	**100**				
46	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	**0**	**0**	**0**	**0**	**150**		Gas Shortage	
47	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	**164**	**163**	**160**	**160**	**62**		Gas Shortage	
48	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	**161**	**251**	**300**	**300**				
49	Juldah 100 MW Unit-1 (Acorn)	HFO	(QRPP)	8x13.45	100	100	**0**	**0**	**100**	**100**				
50	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	**100**	**100**	**100**	**100**				
51	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	102	**0**	**51**	**100**	**100**				
52	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	**0**	**0**	**0**	**0**				
53	Barabkunda 22 MW PP (Regent)	Gas	(SIPP, PDB)	8x2.90	22	22	**0**	**0**	**19**	**19**				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			**8**	**17**	**15**	**15**				
54	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	**0**	**57**	**102**	**102**				
55	Sikalbaha 54 MW Power Plant(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	**54**	**54**	**54**	**54**				
56	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	**0**	**0**	**110**	**110**				
57	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	**20**	**100**	**100**	**100**				
	Anlima Energy Ltd.	HFO	(IPP)				**36**	**0**	**0**	**0**				
	Chattogram Zone Total				**2326**	**2266**	**611**	**889**	**1409**	**1384**	**576**	**180**		
58	a) Ashuganj TPP Unit- 3	Gas	(APSCL)	1 x 150	150	135	**140**	**100**	**135**	**135**	**35**		Gas Shortage	
	b) Ashuganj TPP Unit- 4	Gas	(APSCL)	1 x 150	150	129	**100**	**130**	**120**	**130**				
	c) Ashuganj TPP Unit- 5	Gas	(APSCL)	1 x 150	150	134	**0**	**0**	**0**	**0**	**134**		Gas Shortage	
59	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	45	**26**	**26**	**26**	**26**				
60	Ashuganj 225 MW CCPP	Gas	(APSCL)	1×142+1*75	221	221	**0**	**0**	**0**	**0**				
61	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	360	**300**	**330**	**360**	**360**				
62	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	360	**0**	**0**	**0**	**0**		**360**	Under maint.	
63	Ashuganj 55 MW PP (Precision)	Gas	(RPP)	15*4	55	55	**54**	**53**	**55**	**55**				
64	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	**8**	**8**	**8**	**8**	**187**		Gas shortage	
65	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	**51**	**51**	**51**	**51**				
66	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	**143**	**142**	**150**	**150**				
67	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	**0**	**0**	**0**	**50**				
68	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	**81**	**50**	**50**	**50**				
69	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	**68**	**120**	**200**	**200**				
70	Feni 22MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	**21**	**21**	**18**	**18**				
71	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90	11	11	**11**	**11**	**11**	**11**				
72	Jangalia 33MW PP (Summit)	Gas	(SIPP, PDB)	4x8.73	33	33	**33**	**33**	**25**	**33**				
73	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	**0**	**35**	**43**	**43**				
74	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.97	25	25	**16**	**22**	**20**	**22**				
75	Daudkandi 200 MW PP (B.Trac)	HSD	(IPP)	9x1.4+40x1.515+15x1.05	200	200	**0**	**0**	**0**	**200**				
76	Feni 114 MW Power Plant(Lakdanavi)	HFO	(IPP)	7*18.415+1*9.78	114	114	**0**	**0**	**114**	**114**				
77	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	**0**	**0**	**113**	**113**				
**	Impoprt (Tripura)		India		160	160	**78**	**102**	**110**	**148**				
	Cumilla Zone Total				**3040**	**2980**	**1130**	**1234**	**1609**	**1917**	**356**	**360**		
78	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	202	**86**	**90**	**120**	**120**	**112**		Gas Shortage	
79	Tangail 22 MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	**20**	**20**	**20**	**20**				
80	Jamalpur 95 MW PP(Powerpac)	HFO	(IPP)	12x8.924	95	95	**9**	**90**	**95**	**95**				
81	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	**115**	**115**	**115**	**115**				
82	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	**0**	**70**	**200**	**200**				
83	Sarishabari 3 MW Solar Plant	Solar	(IPP)	12x8.924	3	3	**2**	**0**	**1.6**	**0**				
84	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	**41**	**0**	**50**	**0**				
	Tangail 22 MW PP(Palli Power Gen	HFO	(SIPP)				**0**	**0**	**0**	**22**				
	Mymensing Zone Total				**695**	**687**	**273**	**385**	**602**	**572**	**112**	**0**		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	27.12.20 (Yesterday) Actual Peak Generation (MW)		28.12.20 (Today) Probable Peak Generation (MW)		27.12.20 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
85	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	20	20	30	30				
86	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	32	32	30	30				
87	Fenchugonj 51 MW PP (Barakatulla	Gas	(RPP)	19x2.90	51	51	2	53	51	51				
88	Fenchuganj 44MW (Energyprima)	Gas	(RPP)	12x3.3+5x2.0	44	44	2	43	44	44				
89	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	0	0	163	163				
90	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90	11	11	0	11	11	11				
91	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	32	33	33	33				
92	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+2x110	330	330	149	150	155	155	180		Gas Shortage	
93	Shahjibazar 86MW PP (Shahjibazar	Gas	(RPP)	32x2.90	86	86	72	72	86	86				
94	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	122	182	200	200				
95	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	0	0	20	20				
96	Sylhet 50MW PP (EPL)	Gas	(RPP)	27x2.0	50	50	0	0	0	0				
97	Sylhet 10MW PP (Desh)	Gas	(RPP)	6x1.95	10	10	0	0	0	0				
98	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	0	16	16	16				
99	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	295	285	320	320				
100	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	0	0	0	0	400		Gas Shortage	
	Bibiyana South 400 MW	Gas	(PDB)				421	0	300	300				
	Shahjibazar 100 MW GTPP	Gas	(PDB)				0	0	100	100				
	Sylhet Zone Total				2033	1988	1147	897	1559	1559	580	0		
101	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20	20	16	0	0	0	16				
102	Bheramara 410 MW CCPP	Gas	(NWPGCL)	1 x 278+1 x 132	410	410	250	180	270	270	230		Gas Shortage	
103	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	0	0	35	35				
104	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	0	0	70	70				
105	Khulna 225 MW CCPP	HSD	(NWPGCL)	1 x 150+1x75	230	230	0	0	0	220				
106	Khulna 115 PP MW (KPCL-2)	HFO	(QRPP)	7x17	115	115	0	0	115	115				
107	Noapara 100 MW PP (Bangla Trac)	HSD	(IPP)	70x1.4+7x1.515	100	100	0	0	0	0				
108	Noapara 40 MW PP (Khanjahan Ali)	HFO	(QRPP)	5x8.5	40	40	0	40	40	40				
109	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	90	90	90	90				
110	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	0	0	100	100				
**	Bheramara (HVDC)		India		1000	1000	570	805	580	821				
	Khulna Zone Total				2288	2284	910	1115	1300	1777	230	0		
111	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	0	80	110	110				
112	Bhola 33 MW PP (Venture)	Gas	(RPP)	1x34.50	33	33	14	21	25	25				
113	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	0	0	0	0		194	Under maint.	
114	Bhola 95 MW PP (Aggreko)	Gas	(QRPP)	1.1x96	95	95	10	10	10	10				
115	Payra 1320 MW Unit-1	Coal	(BCPCL)	1x622	622	622	300	500	600	660				
	Bhola Nutan Biddut BD LTD	Gas/HSD	(IPP)				15	35	35	35				
	United Payra Power Ltd.	HFO	(IPP)				53	55	55	55				
	Barishal Zone Total				1054	1054	392	701	835	895	0	194		
116	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0	100		Gas Shortage	
117	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	0	0	0	50				
118	Baghabari 200 MW PP (Paramount)	HSD	(IPP)	135x1.6	200	200	0	0	200	200				
119	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	0	0	0	40				
120	Amnura 50 MW PP(Sinha)	HFO	(QRPP)	7x7.79	50	50	0	0	35	35				
121	Chapainawabganj 100 MW Peaking	HFO	(PDB)	12x8.924	104	104	0	62	100	100				
122	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	0	50	50				
123	Katakhali 50 MW PP (Northern)	HFO	(QRPP)	6x8.9	50	50	0	0	50	50				
124	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	0	0	34				
125	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	210	0	0	0	0	210		Gas Shortage	
126	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	0	0	0	0	220		Gas Shortage	
127	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	140	150	220	220				
128	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	419	400	400	400				
129	Bogra 22 MW PP (GBB)	Gas	(RPP)	6x4.0	22	22	22	22	22	22				
130	Bogura 20 MW PP (Energyprima)	Gas	(RPP)	5x3.3+5x2.0	20	10	0	0	0	0				
131	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90	11	11	11	11	11	11				
132	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	0	35	52	52				
133	Bagura 113 MW PP (Confidence) Unit-1	HFO	(IPP)	6*18.55	113	113	15	109	113	113				
134	Bagura 113 MW PP (Confidence) Unit-2	HFO	(IPP)	6x18.55	113	113	111	111	113	113				
	Rajshahi Zone Total				2193	2183	718	900	1366	1490	601	0		
135	a) Barapukuria TPP Unit-1	Coal	(PDB)	1 x 125	125	85	63	63	88	88				
	b) Barapukuria TPP Unit-2	Coal	(PDB)	1 x 125	125	85	0	0	0	0	85		Coal Shortage	
136	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	0	0	0	0		274	Under maint.	
137	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
138	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	40	113	113	113				
139	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
140	Majipara, Tatulia 8 MW Solar PP (Sympa Pt	Solar	(IPP)	1 x 8	8	8	4	0	8	0				
	Rangpur Zone Total				685	605	107	176	209	201	85	274		
	Sub-total: Plants in operation				20595	20104	7231.0	8843	12323	13586	3580	1913		
Available Power at Sub-station end excluding P/S auxiliary use and Transmission loss							6856	8384	11683	12881				
(B) Contract expired power plants														
	Sub-Total: Plants under long term maintenance				0	0	0	0	0	0				
	Gross Total				20595	20104	7231	8843	12323	13586	3580	1913		

(C)	Actual data of 27.12.20 (Yesterday) Sunday :													
01.	Max. Demand (Generation end)	:	8843.00	MW, at =	19:00 hrs	12.	Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :							
02.	Max. Demand (Sub-station end)	:	8384.00	MW, at =	19:00 hrs	Zone	Demand	Supply	Load Shed	Zone	Demand	Supply	Load Shed
03.	Highest Generation (Generation end)	:	8843.00	MW, at =	19:00 hrs		MW	MW	MW		MW	MW	MW
04.	Minimum Generation (Generation end)	:	5545.00	MW, at =	5:00 hrs	Dhaka	3033	3033	0	Mymensingh	696	696	0
05.	Day-peak Generation (Generation end)	:	7231.00	MW, at =	12:00 hrs	Chattogram	858	858	0	Sylhet	301	301	0
06.	Evening-peak Generation (Generation end)	:	8843.00	MW, at =	19:00 hrs	Khulna	1079	1079	0	Barishal	240	240	0
07.	Evening Peak Load-shed (Sub-station end)	:	0.00	MW, at =	19:00 hrs	Rajshahi	861	861	0	Rangpur	597	597	0
08.	Actual Minimum Generation up to 8:00 hrs.	:	5588.00	MW, at =	7:00 hrs an	Cumilla	719	719	0				
09.	Generation shortfall at evening peak due to :	:								Total	8384	8384	0
	a) Gas limitation	:	3311	MW		13.	Fuel cost :	(a) Gas =	114085973	Taka	(c) Coal =	57442583	Taka
	d) Coal supply Limitation	:	85	MW				(b) Oil =	266425340	Taka	Total =	437953895	Taka
	b) Low water level in Kaptai lake	:	184	MW									
	c) Plants under shut down/ maintenance	:	1913	MW		14.	Maximum Temperature in Dhaka was :		25.0° C				
10.	Total Energy (Generation + India Import)	:	169.68	MKWh		15.	Export through East-West interconnections :						
	By Gas = 105.487 MKWH			34.640 MKWh			At evening peak-hour	:	-58	MW, at	19:00 hrs		
	By Coal = 12.526 MKWH		By Hydro =	1.103 MKWh			Maximum	:	-103	MW, at	24:00		
	By Solar= 0.416 MKWH						Energy	:	0.3245	MKWh			
11.	Total Gas Supplied	:	807.73	MMCFD									

(D)	Forecast of 28.12.20 (Today) Monday :							
01.	Maximum Demand	:	9000	MW	(Generation end)	04.	Maximum Load-shed	: 0 MW At evening peak (Sub-station end)
02.	Maximum Generation	:	13586	MW	(Generation end)	05.	Total Generation	: 172.70 MKWh
03.	Maximum Shortage	:	-4586	MW	(Generation end)	06.	Probable Max. Temperature in Dhaka :	24.9° C

* Captive Power ** Imported Power

#Remarks: Highest Generation 12893MW on 29-05-2019 at 21:00

(Faozul Islam Shaker)
Deputy Secretary, Generation