Bangladesh Power Development Board
DAILY ELECTRICITY GENERATION REPORT

Office of the Member, Generation
Tel : 9564667, 9551095

Month July, 2022						Day : Monday					Date : 11.07.22			
	Probable Maximum Demand :		12800	MW			Probable Maximum Generation :			14080	MW			
	Water Level of Kaptai Lake at 06:00 AM			Yesterday =	90.36	ft	Today =	90.65	ft.		Rule Curve =	85.60	ft.	

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	10.07.22 (Yesterday) Actual Peak Generation (MW)		11.07.22 (Today) Probable Peak Generation (MW)		10.07.22 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
(A)	**Plants in operation:**													
1	Ghorasal Repowered CCPP Unit-3 (GT)	Gas	(PDB)	1 x 260	260	260	0	0	0	0		260	Under project work	
2	a) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	Under maint.	
	b) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	180	180	180	180				
3	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 126	365	365	230	310	300	300				
4	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	108	42	92	92	92				
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	0	0	0	0		105	Under maint.	
6	Haripur GTPP	Gas	(PDB)	1 x 32	32	20	0	0	0	0			Contract Expired	
7	Haripur 360MW CCPP(HPL)	Gas	(IPP)	1x235+1x125	360	360	327	300	320	330				
8	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	225	225	280	280	225		Gas Shortage	
9	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	0	0	0	0		115	Under Overhauling	
10	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	412	400	398	412	412				
11	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	210	75	87	190	190		105		
12	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x118	335	335	280	260	330	335				
13	Meghnaghat CCPP(Summit)	GAS	(IPP)	2x110+1x110	335	335	0	0	0	0	335		Gas Shortage	
14	Madanganj-55 MW PP(Summit)	HFO	(IPP)	5x17.08+1x11.3	55	55	15	55	55	55				
15	Gagnagar 102 MW PP (Digital Power)	HFO	(IPP)	12x8.924	102	102	0	94	94	94				
16	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90	22	22	15	15	22	22				
17	Summit Power,(Madhabdi+Ashulia)	Gas	(SIPP, REB)	6x3.67+7x8.73	80	80	25	35	51	53				
18	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	25	25	33	33				
19	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	0	0	25	30				
20	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	0	49	40	50				
21	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	0	105	105	105				
22	Kodda 150MW PP	HFO	(BPDB-RPCL)	9x17.06	149	149	0	82	130	132				
23	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	0	35	54	54				
24	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	0	265	285	285				
25	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	8x18.415+1x8.97	149	149	0	131	130	149				
26	Keranigonj 300 MW PP (APR)	HSD	(IPP)	256x1.4	300	300	0	0	200	300				
27	Bramhangoan 100 MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	0	100				
28	Aurahati 100MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	0	100				
29	Nababganj 55 MW PP (Southern powe	HFO	(IPP)	3x19.3	55	55	0	35	55	55				
30	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	0	55	17	35				
31	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	0	104	104	104				
32	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	0	158	17	108				
33	Manikgonj 35MW Solar PP (Inspectra	Solar	(IPP)	1x35	35	35	36	0	30	0				
34	Kanchan Purbachal Power Generation	HFO	(IPP)	3x19.404	55	55	17	55	55	55				
35	Siddhirganj 100 MW PP(Dutch Bangla	HFO	(NENP)	12x8.9	100	100	0	98	100	100				
36	Meghnaghat 100 MW(IEL)	HFO	(NENP)	12x8.9	100	100	9	79	80	80				
37	Madanganj 102 PP(Summit)	HFO	(NENP)	6x17	102	102	0	0	0	0				
	Dhaka Zone Total				**6004**	**5847**	**1901**	**3327**	**3786**	**4218**	**560**	**765**		
38	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	115	126	125	125			Unit 1 under rehabilitation	
39	a) Chattogram TPP-1	Gas	(PDB)	1 x 210	210	180	100	100	100	100	80		Gas Shortage	
	b) Chattogram TPP-2	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	Under maint.	
40	Kaptai 7 MW Solar PP	Solar	(PDB)		7	7	1	0	5	0				
41	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	16	13	25	25				
42	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	9	0	20	0				
43	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	43	44	45	45				
44	Sikalbaha 105 MW PP (Baraka Sikalba	HFO	(IPP)	6x18.415	105	105	0	17	105	105				
45	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	0	0	0	0		150	Under maint.	
46	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	0	0	0	0		225	Awaiting for HGPI	
47	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	0	15	200	265				
48	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	0	90	90	90				
49	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	102	0	51	0	51				
50	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	0	34	0	51				
51	Barabkunda 22 MW PP (Regent)	Gas	(SIPP, PDB)	8x2.90	22	22	21	21	21	21				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			42	42	40	40				
52	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	0	23	80	80				
53	Sikalbaha 54 MW PP(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	35	54	36	54				
54	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	0	110	110	110				
55	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	40	90	90	90				
56	Juldah 100 MW Unit-1 (Acorn)	HFO	(QRPP)	8x13.45	100	100	0	55	55	55				
57	Chattogram 116 MW PP (Anlima Ener	HFO	(IPP)	6x21.06	116	116	34	108	90	108				
	Chattogram Zone Total				**2442**	**2382**	**456**	**993**	**1237**	**1415**	**80**	**555**		
58	a) Ashuganj TPP Unit- 4	Gas	(APSCL)	1 x 150	150	0	0	0	0	0			Contract Expired	
	b) Ashuganj TPP Unit- 5	Gas	(APSCL)	1 x 150	150	134	0	0	0	0	134		Gas Shortage	
59	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	45	31	29	33	33				
60	Ashuganj 225 MW CCPP	Gas	(APSCL)	1x142+1*75	221	221	181	208	200	210				
61	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	360	270	265	320	330				
62	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	360	280	310	350	350				
	Ashuganj 420 MW CCPP(East)	Gas	(APSCL)				0	0	0	0	300		Gas Shortage	
63	Ashuganj 55 MW PP (Precision)	Gas	(RPP)	15*4	55	55	48	50	50	52				
64	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	55	55	55	55	140		Gas Shortage	
65	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	51	51	51	51				
66	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	6	107	135	135				
67	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	0	48	40	50				
68	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	136	137	136	136				
69	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	51	200	200	200				
70	Feni 22MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	21	21	22	22				
71	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90	11	11	10	10	11	11				
72	Jangalia 33MW PP (Summit)	Gas	(SIPP, PDB)	4x8.73	33	33	33	33	33	33				
73	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	0	43	8	43				
74	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.97	25	25	20	20	20	20				
75	Daudkandi 200 MW PP (B.Trac)	HSD	(IPP)	99x1.4+40x1.515+15x1.056	200	200	0	0	100	200				
76	Feni 114 MW Power Plant(Lakdanavi)	HFO	(IPP)	7*18.415+1*9.78	114	114	0	114	17	114				
77	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	0	105	9	113				
78	Bhairob 54 MW PP	HFO	(IPP)	3x18.2	54	54	17	17	35	35				
79	Chandpur 115MW PP (Doreen)	HFO	(IPP)	4x18.516+2x25.428	115	115	0	72	36	72				
**	Impoprt (Tripura)		India		160	160	100	148	143	165				
	Cumilla Zone Total				**3059**	**2885**	**1310**	**2043**	**2004**	**2430**	**574**	**0**		
80	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	202	202	197	205	200				
81	Tangail 22 MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	20	22	20	22				
82	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	35	106	60	115				
83	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	16	145	115	200				
84	Sarishabari 3 MW Solar Plant	Solar	(IPP)	1x3	3	3	3	0	1.6	0				
85	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	42	0	50	0				
86	Tangail 22 MW PP(PPGL)	HFO	(IPP)	4x6.7	22	22	22	22	22	22				
	Mymensing Zone Total				**622**	**614**	**340**	**492**	**474**	**559**	**0**	**0**		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	10.07.22 (Yesterday) Actual Peak Generation (MW)		11.07.22 (Today) Probable Peak Generation (MW)		10.07.22 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
87	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	33	33	32	33		37	GT-1 Under maint.	
88	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	42	42	42	42		48	GT-4 Under maint.	
89	Fenchugonj 51 MW PP (Barakatullah)	Gas	(RPP)	19x2.90	51	51	0	0	0	0				
90	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	110	110	110	110		53	ST under maint.	
91	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90	11	11	8	11	11	11				
92	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	40	56	60	60				
93	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+1x110	330	330	0	0	0	0		330	Under maint.	
94	Shahjibazar 86MW PP (Shahjibazar)	Gas	(RPP)	32x2.90	86	86	60	81	84	86				
95	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	140	140	140	140				
96	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	0	0	0	0				
97	Sylhet 10MW PP (Desh)	Gas	(RPP)	6x1.95	10	10	10	10	10	10				
98	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	8	8	8	8				
99	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	290	270	0	0				
100	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	353	365	0	0				
101	Bibiyana South 383 MW CCPP	Gas	(PDB)	1x252+1x131	383	383	360	360	0	0				
102	Shahjibazar 100 MW GTPP	Gas	(PDB)	1x100	100	100	0	0	0	0		100	Under project work	
103	Sylhet 50MW PP (EPL)	Gas	(NENP)	2x27	50	50	0	0	0	0	50		Gas Shortage	
104	Fenchuganj 44MW (Energyprima)	Gas	(NENP)	12*3.3+5*2	50	50	0	0	0	0	50		Gas Shortage	
	Sylhet Zone Total				**2522**	**2477**	**1454**	**1486**	**497**	**500**	**100**	**568**		
105	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20	20	16	0	0	0	0				
106	Bheramara 410 MW CCPP	Gas	(NWPGCL)	1 x 278+1 x 132	410	410	310	330	380	400	80		Gas Shortage	
107	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	0	42	30	30				
108	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	0	0	0	60				
109	Khulna 225 MW CCPP	HSD	(NWPGCL)	1 x 150+1x75	230	230	0	0	220	220				
110	Noapara 100 MW PP (Bangla Trac)	HSD	(IPP)	70x1.4+7x1.515	100	100	0	0	90	100				
111	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	0	70	50	90				
112	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	0	105	105	105				
113	Mongla Orion 100 MW Solar PP	Solar	(IPP)		100	100	107	0	100	0				
114	Khulna 115 MW PP (KPCL-2)	HFO	(NENP)	7x17	115	115	16	49	16	49				
115	Noapara 40 MW PP (Khanjahan Ali)	HFO	(NENP)	5*8.5	40	40	0	8	8	8				
**	Bheramara (HVDC)		India		1000	1000	491	491	504	504				
	Khulna Zone Total				**2388**	**2384**	**924**	**1095**	**1503**	**1566**	**80**	**0**		
116	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	0	32	48	110				
117	Bhola 33 MW PP (Venture)	Gas	(NENP)	1x34.50	40	40	20	32	21	32				
118	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	85	88	87	87	106		Gas Shortage	
119	Payra 1320 MW TPP	Coal	(BCPCL)	2x622	1244	1244	380	480	622	622				
120	Potuakhali 150MW PP (UPPL)	HFO	(IPP)	8x18.415+1x9.78	150	150	0	0	17	90				
121	Bhola 220MW CCPP (Nutan Bidyut BD	Gas/HSD	(IPP)	2x75+1x70	220	220	165	226	220	220				
	Barishal Zone Total				**1958**	**1958**	**650**	**858**	**1015**	**1161**	**106**	**0**		
122	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0	100		Gas Shortage	
123	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	0	34	24	34				
124	Baghabari 200 MW PP (Paramount)	HSD	(IPP)	135x1.6	200	200	0	0	170	180				
125	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	0	31	16	32				
126	Chapainawabganj 100 MW Peaking PI	HFO	(PDB)	12x8.924	104	104	0	88	85	88				
127	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	32	16	32				
128	Katakhali 50 MW PP (Northern)	HFO	(QRPP)	6x8.9	50	50	0	8	34	34				
129	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	29	0	36				
130	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	210	140	180	200	214				
131	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	30	180	200	210	220		Running on HSD	
132	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	140	160	190	211	60		Gas Shortage	
133	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	375	351	414	414	63		Gas Shortage	
134	Bogra 22 MW PP (GBB)	Gas	(RPP)	6x4.0	22	22	19	19	22	22				
135	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90	11	11	8	11	11	11				
136	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	0	52	8	52				
137	Bagura 113 MW PP (Confidence) Unit-1	HFO	(IPP)	6*18.55	113	113	35	113	113	113				
138	Bagura 113 MW PP (Confidence) Unit-2	HFO	(IPP)	6x18.55	113	113	35	113	94	113				
139	Sirajgonj 6.55 MW Solar	Solar	(NWPGCL)	1x6	6	6	4	0	6	0				
	Rajshahi Zone Total				**2129**	**2129**	**786**	**1401**	**1603**	**1796**	**514**	**0**		
140	a) Barapukuria TPP Unit-1	Coal	(PDB)	1 x 125	125	85	0	0	0	0	85		Coal Shortage	
	b) Barapukuria TPP Unit-2	Coal	(PDB)	1 x 125	125	85	0	0	0	0		85	Under Overhauling	
141	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	200	200	200	200				
142	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	15	15				
143	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	40	96	70	97				
144	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	10				
145	Majpara, Tatulia 8 MW Solar PP (Sympa Powe	Solar	(IPP)	1 x 8	8	8	5	0	8	0				
146	Thakurgaon 115MW PP (Energypac)	HFO	(IPP)	6*20	115	115	0	111	113	113				
	Rangpur Zone Total				**800**	**720**	**245**	**407**	**406**	**435**	**85**	**85**		
	Sub-total: Plants in operation				**21924**	**21396**	**8066.0**	**12102**	**12525**	**14080**	**2099**	**1973**		
Available Power at Sub-station end excluding P/S auxiliary use and Transmission loss							**7757**	**11638**	**12045**	**13540**				
(B) Plants under long term maintenance/ contract expired														
147	Jamalpur 95 MW PP(Powerpac)	HFO	(IPP)	12x8.924	95	0	0	0	0	0			Contract Expired	
148	Katpotti 52 MW PP (Sinha)	HFO	(IPP)	7x7.90	51	0	0	0	0	0			Contract Expired	
149	Bosila 108MW PP(CLC)	HFO	(IPP)	12x8.775+1x3.5	108	0	0	0	0	0			Forced Outage	
150	Keraniganj 100 MW PP (Powerpac)	HFO	(QRPP)	8x13.45	100	0	0	0	0	0			Contract expired	
151	Bogura 20 MW PP (Energyprima)	Gas	NENP	5x3.3+5x2.0	20	0	0	0	0	0			Contract Expired on 12/11/2020	
152	Amnura 50 MW PP(Sinha)	HFO	(QRPP)	7x7.79	50	0	0	0	0	0			Contract Expired on 11/01/2022	
	Sub-Total: Plants under long term maintenance/ contract expired				424	0	0	0	0	0				
	Gross Total				**22348**	**21396**	**8066**	**12102**	**12525**	**14080**	**2099**	**1973**		

(C)	Actual data of 10.07.22 (Yesterday) Sunday :												
01.	Max. Demand at eve. peak (Generation end)	:	12102	MW, at =	21:00 hrs	12.	Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :						
02.	Max. Demand at eve. peak (Sub-station end)	:	11638	MW, at =	21:00 hrs	Zone	Demand	Supply	Load Shed	Zone	Demand	Supply	Load Shed
03.	Highest Generation (Generation end)	:	12264	MW, at =	23:00 hrs		MW	MW	MW		MW	MW	MW
04.	Minimum Generation (Generation end)	:	7802	MW, at =	9:00 hrs	Dhaka	3251	3251	0	Mymensingh	1117	1117	0
05.	Day-peak Generation (Generation end)	:	8066	MW, at =	12:00 hrs	Chattogram	998	998	0	Sylhet	536	536	0
06.	Evening-peak Generation (Generation end)	:	12102	MW, at =	21:00 hrs	Khulna	1609	1609	0	Barishal	396	396	0
07.	Evening Peak Load-shed (Sub-station end)	:	0	MW, at =	21:00 hrs	Rajshahi	1469	1469	0	Rangpur	915	915	0
08.	Minimum Generation Forecast up to 8:00 hrs.	:	9096	MW, at =	5:00 hrs	Cumilla	1347	1347	0				
09.	Generation shortfall at evening peak due to :	:								Total	11638	11638	0
	a) Gas limitation	:	2014	MW		13.	Fuel cost :	(a) Gas =	182657747	Taka	(c) Coal =	129826823	Taka
	d) Coal supply Limitation	:	85	MW				(b) Oil =	650286189	Taka	Total =	962770759	Taka
	b) Low water level in Kaptai lake	:	0	MW									
	c) Plants under shut down/ maintenance	:	1973	MW		14.	Maximum Temperature in Dhaka was : 35.6° C						
10.	Total Energy (Generation + India Import)	:	242.63	MKWh		15.	Export through East-West interconnections :						
	By Gas = 157.551 MKWH		By Oil =	49.511 MKWh			At evening peak-hour	:	8066	MW, at	21:00 hrs		
	By Coal = 16.410 MKWH		By Hydro =	2.872 MKWh			Maximum	:	-878	MW, at	7:00 hrs		
	By Solar= 1.333 MKWH						Energy	:	8.762	MKWh			
11.	Total Gas Supplied	:	1186.88	MMCFD									

(D)	Forecast of 11.07.22 (Today) Monday :								
01.	Maximum Demand	:	12800	MW	(Generation end)	04.	Maximum Load-shed	:	0 MW At evening peak (Sub-station end)
02.	Maximum Generation	:	14080	MW	(Generation end)	05.	Total Generation	:	253.23 MKWh
03.	Reserve / Shortage	:	1280	MW	(Generation end)	06.	Probable Max. Temperature in Dhaka :		35.4° C

* Captive Power ** Imported Power

#Remarks: Highest Generation 14782 MW on 16-04-2022 at 21:00

(Md. Helalur Rahman)
Deputy Secretary, Generation