Bangladesh Power Development Board
DAILY ELECTRICITY GENERATION REPORT

Office of the Member, Generation
Tel : 9564667, 9551095

Month June, 2023 | Day : **Friday** | Date : **09.06.23**

Probable Maximum Demand : 14500 MW | **Probable Maximum Generation :** 15216 MW

Water Level of Kaptai Lake at 06:00 AM | Yesterday = 72.35 ft | Today = 72.46 ft | Rule Curve = 78.08 ft.

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	08.06.23 (Yesterday) Actual Peak Generation (MW)		09.06.23 (Today) Probable Peak Generation (MW)		08.06.23 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/Coal/oil/Water Limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
(A)	**Plants in operation:**													
1	Ghorasal Repowered CCPP Unit-3 (GT)	Gas	(PDB)	1 x 260	260	260	0	0	0	0		260	Under project work	
2	a) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	100	100	110	110	80		Gas Shortage	
	b) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	170	170	180	180				
3	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 126	365	365	0	0	0	0				
4	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	108	0	0	0	0	108		Gas Shortage	
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	30	0	0	0	105		Gas Shortage	
6	Haripur GTPP	Gas	(PDB)	1 x 32	32	20	0	0	0	0				
7	Haripur 360MW CCPP(HPL)	Gas	(IPP)	1x235+1x125	360	360	322	342	330	330				
8	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	450	450	450	450				
9	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	0	0	0	0		115	Under Overhauling	
10	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	412	401	405	400	400				
11	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	210	181	188	198	200				
12	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x118	335	335	209	224	210	210				
13	Meghnaghat CCPP(Summit)	GAS	(IPP)	2x110+1x110	335	335	307	278	280	280				
14	Madanganj-55 MW PP(Summit)	HFO	(IPP)	5x17.08+1x11.3	55	55	15	15	15	30				
15	Gagnagar 102 MW PP (Digital Power)	HFO	(IPP)	12x8.924	102	102	66	8	8	8				
16	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90	22	22	19	15	19	19				
17	Summit Power,(Madhabdi+Ashulia)	Gas	(SIPP, REB)	6x3.67+7x8.73	80	80	39	43	42	42				
18	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	33	33	33	33				
19	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	24	31	33	33				
20	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	8	50	8	50				
21	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	70	105	105	105				
22	Kodda 150MW PP	HFO	(BRPgen)	9x17.06	149	149	82	148	82	150				
23	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	0	35	0	35				
24	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	47	145	50	145				
25	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	8x18.415+1x8.97	149	149	17	149	17	149				
26	Keranigonj 300 MW PP (APR)	HSD	(IPP)	256x1.4	300	300	305	24	300	300				
27	Bramhangoan 100 MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	0	0				
28	Aurahati 100MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	94	90	100	100				
29	Nababganj 55 MW PP (Southern power)	HFO	(IPP)	3x19.3	55	55	35	35	35	55				
30	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	35	55	35	55				
31	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	72	17	17	17				
32	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	90	162	90	162				
33	Manikgonj 35MW Solar PP (Inspectra Solar Ltd.)	Solar	(IPP)	1x35	35	35	7	0	30	0				
34	Kanchan Purbachal Power Generation Ltd.	HFO	(IPP)	3x19.404	55	55	17	35	17	35				
35	Siddhirganj 100 MW PP(Dutch Bangla)	HFO	(NENP)	12x8.9	100	100	83	85	64	80				
36	Meghnaghat 100 MW(IEL)	HFO	(NENP)	12x8.9	100	100	83	84	100	100				
37	Madanganj 102 PP(Summit)	HFO	(NENP)	6x17	102	102	17	34	17	34				
38	Keraniganj 100 MW PP (Powerpac)	HFO	(NENP)	8x13.45	100	20	8	11	0	11				
	Dhaka Zone Total				**6104**	**5867**	**3436**	**3566**	**3375**	**3908**	**293**	**375**		
39	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	25	25	25	25	205		Low water level	
40	a) Chattogram TPP-1	Gas	(PDB)	1 x 210	210	180	111	118	120	120	62		Gas Shortage	
	b) Chattogram TPP-2	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	Under maint.	
41	Kaptai 7 MW Solar PP	Solar	(PDB)		7	7	5	0	5	0				
42	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	8	25	8	25				
43	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	6	0	20	0				
44	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	18	46	6	50				
45	Sikalbaha 105 MW PP (Baraka Sikalbaha)	HFO	(IPP)	6x18.415	105	105	48	68	51	68				
46	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	0	0	0	0		150	Under maint.	
47	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	221	225	225	225				
48	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	70	285	70	300				
49	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	25	63	25	63				
50	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	102	45	34	51	51				
51	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	39	73	55	73				
52	Barabkunda 22 MW PP (Regent)	Gas	(SIPP, PDB)	8x2.90	22	22	6	9	10	10				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			2	26	35	35				
53	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	0	0	0	0				
54	Sikalbaha 54 MW PP(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	17	17	17	17				
55	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	51	70	51	74				
56	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	25	50	25	50				
57	Juldah 100 MW Unit-1 (Acorn)	HFO	(QRPP)	8x13.45	100	100	33	33	33	33				
58	Chattogram 116 MW PP (Anlima Energy Ltd.)	HFO	(IPP)	6x21.06	116	116	38	68	34	68				
59	Mirsharai 150 MW	HFO	(BRPgen)	9x18.5	163	163	72	163	72	163				
	SS Power Unit-1	Coal	(IPP)				330	304	0	0				
	Cox's Bazar Wind PP	(Wind)	(IPP)				4	0	0	0				
	Chattogram Zone Total				**2605**	**2545**	**1199**	**1702**	**938**	**1450**	**267**	**330**		
60	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	45	5	40	40	40				
61	Ashuganj 225 MW CCPP	Gas	(APSCL)	1x142+1*75	221	221	182	209	200	200				
62	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	360	315	357	300	300				
63	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	360	310	48	310	320				
64	Ashuganj 420 MW CCPP(East)	Gas	(APSCL)	1x284+1x116	400	400	256	297	250	250	103		Gas Shortage	
65	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	8	55	8	8	140		Gas Shortage	
66	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	43	51	51	51				
67	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	13	125	12	150				
68	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	37	46	45	45				
69	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	0	0	0	0		163	Under overhauling	
70	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	51	100	51	100				
71	Feni 22MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	0	19	20	20				
72	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90	11	11	0	11	11	11				
73	Jangalia 33MW PP (Summit)	Gas	(SIPP, PDB)	4x8.73	33	33	33	33	33	33				
74	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	34	52	26	52				
75	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.97	25	25	20	21	20	20				
76	Feni 114 MW (Lakdanavi)	HFO	(IPP)	7*18.415+1*9.78	114	114	80	114	114	114				
77	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	9	95	26	97				
78	Bhairob 54 MW PP	HFO	(IPP)	3x18.2	54	54	35	35	35	35				
79	Chandpur 115MW PP (Doreen)	HFO	(IPP)	4x18.516+2x25.428	115	115	75	115	72	115				
**	Impoprt (Tripura)		India		160	160	154	152	129	152				
	Cumilla Zone Total				**2904**	**2896**	**1660**	**1975**	**1753**	**2113**	**243**	**163**		
80	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	202	29	49	30	80	153		Gas Shortage	
81	Tangail 22 MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	18	18	16	16				
82	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	18	84	18	86				
83	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	68	87	68	86				
84	Sarishabari 3 MW Solar Plant	Solar	(IPP)	1x3	3	3	1	0	1.6	0				
85	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	32	0	50	0				
86	Tangail 22 MW PP(PPGL)	HFO	(IPP)	4x6.7	22	22	12	12	12	12				
	Mymensing Zone Total				**622**	**614**	**178**	**250**	**196**	**280**	**153**	**0**		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	08.06.23 (Yesterday) Actual Peak Generation (MW)		09.06.23 (Today) Probable Peak Generation (MW)		08.06.23 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/Coal/oil/Water Limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
87	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	42	43	43	43		27	GT-1 & ST-1 Under maint.	
88	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	38	40	40	40		50	GT-4 Under maint.	
89	Fenchugonj 51 MW PP (Barakatullah)	Gas	(RPP)	19x2.90	51	51	45	47	50	50				
90	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	112	112	112	112		54	ST Under maint.	
91	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90	11	11	6	8	5	5				
92	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	54	51	56	56				
93	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+1x110	330	330	0	0	0	0		330	Under maint.	
94	Shahjibazar 86MW PP (Shahjibazar)	Gas	(RPP)	32x2.90	86	86	75	75	76	76				
95	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	178	177	195	195				
96	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	0	0	0	0				
97	Sylhet 10MW PP (Desh)	Gas	(RPP)	6x1.95	10	10	10	10	10	10				
98	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	16	16	16	16				
99	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	310	280	300	310				
100	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	387	402	400	400				
101	Bibiyana South 383 MW CCPP	Gas	(PDB)	1x252+1x131	383	383	245	260	255	255				
102	Shahjibazar 100 MW GTPP	Gas	(PDB)	1x100	100	100	0	0	0	0		100	Under project work	
103	Fenchuganj 44MW (Energyprima)	Gas	(NENP)	12*3.3+5*2	50	50	43	49	50	50				
	Sylhet Zone Total				**2472**	**2427**	**1561**	**1570**	**1608**	**1618**	**0**	**561**		
104	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20	20	16	0	0	0	0				
105	Bheramara 410 MW CCPP	Gas	(NWPGCL)	1 x 278+1 x 132	410	410	165	170	200	200	240		Gas Shortage	
106	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	19	25	22	30				
107	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	28	74	60	70				
108	Khulna 225 MW CCPP	HSD/ Gas	(NWPGCL)	1 x 150+1x75	230	230	205	205	200	200				
109	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	39	50	54	70				
110	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	50	85	50	85				
111	Mongla Orion 100 MW Solar PP	Solar	(IPP)		100	100	11	0	100	0				
112	Khulna 115 MW PP (KPCL-2)	HFO	(NENP)	7x17	115	115	32	48	49	98				
113	Noapara 40 MW PP (Khanjahan Ali)	HFO	(NENP)	5*8.5	40	40	8	40	24	40				
114	Maitree Super Thermal 1320 MW PP (U-1)	Coal	(BIFPCL)	1x617	617	617	373	376	370	370				
	Khulna 330 MW CCPP	Gas/HSD	(BPDB)				233	233	200	220				
**	Bheramara (HVDC)		India		1000	1000	912	909	928	928				
	Khulna Zone Total				**2905**	**2901**	**2075**	**2215**	**2257**	**2311**	**240**	**0**		
115	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	48	110	32	48				
116	Bhola 33 MW PP (Venture)	Gas	(NENP)	1x34.50	40	40	27	34	25	33				
117	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	82	145	170	170				
118	Payra 1320 MW TPP	Coal	(BCPCL)	2x622	1244	1244	0	0	0	0	1244		Coal Shortage	
119	Potuakhali 150MW PP (UPPL)	HFO	(IPP)	8x18.415+1x9.78	150	150	17	150	17	150				
120	Barisal Electric 307 MW	Coal	(IPP)	1x307	307	307	150	250	250	250				
121	Bhola 220MW CCPP (Nutan Bidyut BD Ltd)	Gas/HSD	(IPP)	2x75+1x70	220	220	0	0	52	110		220	Under maint.	
	Barishal Zone Total				**2265**	**2265**	**324**	**689**	**546**	**761**	**1244**	**220**		
122	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0		100	Under maint.	
123	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	20	27	28	28				
124	Baghabari 200 MW PP (Paramount)	HSD	(IPP)	135x1.6	200	200	0	0	0	0				
125	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	12	7	30	30				
126	Chapainawabganj 100 MW Peaking PP	HFO	(PDB)	12x8.924	104	104	47	80	48	90				
127	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	37	38	36	36				
128	Katakhali 50 MW PP (Northern)	HFO	(QRPP)	6x8.9	50	50	25	34	25	34				
129	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	35	35	35				
130	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	210	175	158	193	193				
131	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	0	0	0	0	220		Gas Shortage	
132	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	156	158	170	170	62		Gas Shortage	
133	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	414	420	400	400				
134	Bogra 22 MW PP (GBB)	Gas	(RPP)	6x4.0	22	22	15	20	22	22				
135	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90	11	11	8	8	8	8				
136	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	0	43	0	43				
137	Bagura 113 MW (Confidence) U-1	HFO	(IPP)	6*18.55	113	113	35	35	35	55				
138	Bagura 113 MW PP (Confidence) U-2	HFO	(IPP)	6x18.55	113	113	35	50	35	50				
139	Amnura 50 MW PP(Sinha)	HFO	(NENP)	7x7.79	50	28	28	28	28	28				
140	Sirajgonj 6.55 MW Solar	Solar	(NWPGCL)	1x6	6	6	2	0	6	0				
**	Adani Power Jharkhanda Ltd	Coal	(Import)	1x748	748	748	743	1068	1060	1060				
	Rajshahi Zone Total				**2927**	**2905**	**1752**	**2209**	**2159**	**2282**	**353**	**100**		
141	a) Barapukuria TPP Unit-1	Coal	(PDB)	1 x 125	125	85	63	61	62	62			Coal Shortage	
	b) Barapukuria TPP Unit-2	Coal	(PDB)	1 x 125	125	85	0	0	0	0		85	Under Overhauling	
142	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	260	240	250	250			Coal Shortage	
143	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	16	0	16				
144	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	34	49	35	50				
145	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
146	Majipara, Tatulia 8 MW Solar PP (Sympa Power)	Solar	(IPP)	1 x 8	8	8	7	0	8	0				
147	Thakurgaon 115MW PP (Energypac)	HFO	(IPP)	6*20	115	115	35	113	35	115				
148	Lalmonirhat 30 MW Solar (Intraco)	Solar	(IPP)	1*30	30	30	26	0	30	0				
149	Teesta Solar Limited	Solar	(IPP)	1 x 200	200	200	67	0	130	0				
	Rangpur Zone Total				**1030**	**950**	**492**	**479**	**550**	**493**	**0**	**85**		
	Sub-total: Plants in operation				**23834**	**23370**	**12677.0**	**14655**	**13382**	**15216**	**2793**	**1834**		
(B) Plants under long term maintenance/ contract expired														
150	Jamalpur 95 MW PP(Powerpac)	HFO	(IPP)	12x8.924	95	0	0	0	0	0				
151	Katpotti 52 MW PP (Sinha)	HFO	(IPP)	7x7.90	51	0	0	0	0	0				
152	Bosila 108MW PP(CLC)	HFO	(IPP)	12x8.775+1x3.5	108	0	0	0	0	0				
153	Ashuganj 55 MW PP (Precision)	Gas	(RPP)	15*4	55	0	0	0	0	0				
	Sub-Total: Plants under long term maintenance/ contract expired				309	0	0	0	0	0	0	0		
	Gross Total				**24143**	**23370**	**12677**	**14655**	**13382**	**15216**	**2793**	**1834**		

(C)	Actual data of 08.06.23 (Yesterday) Thursday :												
01.	Max. Demand at eve. peak (Generation end)	:	15147	MW, at =	20:00 hrs	12.	Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :						
02.	Max. Demand at eve. peak (Sub-station end)	:	14583	MW, at =	20:00 hrs	Zone	Demand	Supply	Load Shed	Zone	Demand	Supply	Load Shed
03.	Highest Generation (Generation end)	:	14655	MW, at =	20:00 hrs		MW	MW	MW		MW	MW	MW
04.	Minimum Generation (Generation end)	:	11271	MW, at =	5:00 hrs	Dhaka	5045	5002	43	Mymensingh	1169	1017	152
05.	Day-peak Generation (Generation end)	:	12677	MW, at =	12:00 hrs	Chattogram	1377	1377	0	Sylhet	626	616	10
06.	Evening-peak Generation (Generation end)	:	14655	MW, at =	20:00 hrs	Khulna	1927	1911	16	Barishal	456	456	0
07.	Evening Peak Load-shed (Sub-station end)	:	470	MW, at =	20:00 hrs	Rajshahi	1609	1512	97	Rangpur	1057	905	152
08.	Minimum Generation Forecast up to 8:00 hrs.	:	11187	MW, at =	5:00 hrs	Cumilla	1317	1317	0				
09.	Generation shortfall at evening peak due to :	:								Total	14583	14113	470
	a) Gas/LF limitation	:	2588	MW		13.	Fuel cost :	(a) Gas =	174355942	Taka	(c) Coal =	39990651	Taka
	d) Coal supply Limitation	:	0	MW				(b) Oil =	949962950	Taka	Total =	1164309543	Taka
	b) Low water level in Kaptai lake	:	205	MW									
	c) Plants under shut down/ maintenance	:	1834	MW		14.	Maximum Temperature in Dhaka was :			33.3° C			
10.	Total Energy (Generation + India Import)	:	299.77	MKWh		15.	Export through East-West interconnections :						
	By Gas = 156.082 MKWH		By Oil =	72.681 MKWh			At evening peak-hour	:	12677	MW, at	20:00 hrs		
	By Coal = 44.073 MKWH		By Hydro =	0.309 MKWh			Maximum	:	710	MW, at	20:00 hrs		
	By Solar= 1.390 MKWH						Energy	:	0	MKWh			
11.	Total Gas Supplied	:	1225.03	MMCFD									

(D)	Forecast of 09.06.23 (Today) Friday :								
01.	Maximum Demand	:	14500	MW	(Generation end)	04.	Maximum Load-shed	:	0 MW At evening peak (Sub-station end)
02.	Maximum Generation	:	15216	MW	(Generation end)	05.	Total Generation	:	296.60 MKWh
03.	Reserve / Shortage	:	716	MW	(Generation end)	06.	Probable Max. Temperature in Dhaka :		33.3° C

* Captive Power ** Imported Power

#Remarks: Highest Generation 15648 MW on 19-04-2023 at 21:00

(Md. Helalur Rahman)
Deputy Secretary, Generation