Bangladesh Power Development Board
DAILY ELECTRICITY GENERATION REPORT

Office of the Member, Generation
Tel : 9564667, 9551095

Month December, 2020 | Day : **Tuesday** | Date : **22.12.20**

Probable Maximum Demand : 9000 MW | **Probable Maximum Generation :** 12764 MW

Water Level of Kaptai Lake at 06:00 AM Yesterday = 98.84 ft Today = 98.81 ft. Rule Curve = 104.20 ft.

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	21.12.20 (Yesterday) Actual Peak Generation (MW)		22.12.20 (Today) Probable Peak Generation (MW)		21.12.20 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
(A)	**Plants in operation:**													
1	a) Ghorasal TPP (Unit-1&2)	Gas	(PDB)	2 x 55	110	85	0	0	0	0		85	Under maint.	
	b) Ghorasal Repowered CCPP Unit-3	Gas	(PDB)	1 x 210	210	170	0	44	44	44	126		Gas Shortage	
	c) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	STG Commissionning	
	d) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	0	0	0	0		190	Under maint.	
2	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 126	365	365	300	300	300	300				
3	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	108	101	106	108	108				
4	Ghorashal 78.5 MW PP(MAX)	Gas	(QRPP)	2x40	78	78	0	0	0	0	78		Gas Shortage	
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	0	0	0	0	105		Gas Shortage	
6	Haripur GTPP	Gas	(PDB)	1 x 32	32	20	0	0	0	0	20		Gas Shortage	
7	Haripur 360MW CCPP(HPL)	Gas	(IPP)	1x235+1x125	360	360	282	255	360	360				
8	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	225	225	225	225				
9	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	0	0	0	0		115	Under Overhauling	
10	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	412	382	346	412	412				
11	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	210	0	0	0	0	210		Gas Shortage	
12	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x118	335	335	0	0	0	0		335	Under maint.	
13	Siddhirganj 100 PP(Dutch Bangla)	HFO	(QRPP)	12x8.9	100	100	7	100	100	100				
14	Meghnaghat CCPP(Summit)	GAS	(IPP)	2x110+1x110	305	305	0	0	0	0	305		Gas Shortage	
15	Meghnaghat 100 MW(IEL)	HFO	(QRPP)	12x8.9	100	100	100	100	100	100				
16	Madanganj 102 PP(Summit)	HFO	(QRPP)	6x17	102	100	0	48	100	100				
17	Madanganj-55 MW PP(Summit)	HFO	(IPP)	5x17.08+1x11.3	55	55	15	55	55	55				
18	Keraniganj 100 MW PP (Powerpac)	HFO	(QRPP)	8x13.45	100	100	74	86	86	86				
19	Gagnagar 102 MW PP (Digital Powe	HFO	(IPP)	12x8.924	102	102	0	0	100	100				
20	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90	22	22	19	16	16	16				
21	Summit Power,(Madhabdi+Ashulia)	Gas	(SIPP, REB)	6x3.67+7x8.73	80	80	45	58	58	58				
22	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	17	17	17	17				
23	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	33	33	33	33				
24	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	0	51	52	52				
25	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	0	105	105	105				
26	Kodda 150MW PP	HFO	(BPDB-RPCL)	9x17.06	149	149	48	150	150	150				
27	Katpotti 52 MW PP (Sinha)	HFO	(IPP)	7x7.90	51	51	0	0	50	50				
28	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	54	54	54	54				
29	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	95	300	300	300				
30	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	8x18.415+1x8.97	149	149	30	149	149	149				
31	Keranigonj 300 MW PP (APR)	HSD	(IPP)	256x1.4	300	300	0	0	100	300				
32	Bramhangoan 100 MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	50	100				
33	Aurahati 100MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	60	100				
34	Nababganj 55 MW PP (Southern po	HFO	(IPP)	3x19.3	55	55	0	37	55	55				
35	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	35	55	55	55				
36	Bosila 108MW PP(CLC)	HFO	(IPP)	12x8.775+1x3.5	108	108	0	0	0	0				
37	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	90	90	90	90				
38	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	0	126	0	0				
	Dhaka Zone Total				**6281**	**6057**	**1952**	**2906**	**3384**	**3674**	**844**	**905**		
39	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	35	40	40	40	190		Low Water Level	
40	a) Chattogram TPP-1	Gas	(PDB)	1 x 210	210	180	0	0	0	0	180		Gas Shortage	
	b) Chattogram TPP-2	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	Under maint.	
41	Kaptai 7 MW Solar PP	Solar	(PDB)		7	7	4	0	5	0				
42	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	0	0	25	25				
43	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	17	0	20	0				
44	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	50	50	50	50				
45	Sikalbaha 105 MW PP (Baraka Sika	HFO	(IPP)	6x18.415	105	105	0	0	100	100				
46	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	0	0	0	0	150		Gas Shortage	
47	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	236	163	215	225				
48	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	108	161	300	300				
49	Juldah 100 MW Unit-1 (Acorn)	HFO	(QRPP)	8x13.45	100	100	0	40	100	100				
50	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	70	100	100	100				
51	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	102	0	102	100	100				
52	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	0	0	0	0				
53	Barabkunda 22 MW PP (Regent)	Gas	(SIPP, PDB)	8x2.90	22	22	0	16	16	16				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			5	27	10	20				
54	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	0	91	102	102				
55	Sikalbaha 54 MW Power Plant(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	54	54	54	54				
56	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	0	0	110	110				
57	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	55	90	90	90				
	Anlima Energy Ltd.	HFO	(IPP)				14	0	0	0				
	Chattogram Zone Total				**2326**	**2266**	**648**	**934**	**1437**	**1432**	**520**	**180**		
58	a) Ashuganj TPP Unit- 3	Gas	(APSCL)	1 x 150	150	135	0	0	0	0	135		Gas Shortage	
	b) Ashuganj TPP Unit- 4	Gas	(APSCL)	1 x 150	150	129	130	120	120	120				
	c) Ashuganj TPP Unit- 5	Gas	(APSCL)	1 x 150	150	134	0	0	0	0	134		Gas Shortage	
59	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	45	23	23	23	23				
60	Ashuganj 225 MW CCPP	Gas	(APSCL)	1×142+1*75	221	221	197	183	221	221				
61	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	360	165	0	0	0		360	Under maint.	
62	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	360	0	0	0	0		360	Under maint.	
63	Ashuganj 55 MW PP (Precision)	Gas	(RPP)	15*4	55	55	10	5	55	55				
64	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	73	8	8	8	187		Gas shortage	
65	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	51	51	51	51				
66	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	130	142	150	150				
67	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	0	0	0	50				
68	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	55	50	60	60				
69	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	85	120	200	200				
70	Feni 22MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	18	18	18	18				
71	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90	11	11	11	11	11	11				
72	Jangalia 33MW PP (Summit)	Gas	(SIPP, PDB)	4x8.73	33	33	25	25	25	25				
73	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	0	43	43	43				
74	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.97	25	25	16	21	20	21				
75	Daudkandi 200 MW PP (B.Trac)	HSD	(IPP)	9x1.4+40x1.515+15x1.05	200	200	0	0	0	200				
76	Feni 114 MW Power Plant(Lakdanavi)	HFO	(IPP)	7*18.415+1*9.78	114	114	0	0	114	114				
77	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	0	0	113	113				
**	Impoprt (Tripura)		India		160	160	78	102	139	148				
	Cumilla Zone Total				**3040**	**2980**	**1067**	**922**	**1371**	**1631**	**456**	**720**		
78	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	202	102	107	115	115	95		Gas Shortage	
79	Tangail 22 MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	20	20	20	20				
80	Jamalpur 95 MW PP(Powerpac)	HFO	(IPP)	12x8.924	95	95	0	90	95	95				
81	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	115	115	115	115				
82	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	0	50	200	200				
83	Sarishabari 3 MW Solar Plant	Solar	(IPP)	12x8.924	3	3	2	0	1.6	0				
84	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	46	0	50	0				
	Tangail 22 MW PP(Palli Power Gen	HFO	(SIPP)				0	0	0	0				
	Mymensing Zone Total				**695**	**687**	**285**	**382**	**597**	**545**	**95**	**0**		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	21.12.20 (Yesterday) Actual Peak Generation (MW)		22.12.20 (Today) Probable Peak Generation (MW)		21.12.20 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
85	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	0	0	0	0				
86	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	30	30	30	30				
87	Fenchugonj 51 MW PP (Barakatulla	Gas	(RPP)	19x2.90	51	51	11	51	51	51				
88	Fenchuganj 44MW (Energyprima)	Gas	(RPP)	12x3.3+5x2.0	44	44	10	50	44	44				
89	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	163	0	0	0				
90	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90	11	11	2	11	11	11				
91	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	31	33	33	33				
92	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+2x110	330	330	127	120	150	150	210		Gas Shortage	
93	Shahjibazar 86MW PP (Shahjibazar	Gas	(RPP)	32x2.90	86	86	71	73	86	86				
94	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	150	197	170	200				
95	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	18	18	20	20				
96	Sylhet 50MW PP (EPL)	Gas	(RPP)	27x2.0	50	50	0	0	0	0				
97	Sylhet 10MW PP (Desh)	Gas	(RPP)	6x1.95	10	10	0	0	0	0				
98	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	14	16	16	16				
99	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	0	0	0	0		341	Under maint.	
100	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	120	270	250	300				
	Bibiyana South 400 MW	Gas	(PDB)				410	0	0	0				
	Shahjibazar 100 MW GTPP	Gas	(PDB)				0	0	100	100				
	Sylhet Zone Total				2033	1988	1157	869	961	1041	210	341		
101	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20	20	16	0	0	0	16				
102	Bheramara 410 MW CCPP	Gas	(NWPGCL)	1 x 278+1 x 132	410	410	265	130	310	320				
103	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	0	0	30	30				
104	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	0	0	65	65				
105	Khulna 225 MW CCPP	HSD	(NWPGCL)	1 x 150+1x75	230	230	0	0	0	220				
106	Khulna 115 PP MW (KPCL-2)	HFO	(QRPP)	7x17	115	115	0	115	115	115				
107	Noapara 100 MW PP (Bangla Trac)	HSD	(IPP)	70x1.4+7x1.515	100	100	0	0	0	100				
108	Noapara 40 MW PP (Khanjahan Ali)	HFO	(QRPP)	5x8.5	40	40	0	40	40	40				
109	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	90	53	90	90				
110	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	0	0	100	100				
**	Bheramara (HVDC)		India		1000	1000	552	788	559	799				
	Khulna Zone Total				2288	2284	907	1126	1309	1895	0	0		
111	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	0	80	110	110				
112	Bhola 33 MW PP (Venture)	Gas	(RPP)	1x34.50	33	33	13	21	25	25				
113	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	0	0	0	0		194	Under maint.	
114	Bhola 95 MW PP (Aggreko)	Gas	(QRPP)	1.1x96	95	95	13	12	95	95				
115	Payra 1320 MW Unit-1	Coal	(BCPCL)	1x622	622	622	300	540	600	660				
	Bhola Nutan Biddut BD LTD	Gas/HSD	(IPP)				13	35	35	35				
	United Payra Power Ltd.	HFO	(IPP)				0	0	0	0				
	Barishal Zone Total				1054	1054	339	688	865	925	0	194		
116	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0	100		Gas Shortage	
117	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	0	13	0	50				
118	Baghabari 200 MW PP (Paramount)	HSD	(IPP)	135x1.6	200	200	0	0	200	200				
119	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	0	0	0	40				
120	Amnura 50 MW PP(Sinha)	HFO	(QRPP)	7x7.79	50	50	0	0	35	35				
121	Chapainawabganj 100 MW Peaking	HFO	(PDB)	12x8.924	104	104	0	53	100	100				
122	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	0	50	50				
123	Katakhali 50 MW PP (Northern)	HFO	(QRPP)	6x8.9	50	50	0	0	50	50				
124	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	0	0	34				
125	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	210	0	0	0	0	210		Gas Shortage	
126	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	0	9	150	150		211	Under maint.	
127	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	140	130	0	0				
128	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	420	372	400	400				
129	Bogra 22 MW PP (GBB)	Gas	(RPP)	6x4.0	22	22	22	22	22	22				
130	Bogura 20 MW PP (Energyprima)	Gas	(RPP)	5x3.3+5x2.0	20	10	0	0	0	0				
131	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90	11	11	11	11	11	11				
132	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	0	0	52	52				
133	Bagura 113 MW PP (Confidence) Unit-1	HFO	(IPP)	6*18.55	113	113	0	113	113	113				
134	Bagura 113 MW PP (Confidence) Unit-2	HFO	(IPP)	6x18.55	113	113	70	111	113	113				
	Rajshahi Zone Total				2193	2183	663	834	1296	1420	381	211		
135	a) Barapukuria TPP Unit-1	Coal	(PDB)	1 x 125	125	85	85	88	88	88				
	b) Barapukuria TPP Unit-2	Coal	(PDB)	1 x 125	125	85	0	0	0	0	85		Coal Shortage	
136	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	0	0	0	0		274	Under maint.	
137	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
138	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	0	113	113	113				
139	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
140	Majipara, Tatulia 8 MW Solar PP (Sympa Pt	Solar	(IPP)	1 x 8	8	8	5	0	8	0				
	Rangpur Zone Total				685	605	90	201	209	201	85	274		
	Sub-total: Plants in operation				20595	20104	7108.0	8862	11429	12764	2591	2825		
Available Power at Sub-station end excluding P/S auxiliary use and Transmission loss							6800	8478	10933	12211				
(B) Contract expired power plants														
	Sub-Total: Plants under long term maintenance				0	0	0	0	0	0				
	Gross Total				**20595**	**20104**	**7108**	**8862**	**11429**	**12764**	**2591**	**2825**		

(C) Actual data of 21.12.20 (Yesterday) Monday :

01.	Max. Demand (Generation end)	:	**8862.00**	MW, at = **19:30 hrs**
02.	Max. Demand (Sub-station end)	:	**8478.00**	MW, at = **19:30 hrs**
03.	Highest Generation (Generation end)	:	**8862.00**	MW, at = **19:30 hrs**
04.	Minimum Generation (Generation end)	:	**5558.00**	MW, at = **5:00 hrs**
05.	Day-peak Generation (Generation end)	:	**7108.00**	MW, at = **12:00 hrs**
06.	Evening-peak Generation (Generation end)	:	**8862.00**	MW, at = **19:30 hrs**
07.	Evening Peak Load-shed (Sub-station end)	:	**0.00**	MW, at = **19:30 hrs**
08.	Actual Minimum Generation up to 8:00 hrs.	:	**5505.00**	MW, at = **7:00 hrs am**
09.	Generation shortfall at evening peak due to :	:		
	a) Gas limitation	:	**2316**	MW
	d) Coal supply Limitation	:	**85**	MW
	b) Low water level in Kaptai lake	:	**190**	MW
	c) Plants under shut down/ maintenance	:	**2825**	MW
10.	Total Energy (Generation + India Import)	:	**168.08**	MKWh
	By Gas = 99.733 MKWH			39.599 MKWh
	By Coal = 12.393 MKWH		By Hydro =	0.998 MKWh
	By Solar= 0.432 MKWH			
11.	Total Gas Supplied	:	**757.30**	MMCFD

12. Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :

Zone	Demand MW	Supply MW	Load Shed MW	Zone	Demand MW	Supply MW	Load Shed MW
Dhaka	3004	3004	0	Mymensingh	707	707	0
Chattogram	958	958	0	Sylhet	309	309	0
Khulna	1070	1070	0	Barishal	240	240	0
Rajshahi	880	880	0	Rangpur	565	565	0
Cumilla	745	745	0				
				Total	**8478**	**8478**	**0**

13. Fuel cost : (a) Gas = **106651685** Taka (c) Coal = **57846212** Taka
(b) Oil = **319275491** Taka Total = **483773388** Taka

14. Maximum Temperature in Dhaka was : **24.9° C**

15. Export through East-West interconnections :

At evening peak-hour	:	**-65**	MW, at	**19:30 hrs**
Maximum	:	**-120**	MW, at	**1:00 hrs**
Energy	:	**0.748**	MKWh	

(D) Forecast of 22.12.20 (Today) Tuesday :

01.	Maximum Demand	:	**9000**	MW	(Generation end)	04.	Maximum Load-shed	: **0**	**MW** At evening peak (Sub-station end)
02.	Maximum Generation	:	**12764**	MW	(Generation end)	05.	Total Generation	: **170.70**	**MKWh**
03.	Maximum Shortage	:	**-3764**	MW	(Generation end)	06.	Probable Max. Temperature in Dhaka :	**24.9° C**	

* Captive Power ** Imported Power

#Remarks: Highest Generation 12893MW on 29-05-2019 at 21:00

(Faozul Islam Shaker)
Deputy Secretary, Generation