						Reporting Date :	6-May-08

Till now the maximum generation is : - 4130.0 MW at 20:00 on 17-Sep-07

The Summary of Yesterday's (	5-May-08		) Generation & Demand			Today's Actual Min Gen. & Probable Gen. & Demand		
Day Peak Generation :	3157.0	MW	Hour :		11:00	Min Gen. at	3:00	1857 MW
Evening Peak Generation :	3547.8	MW	Hour :		19:30	Max Generation :		3505 MW
E.P. Demand (at gen end) :	4500.0	MW	Hour :		19:30	Max Demand :		4200 MW
Maximum Generation :	3547.8	MW	Hour :		19:30	Shortage :		695 MW
Total Gen. (MKWH) :	75.97		System L/ Factor		89.22%	Load Shed :		588 MW

EXPORT / IMPORT THROUGH EAST-WEST INTERCONNECTOR

Export from Ghorasal to Ishurdi :- Maximum 360 MW at 18:30 Energy 7194000 KWHR.
Import from Ishurdi to Ghorasal :- Maximum - MW at - Energy - KWHR.

Water Level of Kaptai Lake at 6:00 A M of 6-May-08
Actual : 74.37 Ft.(MSL) , Rule curve : 81.05 Ft.(MSL)

Oil Consumed :				
PDB		SKO :	0	Liter
		HSD :	241359	Liter
		FO :	385072	Liter

Gas Consumed : **Total** 616.89 **MMCFt.**
Cost of the Consumed Fuel (PDB) : Gas : Tk32,211,779 Oil : Tk10,729,649 Total : Tk42,941,429

Load Shedding & Other Information

Area	Yesterday		Today			
	Actual Shedding (s/s end), MW		Estimated Demand(s/s end)		Estimated Shedding (s/s end)	Rates of Shedding
	from 18:30 to 1:00			MW	MW	(On Estimated Demand)
Dhaka	200			1432	191	13%
Chittagong Area	126			430	80	19%
Khulna Area	111			380	72	19%
Rajshahi Area	96			365	69	19%
Comilla Area	81			285	53	19%
Mymensing Area	62			220	40	18%
Sylhet Area	59			162	30	19%
Barisal Area	28			69	13	19%
Rangpur Area	42			210	40	19%
Total	**805**	(19:30)		**3553**	**588**	

Information of the Generating machines under maintenance

Planned Shut- Down	Forced Shut- Down	
1) Khulna 60 MW (05/07/06)	1) Haripur SBU GT-3 (25/05/05)	9) Barapukuria unit-1(03/05/08)
	2) Ashuganj CCPP St-(20/10/07)	10) 4 units of KPCL
	3) Haripur SBU GT-2 (12/04/08)	11) Tongi GT (04/05/08)
	4) Shahjibazar -4 (23/04/08)	
	5) Kaptai unit-3 (19/04/08)	
	6) Bheramara -2 (18/04/08)	
	7) NEPC # 4	
	8) Ashuganj 3-(28/04/08)	

Additional Information of Machines, lines, Interruption / Forced Load shed etc.

Description	Forced load shaded / Interrupted Areas
a) There was generation shortage in the evening peak hour yesterday.	So about 805 MW (19:30) of load shed was imposed over the whole area of the national grid.

b) Due to gas limitation, Ghorasal (835 MW), Raozan (360 MW), RPCL (210 MW), Baghabari (171 MW), WMPL (90 MW) and Siddhirganj (190 MW) were limited to 685 MW, 260 MW,158 MW, 169MW, 69 MW and 100 MW respectively.
c) Due to gas limitation, Haripur SBU GT-2, Sikalbaha Barge and Shahjibazar - 4 were under shut down.
d) Baghabari GT-1 (100 MW) tripped at 08:40 due to combustion problem and was synchronized at 09:46
e) Ashuganj GT-1 tripped at 09:12 due to combustion problem and was synchronized at 11:34.
f) Haripur NEPC tripped at 07:48 (06/05/08) showing O/C and was switched on at 08:16.
g) After maintenance, Ashuganj unit - 5 was synchronized at 14:27.
h) Natore (on CAR, CD, CE) - Bogra (on DIST A-phase) tripped at 21:19 due to heavy rain and storm and was switched on at 22:58.
i) Bottail 132/33 KV T1 and T2 transformers tripped at 22:43 showing ' E/F and O/C' and was switched on at 23:27 and 23:22 respectively.

Power interruption (32 MW) occurred under Bottail S/S areas from 22:43 to 23:22.

j) Ghorasal - Joydevpur 132 KV line -1 & 2 tripped at 00:58 (06/05/08) showing ' DIST. prot trip' and were switched on at 02:05 and 02:06 respectively. Again line -2 tripped at 02:26 due to the same reason . It is now under inspection and maintenace.

Power interruption (5 MW) occurred under Joydevpur S/S areas from 00:58 to 02:05.

k) Chowmuhani 33 KV bus was under shut down from 06:49 (06/05/08) to 08:04 due to maintenance work.

Partial power interruption (6 MW) occurred under Chowmuhani S/S areas from 06:49 to 08:04.

l) After installation of optical fiber, Haripur - Comilla (N) 132 KV line was switched on at 16:35. Again it is under shut down since 06:22 (06/05/08) due to the same reason.
m) Maniknagar - Haripur 132 KV line -2 tripped from Maniknagar S/S end showing ' DIST Z2 A-phase' and was switched on at 08:25.

Deputy / Asstt. Manager	Manager	Deputy General Manager
Load Despatch Division	Load Despatch Division	Load Despatch Circle