Bangladesh Power Development Board

DAILY ELECTRICITY GENERATION REPORT

Office of the Member, Generation
Tel : 9564667, 9551095

Month February, 2021 | Day : **Wednesday** | Date : **24.02.21**

Probable Maximum Demand : 10000 MW | **Probable Maximum Generation :** 14149 MW

Water Level of Kaptai Lake at 06:00 AM | Yesterday = 92.35 ft | Today = 92.18 ft. | Rule Curve = 93.90 ft.

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	23.02.21 (Yesterday) Actual Peak Generation (MW)		24.02.21 (Today) Probable Peak Generation (MW)		23.02.21 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
											Gas/water/Coal limitation	Machines shut down (MW)	Description/ Remarks	Probable start-up date
							Day	Evening	Day	Evening	MW			
(A)	**Plants in operation:**													
1	a) Ghorasal Repowered CCPP Unit-3	Gas	(PDB)	1 x 210	210	170	0	0	0	0		170	Under maint.	
	b) Ghorasal Repowered CCPP Unit-4	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	Under maint.	
	c) Ghorasal TPP Unit-5	Gas	(PDB)	1 x 210	210	190	190	190	190	190				
2	Ghorasal 365 MW CCPP Unit-7	Gas	(PDB)	1x 254+1x 126	365	365	330	300	300	300				
3	Ghorashal 108MW PP (Regent)	Gas	(IPP)	34x3.35	108	108	12	12	12	12				
4	Ghorashal 78.5 MW PP(MAX)	Gas	(QRPP)	2x40	78	78	0	0	0	0			Contract Expired on 08/01/2021	
5	Tongi 80 MW GTPP	Gas	(PDB)	1 x 105	105	105	0	0	0	0	105		Gas Shortage	
6	Haripur GTPP	Gas	(PDB)	1 x 32	32	20	0	0	0	0	20		Gas Shortage	
7	Haripur 360MW CCPP(HPL)	Gas	(IPP)	1x235+1x125	360	360	0	0	0	0		360	Under maint.	7/3/2021
8	Meghnaghat 450 MW CCPP(MPL)	Gas	(IPP)	2x140+1x170	450	450	225	225	225	450	225		Under maint.	
9	210 MW Siddhirgonj TPP	Gas	(PDB)	1 x 210	210	115	0	0	0	0		115	Under Overhauling	
10	Haripur 412 MW CCPP	Gas	(EGCB)	1x273+1x139	412	412	365	352	412	412				
11	Siddhirgonj 2*120 MW GTPP	Gas	(EGCB)	2 x 105	210	210	0	0	0	0	210		Gas Shortage	
12	Siddhirganj 335 MW CCPP	Gas	(EGCB)	1 x 217+1x118	335	335	0	0	0	0		335	Under maint.	
13	Siddhirganj 100 PP(Dutch Bangla)	HFO	(QRPP)	12x8.9	100	100	30	85	100	100				
14	Meghnaghat CCPP(Summit)	GAS	(IPP)	2x110+1x110	305	305	230	270	300	300				
15	Meghnaghat 100 MW(IEL)	HFO	(QRPP)	12x8.9	100	100	2	50	100	100				
16	Madanganj 102 PP(Summit)	HFO	(QRPP)	6x17	102	100	70	72	100	100				
17	Madanganj-55 MW PP(Summit)	HFO	(IPP)	5x17.08+1x11.3	55	55	55	55	55	55				
18	Keraniganj 100 MW PP (Powerpac)	HFO	(QRPP)	8x13.45	100	100	55	71	60	70				
19	Gagnagar 102 MW PP (Digital Powe	HFO	(IPP)	12x8.924	102	102	5	32	100	102				
20	Narshingdi 22 MW PP (Doreen)	Gas	(SIPP, REB)	8x2.90	22	22	22	22	22	22				
21	Summit Power,(Madhabdi+Ashulia)	Gas	(SIPP, REB)	6x3.67+7x8.73	80	80	57	55	58	58				
22	Maona 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	25	25	25	25				
23	Rupganj 33 MW PP(Summit)	Gas	(SIPP, REB)	4x8.73	33	33	25	25	33	33				
24	Gazipur 52 MW PP	HFO	(RPCL)	6x8.90	52	52	0	0	52	52				
25	Gazipur 100 MW PP	HFO	(RPCL)	6x18.415	105	105	0	0	105	105				
26	Kodda 150MW PP	HFO	(BPDB-RPCL)	9x17.06	149	149	100	150	149	149				
27	Katpotti 52 MW PP (Sinha)	HFO	(IPP)	7x7.90	51	51	0	6	50	50				
28	Kamalaghat 54 MW PP (Banco Energy)	HFO	(IPP)	3x18.69	54	54	54	54	54	54				
29	Kodda 300 MW PP Unit-2 (Summit)	HFO	(IPP)	18x17.076	300	300	165	270	300	300				
30	Kodda 149 MW PP Unit-1 (Summit)	HFO	(IPP)	8x18.415+1x8.97	149	149	68	148	149	149				
31	Keranigonj 300 MW PP (APR)	HSD	(IPP)	256x1.4	300	300	0	0	100	300				
32	Bramhangoan 100 MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	50	100				
33	Aurahati 100MW PP (Aggreko)	HSD	(IPP)	23x0.85+91x.959	100	100	0	0	100	100				
34	Nababganj 55 MW PP (Southern po	HFO	(IPP)	3x19.3	55	55	10	55	55	55				
35	Manikganj 55 MW PP (Northern)	HFO	(IPP)	3x19.3	55	55	0	17	55	55				
36	Bosila 108MW PP(CLC)	HFO	(IPP)	12x8.775+1x3.5	108	108	0	0	0	0				
37	Meghnaghat 104 MW PP (OPSL)	HFO	(IPP)	6x18.5	104	104	60	104	104	104				
38	Manikgonj 162MW PP(MPGL)	HFO	(IPP)	9x18	162	162	126	144	144	144				
	Spectra Solar Plant Ltd.	Solar	(IPP)				29	0	30	0				
	Dhaka Zone Total				6171	5972	2310	2789	3589	4046	560	1160		
39	Karnaphuli Hydro PP Unit-1,2,3,4, 5	Hydro	(PDB)	2x40, 3x50	230	230	70	70	70	70	160		Low Water Level	
40	a) Chattogram TPP-1	Gas	(PDB)	1 x 210	210	180	0	0	0	0	180		Gas Shortage	
	b) Chattogram TPP-2	Gas	(PDB)	1 x 210	210	180	0	0	0	0		180	Under maint.	
41	Kaptai 7 MW Solar PP	Solar	(PDB)		7	7	4	0	5	0				
42	Raozan 25 MW PP	HFO	(RPCL)	3x8.9	25	25	0	8	25	25				
43	Teknaf 20MW PP (Solartech)	Solar	(IPP)	1x20	20	20	18	0	20	0				
44	Patenga 50MW PP (Baraka)	HFO	(IPP)	8x6.89	50	50	21	50	46	46				
45	Sikalbaha 105 MW PP (Baraka Sika	HFO	(IPP)	6x18.415	105	105	0	0	50	100				
46	Shikalbaha Peaking GT	Gas	(PDB)	1 x 150	150	150	0	0	0	0	150		Gas Shortage	
47	Sikalbaha 225 MW CCPP	Gas	(PDB)	1 x 150+1 x 75	225	225	0	0	0	0	225		Gas Shortage	
48	Anwara 300 MW PP (United)	HFO	(IPP)	17x17.076+ 3x8.04	300	300	306	305	300	300				
49	Juldah 100 MW Unit-1 (Acorn)	HFO	(QRPP)	8x13.45	100	100	0	0	100	100				
50	Juldah 100 MW PP Unit-3 (Acorn)	HFO	(IPP)	8x13.45	100	100	100	100	100	100				
51	Dohazari -Kalaish 100 MW Peaking	HFO	(PDB)	6x17.0	102	102	0	68	85	85				
52	Hathazari 100 MW peaking PP	HFO	(PDB)	11x8.9	98	98	0	0	0	0				
53	Barabkunda 22 MW PP (Regent)	Gas	(SIPP, PDB)	8x2.90	22	22	17	19	22	22				
*	Malancha, Ctg.EPZ (United)	Gas		5x8.73+3x9.34			0	18	20	30				
54	Chattogram 108 MW PP (ECPV)	HFO	(IPP)	16x7.00	108	108	0	25	102	102				
55	Sikalbaha 54 MW Power Plant(Jodiac Power)	HFO	(IPP)	3x18.55+1x3.6	54	54	0	54	54	54				
56	Karnaphuli Power Ltd.	HFO	(IPP)	6x18.41+1x6.4	110	110	0	0	110	110				
57	Juldah unit-2 (Acorn)	HFO	(IPP)	8x13.6	100	100	100	100	100	100				
58	Chattogram 116 MW PP (Anlima Er	HFO	(IPP)	6x21.06	116	116	0	0	116	116				
	Chattogram Zone Total				2442	2382	636	817	1325	1360	715	180		
59	a) Ashuganj TPP Unit- 3	Gas	(APSCL)	1 x 150	150	135	0	0	0	0	135		Gas Shortage	
	b) Ashuganj TPP Unit- 4	Gas	(APSCL)	1 x 150	150	129	0	0	0	0	129		Gas Shortage	
	c) Ashuganj TPP Unit- 5	Gas	(APSCL)	1 x 150	150	134	0	0	0	0	134		Gas Shortage	
60	Ashuganj 50 MW PP	Gas	(APSCL)	14x3.968	53	45	5	5	26	26	40		Gas Shortage	
61	Ashuganj 225 MW CCPP	Gas	(APSCL)	1×142+1*75	221	221	125	191	225	225				
62	Ashuganj 450 MW CCPP(South)	Gas	(APSCL)	1x360	360	360	220	220	285	285				
63	Ashuganj 450 MW CCPP(North)	Gas	(APSCL)	1x361	360	360	240	240	300	300				
64	Ashuganj 55 MW PP (Precision)	Gas	(RPP)	15*4	55	55	2	2	40	40				
65	Ashuganj 195MW PP (APSCL-United)	Gas	(IPP)	20*9.73+1*16	195	195	0	8	8	8	187		Gas shortage	
66	Ashuganj 51 MW PP (Midland)	Gas	(IPP)	6x9.34	51	51	0	0	0	0	51		Gas Shortage	
67	Ashuganj 150MW PP (Midland)	HFO	(IPP)	23x7.015	150	150	0	0	0	0	150		Gas Shortage	
68	Titas 50 MW Peaking PP	HFO	(PDB)	6x8.92	52	52	0	0	0	50				
69	Chandpur 150 MW CCPP	Gas	(PDB)	1X106+1x57	163	163	93	93	90	90				
70	Chandpur 200MW (Desh energy)	HFO	(IPP)	12x18.415	200	200	55	50	200	200				
71	Feni 22MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	16	22	22	22				
72	Feni 11 MW PP (Doreen)	Gas	(SIPP, REB)	4x2.90	11	11	11	11	11	11				
73	Jangalia 33MW PP (Summit)	Gas	(SIPP, PDB)	4x8.73	33	33	33	33	33	33				
74	Jangalia 52 MW PP (Lakdanavi)	HFO	(IPP)	6x8.92	52	52	0	0	52	52				
75	Cumilla 25 MW PP (Summit)	Gas	(SIPP, REB)	3x3.67+2x6.97	25	25	15	20	20	20				
76	Daudkandi 200 MW PP (B.Trac)	HSD	(IPP)	99x1.4+40x1.515+15x1.056	200	200	0	0	0	200				
77	Feni 114 MW Power Plant(Lakdanavi)	HFO	(IPP)	7*18.415+1*9.78	114	114	0	0	114	114				
78	Chowmuhani 113 MW	HFO	(IPP)	12*9.78+2*3.1	113	113	25	46	113	113				
**	Imoprt (Tripura)		India		160	160	108	120	135	147				
	Bhairob 54.5 MW	HFO	(IPP)				3	0	0	0				
	Cumilla Zone Total				3040	2980	951	1061	1674	1936	826	0		
79	RPCL 210MW CCPP	Gas	(IPP)	4x35+1x70	210	202	105	108	130	130				
80	Tangail 22 MW PP (Doreen)	Gas	(SIPP, PDB)	8x2.90	22	22	20	20	22	22				
81	Jamalpur 95 MW PP(Powerpac)	HFO	(IPP)	12x8.924	95	95	65	16	80	80				
82	Jamalpur 115 MW PP (United)	HFO	(IPP)	12x9.87	115	115	8	25	115	115				
83	Mymensingh 200 MW PP (United)	HFO	(IPP)	21x9.780	200	200	170	170	200	200				
84	Sarishabari 3 MW Solar Plant	Solar	(IPP)	1x3	3	3	2	0	1.6	0				
85	Sutiakhali 50 MW Solar PP	Solar	(IPP)	1x50	50	50	45	0	50	0				
86	Tangail 22 MW PP(PPGL)	HFO	(IPP)	4x6.7	22	22	25	24	22	22				
	Mymensing Zone Total				717	709	440	363	621	569	0	0		

Sl. No.	Name of Power Station			Nos. of Unit X Capacity (MW)	Installed Capacity (MW)	Derated/ Present Capacity (MW)	23.02.21 (Yesterday) Actual Peak Generation (MW)		24.02.21 (Today) Probable Peak Generation (MW)		23.02.21 (Yesterday) Gen. shortfall for :		Status of Machines under shut-down/ Maintenance	
							Day	Evening	Day	Evening	Gas/water/Coal limitation MW	Machines shut down (MW)	Description/ Remarks	Probable start-up date
87	Fenchugonj CCPP Phase-1	Gas	(PDB)	2x32+1x33	97	70	0	0	0	0				
88	Fenchugonj CCPP Phase-2	Gas	(PDB)	2x35+1x35	104	90	43	43	43	43				
89	Fenchugonj 51 MW PP (Barakatulla	Gas	(RPP)	19x2.90	51	51	8	10	51	51				
90	Fenchuganj 44MW (Energyprima)	Gas	(RPP)	12x3.3+5x2.0	44	44	0	0	0	0			Contract Expired on 14/02/2021	
91	Kushiara 163 MW CCPP (KP)	Gas	(IPP)	1x109+1x54	163	163	130	163	163	163				
92	Hobiganj 11MW PP Cofidence-E	Gas	(SIPP, REB)	4x2.90	11	11	11	11	11	11				
93	Shahjibazar GTPP Unit- 8 & 9	Gas	(PDB)	2x35	70	66	0	0	0	0		66	Under maint.	
94	Shajibazar 330 MW CCPP	Gas	(PDB)	2x110+2x110	330	330	164	162	163	163	168		Gas Shortage	
95	Shahjibazar 86MW PP (Shahjibazar	Gas	(RPP)	32x2.90	86	86	72	78	75	75				
96	Sylhet 225 MW CCPP	Gas	(PDB)	1x142+1x89	231	231	120	120	150	150		111	Under maint.	
97	Sylhet 20 MW GTPP	Gas	(PDB)	1 x 20	20	20	0	0	20	20				
98	Sylhet 50MW PP (EPL)	Gas	(RPP)	27x2.0	50	50	0	0	0	0			Contract Expired on 04/01/2020	
99	Sylhet 10MW PP (Desh)	Gas	(RPP)	6x1.95	10	10	5	5	10	10				
100	Shahjahanulla 25 MW PP	Gas	(CIPP, REB)	3x9.34	25	25	8	16	16	16				
101	Bibiana-II 341 MW CCPP (Summit)	Gas	(IPP)	1x222+1x119	341	341	270	290	341	341				
102	Bibiyana-III 400 MW CCPP	Gas	(PDB)	1x285+1x115	400	400	407	428	400	400				
	Bibiyana South 400 MW	Gas	(PDB)				50	50	0	0				
	Shahjibazar 100 MW GTPP	Gas	(PDB)				0	0	0	0			On Test	
	Sylhet Zone Total				2033	1988	1288	1376	1443	1443	168	177		
103	Bheramara GTPP Unit- 3	HSD	(PDB)	1 x 20	20	16	0	0	0	16				
104	Bheramara 410 MW CCPP	Gas	(NWPGCL)	1 x 278+1 x 132	410	410	340	345	410	410				
105	Faridpur 50 MW Peaking PP	HFO	(PDB)	8x6.98	54	54	4	4	25	25				
106	Gopalganj 100 MW Peaking PP	HFO	(PDB)	16x6.98	109	109	0	19	60	60				
107	Khulna 225 MW CCPP	HSD	(NWPGCL)	1 x 150+1x75	230	230	0	0	0	220				
108	Khulna 115 PP MW (KPCL-2)	HFO	(QRPP)	7x17	115	115	7	49	115	115				
109	Noapara 100 MW PP (Bangla Trac)	HSD	(IPP)	70x1.4+7x1.515	100	100	0	0	50	100				
110	Noapara 40 MW PP (Khanjahan Ali)	HFO	(QRPP)	5x8.5	40	40	0	0	40	40				
111	Rupsha 105 MW PP (Orion rupsha)	HFO	(IPP)	6x18.445	105	105	70	95	90	90				
112	Madhumati 100 MW PP	HFO	(NWPGCL)	6x18.415	105	105	0	0	100	100				
**	Bheramara (HVDC)		India		1000	1000	812	835	838	934				
	Khulna Zone Total				2288	2284	1233	1347	1728	2110	0	0		
113	Barisal 110 MW PP (Summit)	HFO	(IPP)	7 x 17.076	110	110	0	64	110	110				
114	Bhola 33 MW PP (Venture)	Gas	(RPP)	1x34.50	33	33	20	24	26	26				
115	Bhola 225 MW CCPP	Gas	(PDB)	2x63+1x68	194	194	0	0	0	0		194	Under maint.	
116	Bhola 95 MW PP (Aggreko)	Gas	(QRPP)	1.1x96	95	95	24	24	95	95				
117	Payra 1320 MW TPP	Coal	(BCPCL)	2x622	1244	1244	460	460	620	620				
118	Potuakhali 150MW PP (UPPL)	HFO	(IPP)	8x18.415+1x9.78	150	150	0	0	150	150				
	Bhola Nutan Biddut BD LTD	Gas/HSD	(IPP)				20	28	0	0				
	Barishal Zone Total				1826	1826	524	600	1001	1001	0	194		
119	a) Baghabari 71 MW GTPP	Gas	(PDB)	1 x 71	71	71	0	0	0	0	71		Gas Shortage	
	b) Baghabari 100 MW GTPP	Gas	(PDB)	1 x 100	100	100	0	0	0	0	100		Gas Shortage	
120	Baghabari 50 MW Peaking PP	HFO	(PDB)	6x8.9	52	52	0	43	0	50				
121	Baghabari 200 MW PP (Paramount)	HSD	(IPP)	135x1.6	200	200	0	0	200	200				
122	Bera 70 MW Peaking PP	HFO	(PDB)	9x8.29	71	71	0	0	0	40				
123	Amnura 50 MW PP(Sinha)	HFO	(QRPP)	7x7.79	50	50	0	12	12	12				
124	Chapainawabganj 100 MW Peaking	HFO	(PDB)	12x8.924	104	104	0	100	104	104				
125	Katakhali 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	0	50	50				
126	Katakhali 50 MW PP (Northern)	HFO	(QRPP)	6x8.9	50	50	0	0	0	0				
127	Santahar 50 MW Peaking PP	HFO	(PDB)	6x8.7	50	50	0	20	0	34				
128	Sirajgonj 225MW CCPP Unit-1	Gas	(NWPGCL)	1x150+1x75	210	210	0	0	0	0	210		Gas Shortage	
129	Sirajgonj 225MW CCPP Unit-2	Gas	(NWPGCL)	1x150 + 1x75	220	220	0	0	0	0	220		Gas Shortage	
130	Sirajgonj 225MW CCPP Unit-3	Gas	(NWPGCL)	1x141+1x79	220	220	159	192	220	220				
131	Sirajgonj 400 MW CCPP Unit-4	Gas	(IPP)	1x282+1x132	414	414	376	376	400	400				
132	Bogra 22 MW PP (GBB)	Gas	(RPP)	6x4.0	22	22	21	22	22	22				
133	Bogura 20 MW PP (Energyprima)	Gas	(RPP)	5x3.3+5x2.0	20	10	0	0	0	0			Contract Expired on 12/11/2020	
134	Ullapara 11 MW PP (Summit)	Gas	(SIPP, REB)	4x2.90	11	11	8	11	11	11				
135	Natore 52 MW PP (Rajlanka)	HFO	(IPP)	6x8.92	52	52	5	25	52	52				
136	Bagura 113 MW PP (Confidence) Unit-1	HFO	(IPP)	6*18.55	113	113	113	113	113	113				
137	Bagura 113 MW PP (Confidence) Unit-2	HFO	(IPP)	6x18.55	113	113	113	110	113	113				
	Rajshahi Zone Total				2193	2183	795	1024	1297	1421	601	0		
138	a) Barapukuria TPP Unit-1	Coal	(PDB)	1 x 125	125	85	0	0	0	0	85		Coal Shortage	
	b) Barapukuria TPP Unit-2	Coal	(PDB)	1 x 125	125	85	0	0	0	0	85		Coal Shortage	
139	Barapukuria 275 MW TPP Unit-3	Coal	(PDB)	1 x 274	274	274	150	150	150	150				
140	Rangpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0		20	Under Overhauling	
141	Rangpur 113 MW PP (Confidence)	HFO	(IPP)	7*16x 2*3	113	113	113	113	113	113				
142	Saidpur 20 MW GTPP	HSD	(PDB)	1 x 20	20	20	0	0	0	0				
143	Majipara, Tatulia 8 MW Solar PP (Sympa Pt	Solar	(IPP)	1 x 8	8	8	6	0	8	0				
	Rangpur Zone Total				685	605	269	263	271	263	170	20		
	Sub-total: Plants in operation				21395	20929	8446.0	9640	12949	14149	3040	1731		
Available Power at Sub-station end excluding P/S auxiliary use and Transmission loss							8182	9339	12544	13707				
(B) Contract expired power plants														
	Sub-Total: Plants under long term maintenance				0	0	0	0	0	0				
	Gross Total				**21395**	**20929**	**8446**	**9640**	**12949**	**14149**	**3040**	**1731**		

(C)	Actual data of 23.02.21 (Yesterday) Tuesday :												
01.	Max. Demand (Generation end)	:	9640.00	MW, at =	19:00 hrs	12.	Zone wise Demand and Load-shed at Evening Peak (Sub-station end) :						
02.	Max. Demand (Sub-station end)	:	9339.00	MW, at =	19:00 hrs	Zone	Demand	Supply	Load Shed	Zone	Demand	Supply	Load Shed
03.	Highest Generation (Generation end)	:	9640.00	MW, at =	19:00 hrs		MW	MW	MW		MW	MW	MW
04.	Minimum Generation (Generation end)	:	6290.00	MW, at =	5:00 hrs	Dhaka	3380	3380	0	Mymensingh	801	801	0
05.	Day-peak Generation (Generation end)	:	8446.00	MW, at =	12:00 hrs	Chattogram	978	978	0	Sylhet	340	340	0
06.	Evening-peak Generation (Generation end)	:	9640.00	MW, at =	19:00 hrs	Khulna	1137	1137	0	Barishal	241	241	0
07.	Evening Peak Load-shed (Sub-station end)	:	0.00	MW, at =	19:00 hrs	Rajshahi	1004	1004	0	Rangpur	665	665	0
08.	Actual Minimum Generation up to 8:00 hrs.	:	6401.00	MW, at =	7:00 hrs	Cumilla	793	793	0				
09.	Generation shortfall at evening peak due to :	:								Total	9339	9339	0
	a) Gas limitation	:	2710	MW		13.	Fuel cost :	(a) Gas =	116684162	Taka	(c) Coal =	71820985	Taka
	d) Coal supply Limitation	:	170	MW				(b) Oil =	289823280	Taka	Total =	478328427	Taka
	b) Low water level in Kaptai lake	:	160	MW									
	c) Plants under shut down/ maintenance	:	1731	MW		14.	Maximum Temperature in Dhaka was :			30.9° C			
10.	Total Energy (Generation + India Import)	:	193.64	MKWh		15.	Export through East-West interconnections :						
	By Gas = 108.065 MKWH			46.662 MKWh			At evening peak-hour	:	63	MW, at	19:00 hrs		
	By Coal = 15.500 MKWH			By Hydro = 1.696 MKWh			Maximum	:	-40	MW, at	8:00 hrs		
	By Solar= 0.677 MKWH			By Hydro =			Energy	:	0.0655	MKWh			
11.	Total Gas Supplied	:	864.08	MMCFD									

(D)	Forecast of 24.02.21 (Today) Wednesday :								
01.	Maximum Demand	:	10000	MW	(Generation end)	04.	Maximum Load-shed	:	0 MW At evening peak (Sub-station end)
02.	Maximum Generation	:	14149	MW	(Generation end)	05.	Total Generation	:	200.87 MKWh
03.	Maximum Shortage	:	-4149	MW	(Generation end)	06.	Probable Max. Temperature in Dhaka :		32.8° C

* Captive Power ** Imported Power

#Remarks: Highest Generation 12893MW on 29-05-2019 at 21:00

(Faozul Islam Shaker)
Deputy Secretary, Generation